

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0920-4368
ORDER DATE	11/16/20	QUOTE #	B0920-4368
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Johnston	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	David Landry

SHEET	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 78 South Creek LOT # 78 SUBDIV: South Creek MODEL: Roof TAG: HHP / The Colin II Three Car JOB CATEGORY: Residential - Roof DELIVERY INSTRUCTIONS:
	Signature Home Builders Lot 78 South Creek Benson, NC 27504	SPECIAL INSTRUCTIONS: Copied from Lot 2 Copper Creek. (J0520-2048)

PLAN SEAL DATE:

BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	11/16/20
	END CUT	RETURN		NONE	NONE	LAYOUT	DTL	11/16/20
	PLUMB		GABLE STUDS			24 IN. OC	CUTTING	DTL

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT					
	3		7.00	0.00	HOWE A1 42-04-00 42-04-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1941.9 lbs. -413.3 lbs.	Joint 10 1707.6 lbs. -411.2 lbs.	Joint 12 820.8 lbs. -661.4 lbs.			
	2		7.00	0.00	HOWE A2 42-04-00 42-04-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1919.9 lbs. -398.7 lbs.	Joint 10 1633.3 lbs. -609.7 lbs.	Joint 12 1290.4 lbs. -871.7 lbs.			
	5		7.00	0.00	COMMON A3 38-05-08 38-05-08	2 X 6	2 X 6	00-11-00	00-10-08	Joint 10 946.4 lbs. -603.4 lbs.	Joint 12 1788.0 lbs. -773.5 lbs.	Joint 16 1673.1 lbs. -335.8 lbs.			
	1		7.00	0.00	FINK A3GE 38-05-08 38-05-08	2 X 6	2 X 6	00-11-00	00-10-08	Joint 37 242.6 lbs. 14.2 lbs.	Joint 39 273.7 lbs. -168.6 lbs.	Joint 40 327.1 lbs. -92.1 lbs.	Joint 41 1463.8 lbs. -1068.8 lbs.	Joint 46 1620.7 lbs. -505.4 lbs.	
	6		7.00	0.00	SPECIAL A4 21-04-00 21-04-00	2 X 6	2 X 10	00-10-08		Joint 2 920.8 lbs. -103.5 lbs.	Joint 5 638.1 lbs. -38.7 lbs.	Joint 7 1155.7 lbs. -379.6 lbs.			
	1 2 Ply		7.00	0.00	SPECIAL A4A 21-04-00 21-04-00	2 X 6	2 X 10			Joint 1 1414.6 lbs. -108.3 lbs.	Joint 6 1879.7 lbs. -617.7 lbs.				
	3		7.00	0.00	GABLE A5 24-08-08 24-08-08	2 X 6	2 X 10	00-10-08		Joint 2 969.2 lbs. -70.6 lbs.	Joint 9 103.5 lbs. -104.0 lbs.	Joint 10 1895.5 lbs. -63.1 lbs.			
	1		7.00	0.00	GABLE A5GE 24-08-08 24-08-08	2 X 6	2 X 6	00-10-08		Joint 2 330.4 lbs. -76.2 lbs.	Joint 15 59.3 lbs. -58.9 lbs.	Joint 16 132.2 lbs. -52.2 lbs.	Joint 17 166.6 lbs. -31.5 lbs.	Joint 18 191.0 lbs. -109.9 lbs.	
	1		7.00	0.00	GABLE A6GE 04-01-08 04-01-08	2 X 4	2 X 6	00-10-08		Joint 2 119.1 lbs. 2.8 lbs.	Joint 6 40.1 lbs. -27.2 lbs.	Joint 7 122.5 lbs. -80.0 lbs.	Joint 8 131.6 lbs. -110.3 lbs.		
	7		7.00	0.00	FINK B1 32-05-08 32-05-08	2 X 6	2 X 6	00-11-00	00-10-08	Joint 8 1564.9 lbs. -284.7 lbs.	Joint 14 1555.7 lbs. -259.8 lbs.				

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0920-4368
ORDER DATE	11/16/20	QUOTE #	B0920-4368
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Johnston	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	David Landry

SCHEDULE	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 78 South Creek LOT # 78 SUBDIV: South Creek MODEL: Roof TAG: HHP / The Colin II Three Car JOB CATEGORY: Residential - Roof
	Signature Home Builders Lot 78 South Creek Benson, NC 27504	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: Copied from Lot 2 Copper Creek. (J0520-2048)
PLAN SEAL DATE:		

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	11/16/20	
Roof Order	END CUT	RETURN		NONE	NONE	LAYOUT	DTL	11/16/20	
	PLUMB		GABLE STUDS			24 IN. OC	CUTTING	DTL	11/16/20

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT	Joint 28	Joint 30	Joint 31	Joint 32	Joint 33
	1		7.00	0.00	GABLE B1GE	32-05-08 32-05-08	2 X 6	2 X 6	00-11-00	00-10-08	Joint 28 202.2 lbs. -120.3 lbs.	Joint 30 194.5 lbs. -87.9 lbs.	Joint 31 101.8 lbs. -42.1 lbs.	Joint 32 121.9 lbs. -48.5 lbs.	Joint 33 118.8 lbs. -48.2 lbs.
	4		12.00	0.00	ATTIC C1	22-07-00 22-07-00	2 X 8	2 X 10	00-11-00	00-11-00	Joint 2 1539.7 lbs. 45.4 lbs.	Joint 12 1539.7 lbs. 45.4 lbs.			
	9		12.00	0.00	ATTIC C2	22-07-00 22-07-00	2 X 8	2 X 10			Joint 1 1513.6 lbs. 50.2 lbs.	Joint 11 1513.6 lbs. 50.2 lbs.			
	1 2 Ply		12.00	0.00	ATTIC C2-GR	22-07-00 22-07-00	2 X 8	2 X 10			Joint 1 2330.7 lbs. -86.6 lbs.	Joint 11 2283.7 lbs. 39.8 lbs.			
	4		7.00	0.00	COMMON D1	15-00-00 15-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 639.9 lbs. -207.7 lbs.	Joint 4 639.9 lbs. -207.7 lbs.			
	1		7.00	0.00	GABLE D1GE	15-00-00 15-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 138.5 lbs. -43.9 lbs.	Joint 12 134.0 lbs. -21.5 lbs.	Joint 14 189.3 lbs. -131.4 lbs.	Joint 15 104.9 lbs. -72.4 lbs.	Joint 16 129.6 lbs. -91.7 lbs.
	5		7.00	0.00	COMMON G1	22-00-00 22-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 947.7 lbs. -192.3 lbs.	Joint 6 947.7 lbs. -192.3 lbs.			
	1		7.00	0.00	COMMON G1GE	22-00-00 22-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 181.3 lbs. -54.8 lbs.	Joint 12 162.7 lbs. -11.3 lbs.	Joint 14 276.8 lbs. -191.8 lbs.	Joint 15 155.9 lbs. -103.1 lbs.	Joint 16 194.6 lbs. -138.5 lbs.
	1		7.00	0.00	VALLEY V1	14-10-04 14-10-04	2 X 4	2 X 4			Joint 1 114.4 lbs. -19.9 lbs.	Joint 5 102.6 lbs. -7.3 lbs.	Joint 6 349.9 lbs. -143.1 lbs.	Joint 7 288.0 lbs. 4.5 lbs.	Joint 8 350.2 lbs. -143.3 lbs.
	1		7.00	0.00	VALLEY V2	10-10-04 10-10-04	2 X 4	2 X 4			Joint 1 178.4 lbs. -46.2 lbs.	Joint 3 184.5 lbs. -55.0 lbs.	Joint 4 431.7 lbs. -64.5 lbs.		

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0920-4368
ORDER DATE	11/16/20	QUOTE #	B0920-4368
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Johnston	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	David Landry

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 78 South Creek	LOT # 78	SUBDIV: South Creek
	Signature Home Builders Lot 78 South Creek Benson, NC 27504	MODEL: Roof	TAG: HHP / The Colin II Three Car	JOB CATEGORY: Residential - Roof
SHIPP TO	DELIVERY INSTRUCTIONS:			
	SPECIAL INSTRUCTIONS: Copied from Lot 2 Copper Creek. (J0520-2048)			
PLAN SEAL DATE:				


BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	BY	DATE	
Roof Order	END CUT	RETURN		NONE	NONE	LAYOUT	DTL		11/16/20	
	PLUMB		GABLE STUDS			24 IN. OC	CUTTING	DTL		11/16/20

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS		
		PLY	TOP			BOT	TOP	BOT	LEFT		RIGHT	
	1		7.00	0.00	VALLEY V3 06-10-04 06-10-04	2 X 4	2 X 4			Joint 1 121.4 lbs. -38.9 lbs.	Joint 3 124.8 lbs. -44.1 lbs.	Joint 4 219.3 lbs. -14.9 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
3	Hangers, USP	JUS26			SIMPSON (LUS26)
6	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	23-00-00		GDH
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	12-00-00		GDH2