

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1020-4771
ORDER DATE	10/13/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

SIGNED	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 57 South Creek	LOT # 57	SUBDIV: South Creek
	Signature Home Builders Lot 57 South Creek Lillington, NC	MODEL: Roof	TAG: Sinclair	JOB CATEGORY: Residential - Roof
SHIPPED	DELIVERY INSTRUCTIONS:			
	SPECIAL INSTRUCTIONS:			

PLAN SEAL DATE: 10/28/19
BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
Roof Order	END CUT	RETURN				LAYOUT	/ /	
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	/ /

ROOF TRUSSES **LOADING INFORMATION** TCDL-TCDL-BCLL-BCLL STRESS INCR. **ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)**
 20.0,10.0,0.0,10.0 1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	6.00	0.00	GABLE A1-GE	45-11-00 45-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 Joint 27 Joint 29 Joint 30 Joint 31 1645.0 lbs. 261.2 lbs. 238.3 lbs. 39.3 lbs. 1849.4 lbs. -303.6 lbs. 44.2 lbs. 53.4 lbs. -356.7 lbs. -248.5 lbs.
	6	8.00	0.00	PIGGYBACK A2	37-11-00 37-11-00	2 X 6	2 X 6		00-11-00	Joint 10 Joint 16 1870.1 lbs. 1257.0 lbs. -86.2 lbs. -29.1 lbs.
	3	8.00	0.00	PIGGYBACK A3	37-11-00 37-11-00	2 X 6	2 X 6		00-11-00	Joint 8 Joint 11 Joint 16 301.5 lbs. 2000.9 lbs. 973.1 lbs. -95.7 lbs. -137.0 lbs. -24.8 lbs.
	1	6.00	0.00	PIGGYBACK B1-GE	41-11-00 41-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 Joint 27 Joint 29 Joint 30 Joint 31 204.7 lbs. 164.8 lbs. 225.4 lbs. 165.2 lbs. 178.7 lbs. -87.7 lbs. -20.0 lbs. -134.1 lbs. -81.5 lbs. -88.0 lbs.
	6	6.00	0.00	PIGGYBACK B2	41-11-00 41-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 Joint 10 1721.3 lbs. 1719.8 lbs. -85.6 lbs. -78.4 lbs.
	1	8.00	0.00	PIGGYBACK C1-GE	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00		Joint 2 Joint 18 Joint 19 Joint 20 Joint 21 343.6 lbs. 90.8 lbs. 143.7 lbs. 165.4 lbs. 163.7 lbs. -65.7 lbs. -35.8 lbs. -37.7 lbs. -51.2 lbs. -47.6 lbs.
	4	8.00	0.00	PIGGYBACK C2	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00		Joint 2 Joint 9 1061.8 lbs. 1163.4 lbs. -15.4 lbs. -116.1 lbs.
	4	8.00	0.00	PIGGYBACK C3	23-11-08 23-11-08	2 X 6	2 X 10	00-11-00		Joint 2 Joint 9 995.6 lbs. 1123.5 lbs. -17.9 lbs. -114.4 lbs.
	2	8.00	0.00	PIGGYBACK C4	23-11-08 23-11-08	2 X 6	2 X 10	00-11-00		Joint 2 Joint 9 1991.2 lbs. 2246.9 lbs. -35.7 lbs. -228.8 lbs.
	1	8.00	0.00	PIGGYBACK C5	23-11-08 23-11-08	2 X 6	2 X 6			Joint 1 Joint 8 1008.8 lbs. 1164.3 lbs. -2.3 lbs. -116.2 lbs.
	1	8.00	0.00	MONOPITCH C6	14-03-00 14-03-00	2 X 6	2 X 10	00-11-00		Joint 2 Joint 6 594.2 lbs. 606.2 lbs. 38.0 lbs. -175.6 lbs.

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1020-4771
ORDER DATE	10/13/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

SIGNATURE HOME BUILDERS	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 57 South Creek MODEL: Roof TAG: Sinclair DELIVERY INSTRUCTIONS:	LOT # 57 SUBDIV: South Creek JOB CATEGORY: Residential - Roof
	Signature Home Builders Lot 57 South Creek Lillington, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: 10/28/19 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
Roof Order	END CUT	RETURN				LAYOUT	/ /	
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	/ /

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)
 20.0,10.0,0.0,10.0 1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		TOP	BOT			TOP	BOT	LEFT	RIGHT						
	1	12.00	0.00	GABLE D1-GE	23-11-00 23-11-00	2 X 6	2 X 10	00-11-00	00-11-00	Joint 12 1655.7 lbs. 71.4 lbs.	Joint 16 1655.7 lbs. 71.4 lbs.				
	10	12.00	0.00	PIGGYBACK D2	23-11-00 23-11-00	2 X 6	2 X 10			Joint 10 1604.2 lbs. 212.6 lbs.	Joint 14 1604.2 lbs. 213.1 lbs.				
	1	8.00	0.00	GABLE E1-GE	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 784.6 lbs. -165.1 lbs.	Joint 12 784.6 lbs. -165.1 lbs.				
	1	8.00	0.00	COMMON E2	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 849.3 lbs. -114.7 lbs.	Joint 4 849.3 lbs. -114.7 lbs.				
	1	8.00	0.00	COMMON E3	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00		Joint 2 850.5 lbs. -114.7 lbs.	Joint 4 802.7 lbs. -110.8 lbs.				
	3	8.00	0.00	COMMON E4	18-06-00 18-06-00	2 X 6	2 X 6			Joint 1 803.8 lbs. -110.9 lbs.	Joint 3 803.8 lbs. -110.9 lbs.				
	1	8.00	0.00	GABLE PB1	11-05-03 11-05-03	2 X 4	2 X 4			Joint 1 74.3 lbs. -72.0 lbs.	Joint 2 135.7 lbs. -32.1 lbs.	Joint 8 117.0 lbs. -3.0 lbs.	Joint 9 9.1 lbs. -4.9 lbs.	Joint 10 169.9 lbs. -84.7 lbs.	
	9	8.00	0.00	PIGGYBACK PB2	11-05-03 11-05-03	2 X 4	2 X 4			Joint 2 256.9 lbs. -34.9 lbs.	Joint 4 256.9 lbs. -44.6 lbs.	Joint 6 460.5 lbs. 7.4 lbs.			
	1	8.00	0.00	GABLE PB3	07-05-03 07-05-03	2 X 4	2 X 4			Joint 1 53.9 lbs. -45.6 lbs.	Joint 2 121.5 lbs. -42.5 lbs.	Joint 6 105.4 lbs. -22.6 lbs.	Joint 7 10.1 lbs. 0.3 lbs.	Joint 8 191.1 lbs. -97.3 lbs.	
	6	8.00	0.00	PIGGYBACK PB4	07-05-03 07-05-03	2 X 4	2 X 4			Joint 2 193.5 lbs. -33.8 lbs.	Joint 4 193.5 lbs. -40.4 lbs.	Joint 6 267.4 lbs. 22.0 lbs.			
	1	8.00	0.00	GABLE PB5	07-02-09 07-02-09	2 X 4	2 X 4			Joint 1 110.7 lbs. -47.8 lbs.	Joint 2 111.2 lbs. -49.8 lbs.	Joint 7 51.6 lbs. -30.3 lbs.	Joint 8 124.3 lbs. -9.2 lbs.	Joint 9 195.9 lbs. -101.5 lbs.	

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1020-4771
ORDER DATE	10/13/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

SHEET	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 57 South Creek	LOT # 57	SUBDIV: South Creek
	Signature Home Builders Lot 57 South Creek Lillington, NC	MODEL: Roof	TAG: Sinclair	JOB CATEGORY: Residential - Roof
SHEET	DELIVERY INSTRUCTIONS:			
	SPECIAL INSTRUCTIONS:			
PLAN SEAL DATE: 10/28/19				

BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	/ /
	NO	GABLE STUDS	16 IN. OC	JOBSITE	1	JOBSITE	1
						CUTTING	/ /

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS			
		TOP	BOT			TOP	BOT	LEFT	RIGHT				
	9	8.00	0.00	PIGGYBACK PB6	07-02-09 07-02-09	2 X 4	2 X 4			Joint 2 248.0 lbs. -8.3 lbs.	Joint 5 1.1 lbs. -68.5 lbs.	Joint 6 355.5 lbs. -7.7 lbs.	
	2	8.00	0.00	PIGGYBACK PB7	06-10-15 06-10-15	2 X 6	2 X 4			Joint 1 462.5 lbs. -670.7 lbs.	Joint 2 1238.8 lbs. -515.7 lbs.	Joint 5 14.0 lbs. -113.7 lbs.	Joint 6 610.6 lbs. 23.3 lbs.
	11	12.00	0.00	PIGGYBACK PB8	03-10-12 03-10-12	2 X 4	2 X 4			Joint 2 118.4 lbs. -39.2 lbs.	Joint 4 118.4 lbs. -46.0 lbs.	Joint 6 120.5 lbs. 7.9 lbs.	

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
6	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		HDR-1 x 3
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	24-00-00		GDH