

Reaction Summary of Order






























ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1020-4988
ORDER DATE	10/26/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Allen Peterson	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Allen Peterson	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Hampton Horrocks

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 43 Summerlin MODEL: Floor TAG: Ragnar 2.0 DELIVERY INSTRUCTIONS:	LOT # 43 SUBDIV: Summerlin JOB CATEGORY: Residential - Floor
	Precision Custom Homes and Lot 43 Summerlin Sanford, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	/ /
	GABLE STUDS		24 IN. OC		JOBSITE 1	JOBSITE 1	CUTTING

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS				
					LEFT	RIGHT	SIZE	LOCATION					
	2	01-02-00 F01	26-06-00	26-06-00					Joint 13 702.3 lbs. 155.6 lbs.	Joint 18 1582.2 lbs. 986.4 lbs.	Joint 22 636.3 lbs. 136.1 lbs.		
	1	00-11-00 F01GRD	04-04-08	04-04-08					Joint 4 528.0 lbs.	Joint 6 521.8 lbs.			
	4	01-02-00 F02	26-06-00	26-06-00					Joint 14 703.2 lbs. 154.0 lbs.	Joint 18 1617.6 lbs. 1000.8 lbs.	Joint 22 623.5 lbs. 126.2 lbs.		
	3	01-02-00 F03	30-01-00	30-01-00					Joint 17 127.3 lbs. -175.3 lbs.	Joint 20 1186.8 lbs. 435.2 lbs.	Joint 25 1562.3 lbs. 984.2 lbs.	Joint 28 622.5 lbs. 122.6 lbs.	
	2	01-02-00 F04	12-02-00	12-02-00					Joint 7 655.4 lbs. 344.2 lbs.	Joint 10 655.4 lbs. 344.2 lbs.			
	2	01-02-00 F05	17-04-00	17-04-00					Joint 14 933.3 lbs. 471.0 lbs.	Joint 22 939.6 lbs. 472.2 lbs.			
	5	01-02-00 F06	19-02-08	19-02-08					Joint 11 618.0 lbs. 160.5 lbs.	Joint 15 1125.0 lbs. 610.4 lbs.	Joint 18 388.0 lbs. 66.0 lbs.		
	1	01-02-00 FKW1	26-02-08	26-02-08					Joint 23 28.8 lbs.	Joint 24 116.1 lbs.	Joint 25 152.6 lbs.	Joint 26 145.1 lbs.	Joint 27 147.1 lbs.
	1	01-02-00 FKW4	12-05-08	12-05-08					Joint 9 60.7 lbs. 17.1 lbs.	Joint 10 170.7 lbs. 44.1 lbs.	Joint 11 169.2 lbs. 53.0 lbs.	Joint 12 159.0 lbs. -83.3 lbs.	Joint 13 562.0 lbs. 161.0 lbs.

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1020-4988
ORDER DATE	10/26/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Allen Peterson	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Allen Peterson	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Hampton Horrocks

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 43 Summerlin MODEL: Floor TAG: Ragnar 2.0 DELIVERY INSTRUCTIONS:	LOT # 43 SUBDIV: Summerlin JOB CATEGORY: Residential - Floor
	Precision Custom Homes and Lot 43 Summerlin Sanford, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE:

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	/ /
	GABLE STUDS	24 IN. OC		JOBSITE 1	JOBSITE 1	CUTTING	/ /

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	
	1	01-02-00 FKW5	17-04-00	17-04-00					Joint 14: 60.1 lbs. 15.9 lbs. Joint 15: 191.9 lbs. 51.4 lbs. Joint 16: 147.0 lbs. 18.5 lbs. Joint 17: 493.6 lbs. 134.7 lbs. Joint 20: 522.8 lbs. 150.4 lbs.
	1	01-02-00 FKW6	19-02-08	19-02-08					Joint 14: 621.6 lbs. 169.4 lbs. Joint 18: 924.1 lbs. 272.9 lbs. Joint 19: 43.7 lbs. -255.4 lbs. Joint 20: 172.2 lbs. 55.5 lbs. Joint 21: 150.4 lbs. 38.3 lbs.
	1	01-02-00 FKW7	11-10-08	11-10-08					Joint 11: 49.2 lbs. Joint 12: 134.6 lbs. Joint 13: 149.7 lbs. Joint 14: 145.9 lbs. Joint 15: 146.9 lbs.

ITEMS						
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES	
6	Hangers, USP	HUS 410			SIMPSON (HUS410)	
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	06-00-00		BM3	
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	05-00-00		BM4	
2	LVL Beams (Sized)	LVL, 1-3/4" x 18" (S)	20-00-00		GDH	

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1020-4987
ORDER DATE	10/26/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Allen Peterson	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Allen Peterson	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Hampton Horrocks

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 43 Summerlin MODEL: Roof TAG: Ragnar 2.0 DELIVERY INSTRUCTIONS:	LOT # 43 SUBDIV: Summerlin JOB CATEGORY: Residential - Roof
	SHIPP TO Precision Custom Homes and Lot 43 Summerlin Sanford, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	/ /
	GABLE STUDS		24 IN. OC		JOBSITE 1	JOBSITE 1	CUTTING

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL		STRESS INCR.		ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)							
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		TOP	BOT			TOP	BOT	LEFT	RIGHT						
	3	8.00	0.00	COMMON A1	29-11-00 29-11-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 1552.7 lbs. -80.3 lbs.	Joint 8 1552.7 lbs. -80.3 lbs.				
	1	8.00	0.00	GABLE A1GE	29-11-00 29-11-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 1319.3 lbs. -234.6 lbs.	Joint 14 536.5 lbs. -42.1 lbs.	Joint 16 333.5 lbs. -129.6 lbs.	Joint 17 64.5 lbs. -450.4 lbs.	Joint 18 1291.0 lbs. -173.2 lbs.	
	3	8.00	0.00	COMMON A2	29-07-08 29-07-08	2 X 6	2 X 6	01-03-00		Joint 2 1543.7 lbs. -80.4 lbs.	Joint 8 1470.9 lbs. -60.9 lbs.				
	6	8.00	0.00	COMMON A2A	29-07-08 29-07-08	2 X 6	2 X 6	01-03-00		Joint 2 1536.8 lbs. -80.4 lbs.	Joint 8 1463.9 lbs. -60.9 lbs.				
	1	8.00	0.00	COMMON A2GE	29-07-08 29-07-08	2 X 6	2 X 6	01-03-00		Joint 2 225.0 lbs. -61.8 lbs.	Joint 18 147.7 lbs. -10.1 lbs.	Joint 19 251.0 lbs. -145.0 lbs.	Joint 20 156.5 lbs. -77.4 lbs.	Joint 21 180.1 lbs. -88.0 lbs.	
	2	8.00	0.00	COMMON B1	23-06-00 23-06-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 1162.2 lbs. -66.8 lbs.	Joint 6 1162.2 lbs. -66.8 lbs.				
	1	8.00	0.00	COMMON B1GE	23-06-00 23-06-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 181.9 lbs. -62.2 lbs.	Joint 14 164.4 lbs. -14.9 lbs.	Joint 16 155.1 lbs. -76.7 lbs.	Joint 17 181.2 lbs. -90.6 lbs.	Joint 18 175.3 lbs. -86.0 lbs.	
	9	12.00	0.00	GIRDER C1	23-08-00 23-08-00	2 X 6	2 X 10	01-03-00	01-03-00	Joint 12 1605.3 lbs. 193.2 lbs.	Joint 16 1605.3 lbs. 193.2 lbs.				
	1	12.00	0.00	GABLE C1GE	23-08-00 23-08-00	2 X 6	2 X 10	01-03-00	01-03-00	Joint 18 612.9 lbs. -323.9 lbs.	Joint 19 412.6 lbs. -364.8 lbs.	Joint 20 -124.3 lbs. -980.7 lbs.	Joint 21 1789.0 lbs. 171.5 lbs.	Joint 23 1791.7 lbs. 159.6 lbs.	
	4	10.00	0.00	PIGGYBACK D1	23-08-00 23-06-00	2 X 6	2 X 6	01-03-00		Joint 2 1216.2 lbs. -35.3 lbs.	Joint 9 1172.0 lbs. -44.9 lbs.				
	1	10.00	0.00	PIGGYBACK D1GE	23-08-00 23-06-00	2 X 6	2 X 6	01-03-00		Joint 2 365.8 lbs. -188.8 lbs.	Joint 18 49.6 lbs. -25.0 lbs.	Joint 19 160.2 lbs. -105.0 lbs.	Joint 20 186.6 lbs. -95.6 lbs.	Joint 21 154.1 lbs. 1.6 lbs.	

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1020-4987
ORDER DATE	10/26/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Allen Peterson	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Allen Peterson	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Hampton Horrocks

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 43 Summerlin MODEL: Roof TAG: Ragnar 2.0 DELIVERY INSTRUCTIONS:	LOT # 43 SUBDIV: Summerlin JOB CATEGORY: Residential - Roof
	Precision Custom Homes and Lot 43 Summerlin Sanford, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE:

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	/ /
	GABLE STUDS		24 IN. OC		JOBSITE 1	JOBSITE 1	CUTTING

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)
 20.0,10.0,0.0,10.0 1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	2	8.00	0.00	COMMON G1	19-02-08 19-02-08	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 Joint 6 832.5 lbs. 832.5 lbs. -57.8 lbs. -57.8 lbs.
	1	8.00	8.00	GABLE G1GE	19-02-08 19-02-08	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 Joint 10 Joint 15 Joint 18 Joint 19 217.1 lbs. 622.0 lbs. 431.5 lbs. 257.5 lbs. 148.2 lbs. 9.0 lbs. -102.9 lbs. 81.1 lbs. -177.2 lbs. -92.4 lbs.
	1 2 Ply	8.00	0.00	COMMON G1GRD	19-02-08 19-02-08	2 X 6	2 X 6			Joint 1 Joint 5 6573.9 lbs. 7193.6 lbs. -351.7 lbs. -383.7 lbs.
	1	8.00	0.00	COMMON H1GE	11-10-08 11-10-08	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 Joint 8 Joint 10 Joint 11 Joint 12 168.5 lbs. 168.5 lbs. 167.3 lbs. 183.2 lbs. 131.8 lbs. -27.8 lbs. -27.1 lbs. -83.2 lbs. -84.7 lbs. 29.4 lbs.
	1	10.00	5.00	SCISSORS K1	14-00-00 14-00-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 Joint 6 624.2 lbs. 624.2 lbs. -37.6 lbs. -37.6 lbs.
	1	10.00	5.00	GABLE K1GE	14-00-00 14-00-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 Joint 10 Joint 12 Joint 13 Joint 14 293.3 lbs. 177.3 lbs. 152.2 lbs. 189.7 lbs. 188.0 lbs. -210.6 lbs. -57.8 lbs. -193.3 lbs. -127.0 lbs. -94.5 lbs.
	2	10.00	5.00	SCISSORS K2	14-00-00 14-00-00	2 X 6	2 X 6		01-03-00	Joint 1 Joint 5 542.1 lbs. 628.0 lbs. -18.7 lbs. -37.8 lbs.
	4	10.00	5.00	SCISSORS K3	14-00-00 14-00-00	2 X 6	2 X 6		01-03-00	Joint 1 Joint 5 530.4 lbs. 616.4 lbs. -17.2 lbs. -38.2 lbs.
	9	12.00	0.00	PIGGYBACK PB1	05-08-08 05-08-08	2 X 4	2 X 4			Joint 2 Joint 4 Joint 6 162.3 lbs. 162.3 lbs. 177.3 lbs. -27.4 lbs. -31.2 lbs. 25.7 lbs.
	1	12.00	0.00	GABLE PB1GE	05-08-08 05-08-08	2 X 4	2 X 4			Joint 1 Joint 2 Joint 6 Joint 7 Joint 8 78.9 lbs. 60.5 lbs. 72.3 lbs. 21.1 lbs. 188.2 lbs. -66.6 lbs. -4.4 lbs. -21.9 lbs. -8.9 lbs. -150.1 lbs.
	4	10.00	0.00	PIGGYBACK PB2	04-08-09 04-08-09	2 X 4	2 X 4			Joint 2 Joint 4 Joint 6 136.1 lbs. 136.1 lbs. 154.8 lbs. -23.5 lbs. -28.5 lbs. 18.9 lbs.

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS






REQ. QUOTE DATE	/ /	ORDER #	J1020-4987
ORDER DATE	10/26/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Allen Peterson	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Allen Peterson	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Hampton Horrocks

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 43 Summerlin MODEL: Roof TAG: Ragnar 2.0 DELIVERY INSTRUCTIONS:	LOT # 43 SUBDIV: Summerlin JOB CATEGORY: Residential - Roof
	Precision Custom Homes and Lot 43 Summerlin Sanford, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE:

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	/ /
	GABLE STUDS	24 IN. OC		JOBSITE	1	JOBSITE	1
				CUTTING			/ /

ROOF TRUSSES **LOADING INFORMATION** **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	10.00	0.00	PIGGYBACK PB2GE	04-08-09 04-08-09	2 X 4	2 X 4			Joint 2 Joint 4 Joint 6 136.1 lbs. 136.1 lbs. 154.8 lbs. -47.3 lbs. -55.8 lbs. 4.2 lbs.
	1	8.00	0.00	VALLEY VG1	14-08-15 14-08-15	2 X 4	2 X 4			Joint 1 Joint 5 Joint 6 Joint 7 Joint 8 113.2 lbs. 101.7 lbs. 348.7 lbs. 257.2 lbs. 348.8 lbs. -9.6 lbs. 8.2 lbs. -99.7 lbs. 50.3 lbs. -99.8 lbs.
	1	8.00	0.00	VALLEY VG2	10-08-15 10-08-15	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 194.0 lbs. 194.1 lbs. 394.4 lbs. -24.2 lbs. -31.8 lbs. 6.7 lbs.
	1	8.00	0.00	VALLEY VG3	06-08-15 06-08-15	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 125.6 lbs. 125.6 lbs. 211.3 lbs. -19.8 lbs. -24.4 lbs. 15.0 lbs.
	1	8.00	0.00	VALLEY VG4	02-08-15 02-08-15	2 X 4	2 X 4			Joint 1 Joint 3 71.3 lbs. 71.3 lbs. -3.8 lbs. -3.8 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
9	Hangers, USP	HUS 26			SIMPSON (HUS26)