

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

| | | | |
|-----------------|----------------|-----------------|--------------|
| REQ. QUOTE DATE | / / | ORDER # | J1220-5656 |
| ORDER DATE | 12/04/20 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT # | 006359 |
| DATE OF INVOICE | / / | CUSTOMER PO # | |
| ORDERED BY | | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | | SALES REP | Neil Baggett |
| JOBSITE PHONE # | (910) 483-0381 | SALES AREA | David Landry |

| | | | |
|---------|--|---|---|
| SOLD TO | McDonald Lumber Company 126 Cedar Creek Road Fayetteville, NC 28302 (910) 483-0381 | JOB NAME: Lot 77 South Creek MODEL: Roof TAG: Carter III DELIVERY INSTRUCTIONS: | LOT # 77 SUBDIV: South Creek JOB CATEGORY: Residential - Roof |
| | J. W. Sealey Lot 77 South Creek Harnett County, NC | SPECIAL INSTRUCTIONS: | PLAN SEAL DATE: |

| | | | | | | | | |
|-----------------------------------|---------------|-------------|-------------|--------------|------------------|--------|---------|----------|
| BUILDING DEPARTMENT Roof Order | OVERHANG INFO | HEEL HEIGHT | 00-06-08 | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE | DTL | DATE |
| | END CUT | RETURN | | | | LAYOUT | DTL | 12/04/20 |
| | | | GABLE STUDS | 24 IN. OC | JOBSITE | 1 | CUTTING | DTL |

ROOF TRUSSES

LOADING INFORMATION

| | |
|---------------------|--------------|
| TCLL-TCDL-BCLL-BCDL | STRESS INCR. |
| 20.0,10.0,0.0,10.0 | 1.15 |

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

| PROFILE | QTY | PITCH | | TYPE ID | BASE O/A | LUMBER | | OVERHANG | | REACTIONS | | | | | |
|---------|-----|-------|------|---------|----------------|----------------------|-------|----------|------|-----------|---------------------------------------|---------------------------------------|--|--|---------------------------------------|
| | | PLY | TOP | | | BOT | TOP | BOT | LEFT | RIGHT | | | | | |
| | 10 | | 8.00 | 5.00 | PIGGYBACK A1 | 50-11-00 50-11-00 | 2 X 6 | 2 X 6 | | 00-11-00 | Joint 1 1079.3 lbs. -190.4 lbs. | Joint 10 275.0 lbs. -243.1 lbs. | Joint 12 789.8 lbs. -337.4 lbs. | Joint 14 2230.0 lbs. -215.0 lbs. | |
| | 1 | | 8.00 | 5.00 | GABLE A1GE | 50-11-00 50-11-00 | 2 X 6 | 2 X 6 | | 00-11-00 | Joint 1 235.6 lbs. -166.8 lbs. | Joint 29 168.2 lbs. -83.1 lbs. | Joint 31 271.0 lbs. -155.2 lbs. | Joint 32 120.2 lbs. -70.6 lbs. | Joint 33 164.1 lbs. -102.4 lbs. |
| | 5 | | 8.00 | 0.00 | PIGGYBACK A2 | 50-11-00 50-11-00 | 2 X 6 | 2 X 6 | | 00-11-00 | Joint 1 302.7 lbs. -115.6 lbs. | Joint 10 245.9 lbs. -218.0 lbs. | Joint 12 1850.7 lbs. -348.4 lbs. | Joint 19 1902.2 lbs. -301.2 lbs. | |
| | 1 | | 8.00 | 0.00 | JACK-CLOSED A3 | 18-00-08 18-00-08 | 2 X 6 | 2 X 6 | | -00-03-08 | Joint 1 756.2 lbs. 10.2 lbs. | Joint 7 858.1 lbs. -349.5 lbs. | | | |
| | 9 | | 8.00 | 0.00 | JACK-CLOSED A4 | 14-04-08 14-04-08 | 2 X 6 | 2 X 6 | | -00-03-08 | Joint 1 569.1 lbs. 10.5 lbs. | Joint 7 639.4 lbs. -278.6 lbs. | | | |
| | 1 | | 8.00 | 0.00 | MONOPITCH A4GE | 14-01-00 14-01-00 | 2 X 6 | 2 X 6 | | 00-03-08 | Joint 11 7.6 lbs. -5.6 lbs. | Joint 12 89.4 lbs. -33.1 lbs. | Joint 13 149.8 lbs. -54.5 lbs. | Joint 14 190.0 lbs. -82.2 lbs. | Joint 15 181.4 lbs. -75.8 lbs. |
| | 2 | | 8.00 | 0.00 | ROOF A5 | 09-10-09 09-10-09 | 2 X | 2 X 6 | | | Joint 1 570.9 lbs. -52.3 lbs. | Joint 5 577.2 lbs. -169.9 lbs. | | | |
| | 4 | | 8.00 | 0.00 | ROOF A6 | 13-06-09 13-06-09 | 2 X | 2 X 6 | | | Joint 1 727.2 lbs. -114.9 lbs. | Joint 5 716.0 lbs. -120.6 lbs. | | | |
| | 1 | | 8.00 | 0.00 | GABLE A6GE | 13-06-09 13-06-09 | 2 X | 2 X 6 | | | Joint 1 727.2 lbs. -114.9 lbs. | Joint 8 716.0 lbs. -120.6 lbs. | | | |
| | 4 | | 8.00 | 0.00 | ROOF A7 | 17-08-08 17-08-08 | 2 X 6 | 2 X 8 | | | Joint 4 705.8 lbs. -94.9 lbs. | Joint 7 705.8 lbs. -29.1 lbs. | | | |

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

| | | | |
|-----------------|----------------|-----------------|--------------|
| REQ. QUOTE DATE | / / | ORDER # | J1220-5656 |
| ORDER DATE | 12/04/20 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT # | 006359 |
| DATE OF INVOICE | / / | CUSTOMER PO # | |
| ORDERED BY | | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | | SALES REP | Neil Baggett |
| JOBSITE PHONE # | (910) 483-0381 | SALES AREA | David Landry |

| | | | |
|---------|--|---|---|
| SOLD TO | McDonald Lumber Company 126 Cedar Creek Road Fayetteville, NC 28302 (910) 483-0381 | JOB NAME: Lot 77 South Creek MODEL: Roof TAG: Carter III DELIVERY INSTRUCTIONS: | LOT # 77 SUBDIV: South Creek JOB CATEGORY: Residential - Roof |
| | J. W. Sealey Lot 77 South Creek Harnett County, NC | SPECIAL INSTRUCTIONS: | PLAN SEAL DATE: |

| | | | | | | | | |
|-----------------------------------|---------------|-------------|-------------|--------------|------------------|--------|---------|----------|
| BUILDING DEPARTMENT Roof Order | OVERHANG INFO | HEEL HEIGHT | 00-06-08 | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE | DTL | 12/04/20 |
| | END CUT | RETURN | | | | LAYOUT | DTL | 12/15/20 |
| | | | GABLE STUDS | 24 IN. OC | JOBSITE | 1 | CUTTING | DTL |

ROOF TRUSSES

LOADING INFORMATION

| | |
|---------------------|--------------|
| TCLL-TCDL-BCLL-BCDL | STRESS INCR. |
| 20.0,10.0,0.0,10.0 | 1.15 |

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

| PROFILE | QTY PLY | PITCH | | TYPE ID | BASE O/A | LUMBER | | OVERHANG | | REACTIONS | | | | | | |
|---------|------------|-------|------|-----------------|----------------------|--------|-------|----------|----------|---------------------------------------|---------------------------------------|---------------------------------------|---------------------------------------|---------------------------------------|--|--|
| | | TOP | BOT | | | TOP | BOT | LEFT | RIGHT | | | | | | | |
| | 3 | 8.00 | 0.00 | COMMON B1 | 21-11-00 21-11-00 | 2 X 6 | 2 X 6 | | 00-11-00 | Joint 1 901.2 lbs. -144.7 lbs. | Joint 5 955.0 lbs. -165.4 lbs. | | | | | |
| | 1 2 Ply | 8.00 | 0.00 | COMMON B1-GR | 21-11-00 21-11-00 | 2 X 6 | 2 X 6 | | | Joint 1 3768.4 lbs. 696.0 lbs. | Joint 5 3599.4 lbs. 645.8 lbs. | | | | | |
| | 1 | 8.00 | 0.00 | COMMON B1GE | 21-11-00 21-11-00 | 2 X 6 | 2 X 6 | | 00-11-00 | Joint 1 258.0 lbs. -173.9 lbs. | Joint 13 157.2 lbs. -57.9 lbs. | Joint 15 159.3 lbs. -171.1 lbs. | Joint 16 197.0 lbs. -139.9 lbs. | Joint 17 186.6 lbs. -129.7 lbs. | | |
| | 6 | 8.00 | 0.00 | COMMON C1 | 23-07-00 23-07-00 | 2 X 6 | 2 X 6 | 00-11-00 | 00-11-00 | Joint 2 1024.1 lbs. -176.7 lbs. | Joint 6 1024.1 lbs. -176.7 lbs. | | | | | |
| | 1 | 8.00 | 0.00 | COMMON C1GE | 23-07-00 23-07-00 | 2 X 6 | 2 X 6 | 00-11-00 | 00-11-00 | Joint 2 208.2 lbs. -112.0 lbs. | Joint 14 153.3 lbs. -36.4 lbs. | Joint 16 199.6 lbs. -177.9 lbs. | Joint 17 189.4 lbs. -132.0 lbs. | Joint 18 188.1 lbs. -131.3 lbs. | | |
| | 1 | 10.00 | 0.00 | COMMON D1 | 13-11-00 13-11-00 | 2 X 6 | 2 X 6 | 00-11-00 | 00-11-00 | Joint 2 676.7 lbs. -102.4 lbs. | Joint 4 676.7 lbs. -102.4 lbs. | | | | | |
| | 1 2 Ply | 10.00 | 0.00 | COMMON D1-GR | 13-11-00 13-11-00 | 2 X 6 | 2 X 6 | | | Joint 1 3658.9 lbs. -695.1 lbs. | Joint 5 3593.8 lbs. -682.7 lbs. | | | | | |
| | 1 | 10.00 | 0.00 | COMMON D1GE | 13-11-00 13-11-00 | 2 X 6 | 2 X 6 | 00-11-00 | 00-11-00 | Joint 2 221.0 lbs. -129.0 lbs. | Joint 10 181.7 lbs. -68.4 lbs. | Joint 12 168.5 lbs. -213.7 lbs. | Joint 13 209.4 lbs. -184.9 lbs. | Joint 14 195.6 lbs. -140.1 lbs. | | |
| | 3 | 10.00 | 0.00 | COMMON G1 | 06-11-00 06-11-00 | 2 X 6 | 2 X 6 | 00-11-00 | 00-11-00 | Joint 2 319.3 lbs. -61.9 lbs. | Joint 4 319.3 lbs. -61.9 lbs. | | | | | |
| | 1 2 Ply | 10.00 | 0.00 | COMMON G1-GR | 06-11-00 06-11-00 | 2 X 6 | 2 X 6 | 00-11-00 | 00-11-00 | Joint 2 1763.9 lbs. -143.0 lbs. | Joint 4 1631.7 lbs. -136.9 lbs. | | | | | |

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

| | | | |
|-----------------|----------------|-----------------|--------------|
| REQ. QUOTE DATE | / / | ORDER # | J1220-5656 |
| ORDER DATE | 12/04/20 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT # | 006359 |
| DATE OF INVOICE | / / | CUSTOMER PO # | |
| ORDERED BY | | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | | SALES REP | Neil Baggett |
| JOBSITE PHONE # | (910) 483-0381 | SALES AREA | David Landry |

| | | | |
|---------|--|---|---|
| SOLD TO | McDonald Lumber Company 126 Cedar Creek Road Fayetteville, NC 28302 (910) 483-0381 | JOB NAME: Lot 77 South Creek MODEL: Roof TAG: Carter III DELIVERY INSTRUCTIONS: | LOT # 77 SUBDIV: South Creek JOB CATEGORY: Residential - Roof |
| | J. W. Sealey Lot 77 South Creek Harnett County, NC | SPECIAL INSTRUCTIONS: | PLAN SEAL DATE: |

| | | | | | | | | |
|-----------------------------------|---------------|-------------|-------------|--------------|------------------|--------|---------|----------|
| BUILDING DEPARTMENT Roof Order | OVERHANG INFO | HEEL HEIGHT | 00-06-08 | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE | DTL | 12/04/20 |
| | END CUT | RETURN | | | | LAYOUT | DTL | 12/15/20 |
| | | | GABLE STUDS | 24 IN. OC | JOBSITE | 1 | CUTTING | DTL |

ROOF TRUSSES

LOADING INFORMATION

| | |
|---------------------|--------------|
| TCLL-TCDL-BCLL-BCDL | STRESS INCR. |
| 20.0,10.0,0.0,10.0 | 1.15 |

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

| PROFILE | QTY | PITCH | | TYPE ID | BASE O/A | LUMBER | | OVERHANG | | REACTIONS | | | | |
|---------|------------|-------|-------|---------|---|--------|-------|----------|----------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|
| | | PLY | TOP | | | BOT | TOP | BOT | LEFT | RIGHT | Joint 2 | Joint 6 | Joint 8 | Joint 9 |
| | 1 | | 10.00 | 0.00 | COMMON G1GE 06-11-00 06-11-00 | 2 X 6 | 2 X 6 | 00-11-00 | 00-11-00 | 120.6 lbs. -36.2 lbs. | 120.6 lbs. -17.6 lbs. | 189.9 lbs. -161.5 lbs. | 111.7 lbs. 24.2 lbs. | 192.2 lbs. -163.6 lbs. |
| | 7 | | 8.00 | 0.00 | MONOPITCH M1 07-07-00 07-07-00 | 2 X 6 | 2 X 6 | 00-11-00 | | 348.6 lbs. -191.2 lbs. | 346.2 lbs. 29.0 lbs. | | | |
| | 2 2 Ply | | 8.00 | 0.00 | MONOPITCH M1-GR 07-07-00 07-07-00 | 2 X 6 | 2 X 6 | 00-11-00 | | 1787.7 lbs. 94.6 lbs. | 1649.7 lbs. 603.1 lbs. | | | |
| | 15 | | 8.00 | 0.00 | PIGGYBACK PB 08-05-12 08-05-12 | 2 X 4 | 2 X 4 | | | 216.0 lbs. -68.2 lbs. | 217.9 lbs. -78.0 lbs. | 306.0 lbs. -1.5 lbs. | | |
| | 1 | | 8.00 | 0.00 | GABLE PBGE 08-05-12 08-05-12 | 2 X 4 | 2 X 4 | | | 113.3 lbs. -15.0 lbs. | 113.3 lbs. -13.4 lbs. | 232.7 lbs. -102.2 lbs. | 107.8 lbs. 24.7 lbs. | 233.3 lbs. -102.6 lbs. |
| | 1 | | 10.00 | 0.00 | GABLE V1GE 30-05-06 30-05-06 | 2 X 4 | 2 X 4 | | | 281.0 lbs. -170.4 lbs. | 197.6 lbs. -56.2 lbs. | 290.6 lbs. -240.3 lbs. | 166.3 lbs. -137.8 lbs. | 200.8 lbs. -168.3 lbs. |
| | 1 | | 10.00 | 0.00 | VALLEY V2 27-02-15 27-02-15 | 2 X 4 | 2 X 4 | | | 249.8 lbs. -197.6 lbs. | 215.4 lbs. -132.6 lbs. | 300.1 lbs. -167.4 lbs. | 475.8 lbs. -200.6 lbs. | 591.2 lbs. -212.1 lbs. |
| | 1 | | 10.00 | 0.00 | VALLEY V3 24-00-09 24-00-09 | 2 X 4 | 2 X 4 | | | 207.2 lbs. -63.7 lbs. | 164.3 lbs. -6.6 lbs. | 448.9 lbs. -209.1 lbs. | 583.1 lbs. -210.9 lbs. | 447.3 lbs. 64.5 lbs. |
| | 1 | | 10.00 | 0.00 | VALLEY V4 20-10-03 20-10-03 | 2 X 4 | 2 X 4 | | | 167.3 lbs. -94.9 lbs. | 122.2 lbs. -45.5 lbs. | 304.4 lbs. -165.4 lbs. | 501.4 lbs. -220.8 lbs. | 454.6 lbs. 60.3 lbs. |
| | 1 | | 10.00 | 0.00 | VALLEY V5 17-07-12 17-07-12 | 2 X 4 | 2 X 4 | | | 194.5 lbs. -29.2 lbs. | 169.7 lbs. 11.7 lbs. | 565.7 lbs. -256.5 lbs. | 425.2 lbs. 51.6 lbs. | 566.1 lbs. -256.7 lbs. |

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

| | | | |
|-----------------|----------------|-----------------|--------------|
| REQ. QUOTE DATE | / / | ORDER # | J1220-5656 |
| ORDER DATE | 12/04/20 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT # | 006359 |
| DATE OF INVOICE | / / | CUSTOMER PO # | |
| ORDERED BY | | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | | SALES REP | Neil Baggett |
| JOBSITE PHONE # | (910) 483-0381 | SALES AREA | David Landry |

| | | | |
|---------|--|---|---|
| SOLD TO | McDonald Lumber Company 126 Cedar Creek Road Fayetteville, NC 28302 (910) 483-0381 | JOB NAME: Lot 77 South Creek MODEL: Roof TAG: Carter III DELIVERY INSTRUCTIONS: | LOT # 77 SUBDIV: South Creek JOB CATEGORY: Residential - Roof |
| | J. W. Sealey Lot 77 South Creek Harnett County, NC | SPECIAL INSTRUCTIONS: | PLAN SEAL DATE: |

| | | | | | | | | |
|-----------------------------------|---------------|-------------|-------------|--------------|------------------|--------|---------|----------|
| BUILDING DEPARTMENT Roof Order | OVERHANG INFO | HEEL HEIGHT | 00-06-08 | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE | DTL | 12/04/20 |
| | END CUT | RETURN | | | | LAYOUT | DTL | 12/15/20 |
| | | | GABLE STUDS | 24 IN. OC | JOBSITE | 1 | CUTTING | DTL |

ROOF TRUSSES

LOADING INFORMATION

| | |
|---------------------|--------------|
| TCLL-TCDL-BCLL-BCDL | STRESS INCR. |
| 20.0,10.0,0.0,10.0 | 1.15 |

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

| PROFILE | QTY | PITCH | | TYPE ID | BASE O/A | LUMBER | | OVERHANG | | REACTIONS | | | | |
|---------|-----|-------|------|------------|----------------------|--------|-------|----------|------|-------------------------------------|-------------------------------------|--------------------------------------|------------------------------------|--------------------------------------|
| | | PLY | TOP | | | BOT | TOP | BOT | LEFT | RIGHT | Joint 1 | Joint 5 | Joint 6 | Joint 7 |
| | 1 | 10.00 | 0.00 | VALLEY V6 | 14-05-06 14-05-06 | 2 X 4 | 2 X 4 | | | Joint 1 2119.4 lbs. 46.2 lbs. | Joint 5 118.0 lbs. -5.3 lbs. | Joint 6 408.5 lbs. -207.8 lbs. | Joint 7 401.3 lbs. 47.6 lbs. | Joint 8 408.6 lbs. -208.0 lbs. |
| | 1 | 10.00 | 0.00 | VALLEY V7 | 11-02-15 11-02-15 | 2 X 4 | 2 X 4 | | | Joint 1 110.8 lbs. -92.3 lbs. | Joint 5 87.4 lbs. -66.5 lbs. | Joint 6 356.3 lbs. -196.8 lbs. | Joint 7 240.9 lbs. 33.1 lbs. | Joint 8 356.5 lbs. -196.9 lbs. |
| | 1 | 10.00 | 0.00 | VALLEY V8 | 08-00-09 08-00-09 | 2 X 4 | 2 X 4 | | | Joint 1 169.2 lbs. -48.8 lbs. | Joint 3 169.2 lbs. -57.7 lbs. | Joint 4 246.8 lbs. 5.2 lbs. | | |
| | 1 | 10.00 | 0.00 | VALLEY V9 | 04-10-03 04-10-03 | 2 X 4 | 2 X 4 | | | Joint 1 95.2 lbs. -27.5 lbs. | Joint 3 95.3 lbs. -32.5 lbs. | Joint 4 138.9 lbs. 2.9 lbs. | | |
| | 1 | 8.00 | 0.00 | VALLEY VB1 | 17-08-05 17-08-05 | 2 X 4 | 2 X 4 | | | Joint 1 166.6 lbs. -19.0 lbs. | Joint 5 158.5 lbs. -1.4 lbs. | Joint 6 492.2 lbs. -199.9 lbs. | Joint 8 408.3 lbs. 43.9 lbs. | Joint 9 492.4 lbs. -200.0 lbs. |
| | 1 | 8.00 | 0.00 | VALLEY VB2 | 13-08-05 13-08-05 | 2 X 4 | 2 X 4 | | | Joint 1 103.3 lbs. -27.7 lbs. | Joint 5 83.2 lbs. -0.7 lbs. | Joint 6 350.7 lbs. -156.5 lbs. | Joint 7 262.1 lbs. 31.0 lbs. | Joint 8 350.9 lbs. -156.7 lbs. |
| | 1 | 8.00 | 0.00 | VALLEY VB3 | 09-08-05 09-08-05 | 2 X 4 | 2 X 4 | | | Joint 1 174.7 lbs. -45.0 lbs. | Joint 3 179.3 lbs. -54.2 lbs. | Joint 4 354.5 lbs. -29.7 lbs. | | |
| | 1 | 8.00 | 0.00 | VALLEY VB4 | 05-08-05 05-08-05 | 2 X 4 | 2 X 4 | | | Joint 1 104.4 lbs. -31.2 lbs. | Joint 3 105.9 lbs. -36.3 lbs. | Joint 4 175.1 lbs. -2.8 lbs. | | |

ITEMS

| QTY | ITEM TYPE | SIZE | LENGTH FT-IN-16 | PART NUMBER | NOTES |
|-----|--------------|--------|--------------------|-------------|-----------------|
| 26 | Hangers, USP | HUS 26 | | | SIMPSON (HUS26) |

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

| | | | |
|-----------------|----------------|-----------------|--------------|
| REQ. QUOTE DATE | / / | ORDER # | J1220-5656 |
| ORDER DATE | 12/04/20 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT # | 006359 |
| DATE OF INVOICE | / / | CUSTOMER PO # | |
| ORDERED BY | | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | | SALES REP | Neil Baggett |
| JOBSITE PHONE # | (910) 483-0381 | SALES AREA | David Landry |

| | | | |
|---------|--|---|---|
| SOLD TO | McDonald Lumber Company 126 Cedar Creek Road Fayetteville, NC 28302 (910) 483-0381 | JOB NAME: Lot 77 South Creek MODEL: Roof TAG: Carter III DELIVERY INSTRUCTIONS: | LOT # 77 SUBDIV: South Creek JOB CATEGORY: Residential - Roof |
| | J. W. Sealey Lot 77 South Creek Harnett County, NC | SPECIAL INSTRUCTIONS: | PLAN SEAL DATE: |

| BUILDING DEPARTMENT | OVERHANG INFO | HEEL HEIGHT | 00-06-08 | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE | DTL | BY | DATE |
|---------------------|-------------------|--------------------|-----------|--------------|------------------|--------|---------|-----|----------|
| Roof Order | END CUT RETURN | | | | | LAYOUT | DTL | | 12/04/20 |
| | | GABLE STUDS | 24 IN. OC | | JOBSITE 1 | | CUTTING | DTL | 12/04/20 |

ITEMS

| QTY | ITEM TYPE | SIZE | LENGTH FT-IN-16 | PART NUMBER | NOTES |
|-----|-------------------|---------------------------|--------------------|-------------|--|
| 2 | LVL Beams (Sized) | LVL, 1-3/4" x 9-1/4" (S) | 11-00-00 | | BM2 |
| 2 | LVL Beams (Sized) | LVL, 1-3/4" x 11-7/8" (S) | 15-00-00 | | GDH2 |
| 2 | LVL Beams (Sized) | LVL, 1-3/4" x 14" (S) | 22-00-00 | | GDH |
| 3 | LVL Beams (Sized) | LVL, 1-3/4" x 24" (S) | 24-00-00 | | 24" LVL is <<ONLY>> sold in 20, 24, 28 or 48 foot lengths!!! (sm) / BM1 |
| 2 | Hangers, USP | THD26-2 | | | SIMPSON (HHUS26-2) |