

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1220-5657
ORDER DATE	12/04/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Allen Peterson	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Allen Peterson	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 58 Summerlin <b>MODEL:</b> Roof <b>TAG:</b> Roark 2.0 <b>DELIVERY INSTRUCTIONS:</b> 55 MILES ROUND TRIP	<b>LOT #</b> 58 <b>SUBDIV:</b> Summerlin <b>JOB CATEGORY:</b> Residential - Roof
	<b>Precision Custom Homes and</b> Lot 58 Summerlin Sanford, NC	<b>SPECIAL INSTRUCTIONS:</b> First Time Built	<b>PLAN SEAL DATE:</b> 12/18/20 BY      DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	<b>END CUT</b>	<b>RETURN</b>				<b>LAYOUT</b>	/ /
	<b>PLUMB</b>	<b>GABLE STUDS</b>	24 IN. OC	<b>JOBSITE</b>	1	<b>CUTTING</b>	NB 01/05/21

<b>ROOF TRUSSES</b>	<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>ROOF TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 20	Joint 22	Joint 23	Joint 24
	1	8.00	0.00	GABLE A1-GE	31-00-00 31-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 213.9 lbs. -64.8 lbs.	Joint 20 180.5 lbs. -12.9 lbs.	Joint 22 200.1 lbs. -101.3 lbs.	Joint 23 170.8 lbs. -86.2 lbs.	Joint 24 177.9 lbs. -87.3 lbs.
	6	8.00	0.00	COMMON A2	31-00-00 31-00-00	2 X 6	2 X 6	01-02-08		Joint 2 1470.6 lbs. -82.8 lbs.	Joint 8 1395.0 lbs. -64.0 lbs.			
	7	8.00	0.00	COMMON A3	31-00-00 31-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1459.3 lbs. -82.6 lbs.	Joint 8 1459.3 lbs. -82.6 lbs.			
	1	8.00	0.00	GABLE A4-GE	31-00-00 31-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1298.5 lbs. -225.8 lbs.	Joint 15 619.3 lbs. 41.9 lbs.	Joint 17 110.5 lbs. -71.5 lbs.	Joint 18 164.0 lbs. -93.4 lbs.	Joint 19 50.2 lbs. -45.0 lbs.
	1	8.00	0.00	GABLE B1-GE	23-10-06 23-10-06	2 X 6	2 X 6	01-02-08		Joint 2 192.0 lbs. -63.3 lbs.	Joint 15 171.5 lbs. -41.4 lbs.	Joint 16 213.3 lbs. -149.2 lbs.	Joint 17 179.8 lbs. -119.2 lbs.	Joint 18 192.1 lbs. -139.4 lbs.
	9	8.00	0.00	ROOF B2	23-10-06 23-10-06	2 X 6	2 X 6	01-02-08		Joint 2 1224.6 lbs. -72.6 lbs.	Joint 9 1114.2 lbs. -30.7 lbs.			
	1	12.00	0.00	GABLE C1-GE	20-00-00 19-11-00	2 X 6	2 X 6			Joint 12 397.3 lbs. -185.6 lbs.	Joint 13 264.2 lbs. -361.1 lbs.	Joint 14 193.5 lbs. -94.6 lbs.	Joint 15 140.0 lbs. -199.9 lbs.	Joint 16 379.7 lbs. 25.7 lbs.
	2	12.00	0.00	COMMON C2	20-00-00 19-11-00	2 X 6	2 X 6			Joint 8 918.8 lbs. -31.9 lbs.	Joint 11 918.8 lbs. -31.9 lbs.			
	4	12.00	0.00	COMMON C3	20-00-00 19-11-00	2 X 6	2 X 6			Joint 8 895.9 lbs. -28.9 lbs.	Joint 12 914.2 lbs. -30.4 lbs.			
	1 2 Ply	12.00	0.00	COMMON C4	20-00-00 19-11-00	2 X 8	2 X 10			Joint 1 8235.3 lbs. -807.1 lbs.	Joint 8 8603.1 lbs. -850.0 lbs.			
	1	10.00	0.00	GABLE D1-GE	10-06-00 10-06-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 182.9 lbs. -16.9 lbs.	Joint 8 182.9 lbs. -1.1 lbs.	Joint 10 196.4 lbs. -147.7 lbs.	Joint 11 151.0 lbs. -28.6 lbs.	Joint 12 165.4 lbs. -41.5 lbs.

# Reaction Summary of Order








**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1220-5657
ORDER DATE	12/04/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Allen Peterson	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Allen Peterson	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 58 Summerlin <b>MODEL:</b> Roof <b>TAG:</b> Roark 2.0 <b>DELIVERY INSTRUCTIONS:</b> 55 MILES ROUND TRIP	<b>LOT #</b> 58 <b>SUBDIV:</b> Summerlin <b>JOB CATEGORY:</b> Residential - Roof
	<b>Precision Custom Homes and</b> Lot 58 Summerlin Sanford, NC	<b>SPECIAL INSTRUCTIONS:</b> First Time Built	<b>PLAN SEAL DATE:</b> 12/18/20 BY      DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	<b>END CUT</b>	<b>RETURN</b>				<b>LAYOUT</b>	/ /
	<b>PLUMB</b>			<b>GABLE STUDS</b>	24 IN. OC	<b>CUTTING</b>	NB      01/05/21
					JOBSITE      1		
					JOBSITE      1		

<b>ROOF TRUSSES</b>	<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>ROOF TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		PLY	TOP			BOT	TOP	BOT	LEFT	
	1 2 Ply	10.00	0.00	COMMON D2	10-06-00 10-06-00	2 X 6	2 X 6			Joint 1      Joint 3 3064.8 lbs.      4185.1 lbs. -172.9 lbs.      -232.8 lbs.
	1	4.00	0.00	GABLE P1-GE	06-00-00 06-00-00	2 X 6	2 X 6	01-02-08		Joint 2      Joint 5 298.9 lbs.      219.3 lbs. -173.0 lbs.      -137.6 lbs.
	6	4.00	0.00	MONOPITCH P2	06-00-00 06-00-00	2 X 6	2 X 6	01-02-08		Joint 2      Joint 4 298.9 lbs.      219.3 lbs. -120.3 lbs.      -94.2 lbs.
	1	10.00	0.00	VALLEY VD1	08-01-09 08-01-09	2 X 4	2 X 4			Joint 1      Joint 3      Joint 4 169.4 lbs.      169.5 lbs.      247.1 lbs. -25.5 lbs.      -32.2 lbs.      25.3 lbs.
	1	10.00	0.00	VALLEY VD2	04-11-02 04-11-02	2 X 4	2 X 4			Joint 1      Joint 3      Joint 4 95.4 lbs.      95.3 lbs.      139.0 lbs. -14.4 lbs.      -18.1 lbs.      14.2 lbs.

<b>ITEMS</b>						
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES	
5	Hangers, USP	HUS 26			SIMPSON (HUS26)	