## **Reaction Summary of Order**



FayettevIlle, N.C. 28309 (910) 864-TRUS

**REQ. QUOTE DATE** 11 ORDER# J1120-5310 11/12/20 ORDER DATE **QUOTE#** 000030 **DELIVERY DATE** // **CUSTOMER ACCT# CUSTOMER PO#** // DATE OF INVOICE Justin Thomas ORDERED BY **INVOICE #** COUNTY Harnett **TERMS** Net 10 Days Anthony Williams **SUPERINTENDANT** Justin Thomas **SALES REP** Curtis Quick JOBSITE PHONE # (910) 759-1307 **SALES AREA** 

Watermark Homes, Inc. 1308 Ft Bragg Road Suite 201 Fayetteville, NC 28305

JOB NAME: Lot 65 South Creek

MODEL: Roof TAG: The Pinion III

LOT # 65 SUBDIV: South Creek

JOB CATEGORY: Residential - Roof

**DELIVERY INSTRUCTIONS:** 

Watermark Homes Lot 65 South Creek Lillington, NC

(910) 483-2229

SPECIAL INSTRUCTIONS: Like Lot 8 South Creek (J0120-0437)

> PLAN SEAL DATE: 11/5/20 BY DATE

BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-04-05 **REQ. LAYOUTS REQ. ENGINEERING** QUOTE 11/12/20 CQ Roof Order END CUT RETURN LAYOUT **CUTTING** CQ 11/12/20 **GABLE STUDS** 24 IN. OC PLUMB JOBSITE JOBSITE

ROOF T	RUS	SES		ADING	TCLL-TCDL-B	CLL-BCI	DL STR	ESS INCR.	RO	OF TRUSS SE	PACING: 24.0	IN. O.C. (TYP	.)	
			INFORMATION				ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)							
PROFILE	QTY PLY	<b>PIT</b>	<b>СН</b> вот	TYPE ID	BASE O/A		BOT	OVER LEFT	RIGHT	REACTION	NS			
A.	5	8.00	5.00	ROOF A1	36-00-08 36-00-08				RIGHT	Joint 10 1769.7 lbs. -90.1 lbs.	Joint 14 1113.7 lbs. -76.8 lbs.			
<u> </u>	4	8.00	5.00	ROOF A2	31-00-08 31-00-08	2 X 6	2 X 6			Joint 9 1164.1 lbs. -46.4 lbs.	Joint 14 1298.0 lbs. -70.1 lbs.			
<u> </u>	11	8.00	0.00	COMMON A3	28-08-00 28-08-00	2 X 6	2 X 6			Joint 1 1245.0 lbs. -52.7 lbs.	Joint 7 1246.8 lbs. -68.8 lbs.			
alli	1	8.00	0.00	GABLE A3GE	28-08-00 28-08-00	2 X 6	2 X 6			Joint 1 249.0 lbs. -139.2 lbs.	Joint 17 58.4 lbs. -14.8 lbs.	Joint 18 165.8 lbs. -91.4 lbs.	Joint 19 181.4 lbs. -90.9 lbs.	Joint 20 182.8 lbs. -105.2 lbs.
<u></u>	5	8.00	0.00	COMMON A4	27-08-00 27-08-00	2 X 6	2 X 6			Joint 1 1163.7 lbs. -46.6 lbs.	Joint 9 1328.5 lbs. -78.3 lbs.			
<u> </u>	4	8.00	0.00	COMMON A5	27-08-00 27-08-00	2 X 6	2 X 6			Joint 1 688.3 lbs. -46.6 lbs.	Joint 9 795.9 lbs. -78.3 lbs.	Joint 11 1320.2 lbs. 0.0 lbs.		
Â	1	8.00	0.00	COMMON A5A	27-08-00 27-08-00	2 X 6	5 2 X 6			Joint 1 742.6 lbs. -46.6 lbs.	Joint 9 951.0 lbs. -78.3 lbs.	Joint 12 1026.9 lbs. 0.0 lbs.		
تألكت	1	8.00	0.00	GABLE A5GE	27-08-00 27-08-00	2 X 6	5 2 X 6			Joint 1 261.4 lbs. -133.3 lbs.	Joint 17 31.7 lbs. -15.6 lbs.	Joint 18 113.4 lbs. -59.3 lbs.	Joint 19 186.6 lbs. -96.4 lbs.	Joint 20 183.1 lbs. -104.3 lbs.
	7	9.00	0.00	ATTIC B1	34-09-00 34-09-00	2 X 8	2 X 8			Joint 1 1918.7 lbs. 165.1 lbs.	Joint 11 1918.7 lbs. 165.1 lbs.			
<u> </u>	1	9.00	0.00	GABLE B1GE	34-09-00 34-09-00	2 X 8	2 X 8			Joint 12 551.8 lbs. -76.7 lbs.	Joint 13 95.2 lbs. -341.0 lbs.	Joint 14 226.5 lbs. 28.3 lbs.	Joint 15 -64.8 lbs. -443.0 lbs.	Joint 16 1590.3 lbs. -348.9 lbs.

## **Reaction Summary of Order**



FayettevIlle, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	11	ORDER#	J1120-5310
ORDER DATE	11/12/20	QUOTE #	
DELIVERY DATE	//	CUSTOMER ACCT#	000030
DATE OF INVOICE	//	CUSTOMER PO#	
ORDERED BY	Justin Thomas	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 759-1307	SALES AREA	Curtis Quick

Watermark Homes, Inc. 1308 Ft Bragg Road Suite 201 Fayetteville, NC 28305 (910) 483-2229

JOB NAME: Lot 65 South Creek

MODEL: Roof

TAG: The Pinion III

JOB CATEGORY: Residential - Roof

**DELIVERY INSTRUCTIONS:** 

Watermark Homes Lot 65 South Creek Lillington, NC

SPECIAL INSTRUCTIONS: Like Lot 8 South Creek (J0120-0437)

PLAN SEAL DATE: 11/5/20
BY DATE

BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-04-05 **REQ. LAYOUTS REQ. ENGINEERING** QUOTE CQ 11/12/20 Roof Order END CUT RETURN LAYOUT 1 **CUTTING** CQ 11/12/20 **GABLE STUDS** 24 IN. OC JOBSITE PLUMB JOBSITE

ROOF T	ROOF TRUSSES		LOADING		TCLL-TCDL-BCLL-BCDL STRESS INCR.				ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)					
	INFORMATION			FORMATION	20.0,10.0,0.0,10.0									
PROFILE	QTY PLY	TOP	CH BOT	TYPE ID	BASE O/A		BOT	OVER LEFT	HANG RIGHT	REACTIO	REACTIONS			
<u> </u>	2	9.00	0.00	ATTIC	33-04-08 33-04-08				KIOITI	Joint 1 1879.3 lbs. 160.7 lbs.	Joint 12 1902.5 lbs. 174.7 lbs.			
	1 2 Ply	9.00	0.00	ATTIC B3	33-04-08 33-04-08	2 X 8	2 X 8			Joint 1 2819.0 lbs. 241.1 lbs.	Joint 12 2853.7 lbs. 262.1 lbs.			
<u> 19h</u>	1	9.00	0.00	GABLE C1GE	26-09-00 26-09-00	2 X 6	2 X 6			Joint 9 752.9 lbs. -365.1 lbs.	Joint 10 209.2 lbs. -315.9 lbs.	Joint 11 170.9 lbs. -27.8 lbs.	Joint 12 94.3 lbs. -1.6 lbs.	Joint 13 140.3 lbs. -11.7 lbs.
<i>△</i> >	3	9.00	0.00	QUEENPOST C2	24-00-00 24-00-00	2 X 6	2 X 6			Joint 7 938.8 lbs. -35.3 lbs.	Joint 10 938.8 lbs. -35.3 lbs.			
△	1 2 Ply	9.00	0.00	COMMON C3GDR	24-00-00 24-00-00	2 X 6	2 X 10			Joint 1 7306.0 lbs. -489.3 lbs.	Joint 7 7245.1 lbs. -485.1 lbs.			
_	2	9.00	0.00	ROOF D1	15-03-00 15-03-00	2 X 6	2 X 6			Joint 6 610.0 lbs. -32.1 lbs.	Joint 8 610.0 lbs. -32.1 lbs.			
<u> </u>	1	9.00	0.00	GABLE D1GE	15-03-00 15-03-00	2 X 6	2 X 6			Joint 10 230.7 lbs. -61.9 lbs.	Joint 11 208.8 lbs. -169.7 lbs.	Joint 12 182.9 lbs. -66.8 lbs.	Joint 13 210.2 lbs. 70.5 lbs.	Joint 14 182.2 lbs. -66.1 lbs.
41	1	9.00	0.00	MONOPITCH M1GE	06-04-08 06-04-08	2 X 4	2 X 6			Joint 7 93.3 lbs. -27.8 lbs.	Joint 8 183.6 lbs. -299.8 lbs.	Joint 9 342.9 lbs. 16.2 lbs.		
1	1	9.00	0.00	VALLEY VB1	17-01-04 17-01-04	2 X 4	2 X 4			Joint 1 161.8 lbs. -5.6 lbs.	Joint 5 153.6 lbs. 13.9 lbs.	Joint 6 450.2 lbs. -134.4 lbs.	Joint 8 346.6 lbs. 53.8 lbs.	Joint 9 450.5 lbs. -134.6 lbs.
4	1	9.00	0.00	VALLEY VB2	13-06-10 13-06-10	2 X 4	2 X 4			Joint 1 102.8 lbs. -21.6 lbs.	Joint 5 86.5 lbs. 0.4 lbs.	Joint 6 332.2 lbs. -109.6 lbs.	Joint 7 251.6 lbs. 52.6 lbs.	Joint 8 332.3 lbs. -109.8 lbs.

## **Reaction Summary of Order**



FayettevIlle, N.C. 28309 (910) 864-TRUS

			11/12/20 1 / OL 0
REQ. QUOTE DATE	//	ORDER#	J1120-5310
ORDER DATE	11/12/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT#	000030
DATE OF INVOICE	//	CUSTOMER PO#	
ORDERED BY	Justin Thomas	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 759-1307	SALES AREA	Curtis Quick

Watermark Homes, Inc. 1308 Ft Bragg Road Suite 201 Fayetteville, NC 28305 (910) 483-2229

JOB NAME: Lot 65 South Creek MODEL: Roof TAG: The Pinion III **LOT #** 65 **SUBDIV: South Creek** JOB CATEGORY: Residential - Roof

**DELIVERY INSTRUCTIONS:** 

**Watermark Homes** Lot 65 South Creek Lillington, NC

SPECIAL INSTRUCTIONS:

Like Lot 8 South Creek (J0120-0437)

PLAN SEAL DATE: 11/5/20 DATE

BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-04-05 **REQ. LAYOUTS REQ. ENGINEERING** QUOTE CQ 11/12/20 Roof Order END CUT RETURN LAYOUT **CUTTING** CQ 11/12/20 **GABLE STUDS** 24 IN. OC JOBSITE JOBSITE PLUMB

ROOF TRUSSES				LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL ST 20.0,10.0,0.0,10.0		STRESS INCR. 1.15		OOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)			
PROFILE	QTY PLY	PIT TOP	CH BOT	TYPE ID	BASE O/A		BOT	OVER	HANG RIGHT	REACTIO	NS		
<u> </u>	1	9.00	0.00	VALLEY VB3	09-11-15 09-11-15		2 X 4			Joint 1 188.0 lbs. -22.2 lbs.	Joint 3 188.1 lbs. -30.0 lbs.	Joint 4 353.5 lbs. 8.7 lbs.	
_	1	9.00	0.00	VALLEY VB4	06-05-04 06-05-04		2 X 4			Joint 1 124.9 lbs. -19.3 lbs.	Joint 3 124.8 lbs. -24.1 lbs.	Joint 4 195.3 lbs. 16.9 lbs.	
	1	9.00	0.00	VALLEY VB5	02-10-10 02-10-10		2 X 4			Joint 1 80.4 lbs. -3.9 lbs.	Joint 3 80.4 lbs. -3.9 lbs.		
	1	9.00	0.00	VALLEY VC1	07-09-04 07-09-04		2 X 4			Joint 1 154.8 lbs. -24.0 lbs.	Joint 3 154.7 lbs. -29.9 lbs.	Joint 4 242.2 lbs. 21.0 lbs.	
<u> </u>	1	9.00	0.00	VALLEY VC2	04-02-10 04-02-10		2 X 4			Joint 1 75.0 lbs. -11.6 lbs.	Joint 3 75.1 lbs. -14.5 lbs.	Joint 4 117.4 lbs. 10.2 lbs.	

## **ITEMS**

QTY	ITEM TYPE	SIZE	<b>LENGTH</b> FT-IN-16	PART NUMBER	NOTES
11	Hangers, USP	HUS 26			SIMPSON (HUS26)
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	11-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	32-00-00		GDH