

Joe E Godwin Sr. , P.E., P.L.S.

Joe E Godwin Jr. , P.E.

Jason E Godwin , P.L.S.



1403 NC Highway 50 South
Benson, North Carolina 27504
919.894.7765

Email: general@enochengineers.com

www.enochengineers.com

MATERIALS & TEST DIVISION

FIELD REPORT

PROJECT

CLIENT: MOSS BUILDERS

DATE: 11.2.21

PROJECT: RESI PAD

CONTRACTOR: K. ALLAN MOSS

ADDRESS: 496 BYRD RD

TECHNICIAN: BH

LOT #: BUNNLEVEL NC

TEST SUMMARY

PERFORMED NDT ON PAD AT SITE NOTED ABOVE USING A TARGET DENSITY OF 110 PCF.

SOILS CONFIRMED A COMPACTION GREATER THAN OR EQUAL TO 95%.

TESTING RESULTS

SERVICE PERFORMED	TEST NO.	COMP %	WD PCF	DD PCF	MOISTURE %
NDT	1	100+	112.5	116.0	3.0

RETURN VISIT REQUIRED?

YES

NO

TECHNICIAN:

Disclaimer:

Soils & Material inspections, testing results and on-site determinations contained in this report become void after 60 days of non-use of this report and/or following any inclement weather which causes structural soil or material deterioration. Additional testing will be required following a voided report determined by a North Carolina Building Code enforcement official or Enoch Engineers P.A. The client/contractor is responsible for notifying