Joe E Godwin Sr., P.E., P.L.S.

Fleet Temple, P.E.

Jason E Godwin , P.L.S.



919.894.7765

Email: general@enochengineers.com

www.enochengineers.com

MATERIALS & TEST DIVISION

FIELD REPORT

PROJECT PROJECT							
CLIENT:	TMD	DATE:	8.10.21				
PROJECT:	SOUTH CREEK S/D	CONRACTOR	: DENNIS NORRIS				
ADDRESS:	94 HAZELWOOD DR	TECHNICIAN	: BH				
LOT #:	69						

TECT CLINANAADV

PERFORMED SOIL BEARING CAPACITY EVALUATION OF FOOTINGS AT SITE NOTED ABOVE. RECOMMEND UNDERCUTTING REAR MARKED FOOTING AN ADDITIONAL 18" TO ACHIEVE MINIMUM ALLOWABLE BEARING CAPACITY OF 2000 PSF. BACKFILL UNDERCUT WITH WASHED #57 STONE TO GRADE.

TESTING RESULTS						
SERVICE PERFORMED	TEST NO.	COMP %	WD PCF	DD PCF	MOISTURE %	
			1			

RETURN VISTIT REC	UIRED?			
YES NO		Bu	CASO	The state of the s
TECHNICIAN:	T /EMTH Disclai	The state of the s	9517 9517 GODWIN	8/10/0
Soils & Material inspection	ons, testing results and on-site determinations con Jement weather which causes structural sail or m	ntained in this report becauserial deterioration. Ad-	ome vold gifer 80 days of	non-use of this report

report determined by a North Carolina Building Code enforcement official or Enoch Engineers P.A. The client/contractor is responsible for notifying

Enoch Engineers P.A. of any soil & material condition changes which could void this report.