

Joe E Godwin Sr. , P.E., P.L.S.

Joe E Godwin Jr. , P.E.

Jason E Godwin , P.L.S.



Email: general@enochengineers.com

www.enochengineers.com

MATERIALS & TEST DIVISION FIELD REPORT

PROJECT

CLIENT: EAST COAST CIVIL GROUP	DATE: 11.11.21
PROJECT: RESI FOOTING	CONTRACTOR: CHRISTIAN
ADDRESS: 1231 PEACH FARM RD	TECHNICIAN: BH
LOT #: 1	

TEST SUMMARY

PERFORMED FOOTING SOIL BEARING CAPACITY EVALUATION AT SITE NOTED ABOVE. SOILS CONFIRMED A MINIMUM ALLOWABLE BEARING CAPACITY OF 2000 PSF AT ALL FOOTING LOCATIONS. BACKFILL ALL UNDERCUT AREAS WITH WASHED #57 STONE OR ADDITIONAL CONCRETE TO GRADE.

TESTING RESULTS

SERVICE PERFORMED	TEST NO.	COMP %	WD PCF	DD PCF	MOISTURE %

RETURN VISIT REQUIRED?


YES

NO

DocuSigned by:

339EA4405059480...

11/17/2021



TECHNICIAN:

Disclaimer:

Soils & Material inspections, testing results and on-site determinations contained in this report become void after 60 days of non-use of this report and/or following any inclement weather which causes structural soil or material deterioration. Additional testing will be required following a voided report determined by a North Carolina Building Code enforcement official or Enoch Engineers P.A. The client/contractor is responsible for notifying Enoch Engineers P.A. of any soil & material condition changes which could void this report.