

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0921-5482
ORDER DATE	09/16/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 203 Anderson Creek Crossin LOT # 203 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC 2136 "K" RF2,RP, Bonus, JOB CATEGORY: B & S - Build and Ship
	Caviness & Cates Building & 180 Kensington Dr Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS:
PLAN SEAL DATE: 5/21/21		

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	WM 09/29/21
Roof Order	NO	GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	WM 09/29/21

ROOF TRUSSES	LOADING INFORMATION	TOLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	8.00	0.00	ATTIC A1	36-00-00 35-11-00	2 X	2 X 10	00-11-00	00-11-00	Joint 2 2469.8 lbs. -47.6 lbs.	Joint 10 2469.8 lbs. -47.6 lbs.			
	7	8.00	0.00	ATTIC A2	36-00-00 35-11-00	2 X	2 X 10	00-11-00	00-11-00	Joint 2 2467.9 lbs. 163.2 lbs.	Joint 10 2467.9 lbs. 163.2 lbs.			
	1	8.00	0.00	GABLE B1	36-00-00 35-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 294.6 lbs. -161.3 lbs.	Joint 22 230.9 lbs. -55.5 lbs.	Joint 24 215.8 lbs. -209.7 lbs.	Joint 25 172.6 lbs. -74.3 lbs.	Joint 26 178.3 lbs. -90.3 lbs.
	4	8.00	0.00	FINK B2	36-00-00 35-11-00	2 X 6	2 X 8	00-11-00	00-11-00	Joint 2 1900.2 lbs. -85.0 lbs.	Joint 10 1900.2 lbs. -85.0 lbs.			
	5	8.00	0.00	COMMON B3	36-00-00 35-11-00	2 X	2 X 8	00-11-00	00-11-00	Joint 2 565.5 lbs. -124.3 lbs.	Joint 10 618.7 lbs. -157.5 lbs.	Joint 13 2064.8 lbs. -128.1 lbs.	Joint 16 2158.5 lbs. -231.7 lbs.	
	1	12.00	0.00	ATTIC C1	24-00-00 24-00-00	2 X 6	2 X 10	00-10-08	00-10-08	Joint 2 1627.8 lbs. 10.8 lbs.	Joint 10 1627.8 lbs. 10.8 lbs.			
	3	12.00	0.00	ATTIC C2	24-00-00 24-00-00	2 X 6	2 X 10	00-10-08		Joint 2 1634.5 lbs. 141.5 lbs.	Joint 10 1591.2 lbs. 149.0 lbs.			
	1	2.83	0.00	DIAGONAL HIP CJ1	05-06-06 05-06-06	2 X 4	2 X 4	01-02-14		Joint 2 306.2 lbs. -136.4 lbs.	Joint 6 193.2 lbs. -73.1 lbs.			
	1	4.00	0.00	JACK-OPEN J1	04-00-00 04-00-00	2 X 4	2 X 4	00-10-08		Joint 2 221.2 lbs. -93.0 lbs.	Joint 3 105.5 lbs. -44.8 lbs.	Joint 4 75.8 lbs. -19.5 lbs.		
	2	4.00	0.00	JACK-OPEN J2	01-10-15 01-10-15	2 X 4	2 X 4	00-10-08		Joint 2 142.2 lbs. -66.3 lbs.	Joint 3 43.0 lbs. -19.7 lbs.	Joint 4 37.4 lbs. -9.6 lbs.		
	1	4.00	0.00	MONOPITCH M1	06-00-00 06-00-00	2 X 4	2 X 6	00-10-08	00-03-08	Joint 2 433.1 lbs. -172.8 lbs.	Joint 5 665.5 lbs. -280.3 lbs.			

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0921-5482
ORDER DATE	09/16/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 203 Anderson Creek Crossin LOT # 203 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC 2136 "K" RF2,RP, Bonus, JOB CATEGORY: B & S - Build and Ship
	Caviness & Cates Building & 180 Kensington Dr Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS:

PLAN SEAL DATE: 5/21/21
BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	WM 09/29/21
	NO	GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	WM 09/29/21

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15 **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	8	4.00	0.00	GABLE M2	06-00-00 06-00-00	2 X 4	2 X 4	00-10-08		Joint 2 295.1 lbs. -117.4 lbs.	Joint 4 221.3 lbs. -95.3 lbs.			
	1	4.00	0.00	GABLE M3	06-00-00 06-00-00	2 X 4	2 X 4	00-10-08		Joint 2 264.5 lbs. -114.4 lbs.	Joint 4 172.5 lbs. -113.3 lbs.	Joint 5 164.5 lbs. 49.4 lbs.		
	1	4.00	0.00	HALF HIP M4	06-00-00 06-00-00	2 X 4	2 X 6	00-10-08		Joint 2 360.6 lbs. -152.4 lbs.	Joint 7 386.4 lbs. -151.9 lbs.			
	1	4.00	0.00	GABLE P1	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 529.6 lbs. -292.9 lbs.	Joint 4 529.6 lbs. -292.9 lbs.			
	6	4.00	0.00	COMMON P2	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 529.6 lbs. -205.5 lbs.	Joint 4 529.6 lbs. -205.5 lbs.			
	1	12.00	0.00	GABLE V1	10-10-03 10-10-03	2 X 4	2 X 4			Joint 1 129.2 lbs. -62.9 lbs.	Joint 7 112.2 lbs. -37.7 lbs.	Joint 8 164.5 lbs. -121.6 lbs.	Joint 9 205.7 lbs. -149.1 lbs.	Joint 10 137.4 lbs. 32.4 lbs.
	1	12.00	0.00	VALLEY V2	08-02-03 08-02-03	2 X 4	2 X 4			Joint 1 183.7 lbs. -32.7 lbs.	Joint 3 183.7 lbs. -32.7 lbs.	Joint 4 236.0 lbs. 31.1 lbs.		
	1	12.00	0.00	VALLEY V3	05-06-03 05-06-03	2 X 4	2 X 4			Joint 1 118.8 lbs. -21.2 lbs.	Joint 3 118.8 lbs. -21.2 lbs.	Joint 4 152.5 lbs. 20.1 lbs.		
	1	12.00	0.00	VALLEY V4	02-10-03 02-10-03	2 X 4	2 X 4			Joint 1 88.4 lbs. -2.9 lbs.	Joint 3 88.4 lbs. -2.9 lbs.			

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
1	Hangers, USP	HJC26			SIMPSON (THJU26)

Reaction Summary of Order



ComTech ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0921-5482
ORDER DATE	09/16/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Marshall Naylor

TO
FROM

Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503

Caviness & Cates Building & 180 Kensington Dr Cameron, NC

JOB NAME: Lot 203 Anderson Creek Crossin **LOT #** 203 **SUBDIV:** Anderson Creek
MODEL: 32000 **TAG:** CC 2136 "K" RF2,RP, Bonus, **JOB CATEGORY:** B & S - Build and Ship

DELIVERY INSTRUCTIONS:

SPECIAL INSTRUCTIONS:

PLAN SEAL DATE: 5/21/21

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	WM 09/29/21
		NO	GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
1	Hangers, USP	JUS24			SIMPSON (LUS24)