

# Reaction Summary of Order



**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0921-5486
ORDER DATE	09/16/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Curtis Quick

SOLD TO	<b>Caviness &amp; Cates Building &amp; 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503</b>	<b>JOB NAME:</b> Lot 214 Anderson Creek <b>LOT #</b> 214 <b>SUBDIV:</b> Anderson Creek <b>MODEL:</b> 32000 <b>TAG:</b> CC-2355 / Elev. C / RF2 / RP <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>Caviness &amp; Cates 56 Kensington Dr. Cameron, NC</b>	<b>DELIVERY INSTRUCTIONS:</b>  <b>SPECIAL INSTRUCTIONS:</b>







**PLAN SEAL DATE:** 8/10/21  
BY DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-03	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 09/22/21
	PLUMB			JOBSITE	1	CUTTING	WM 09/22/21
	<b>GABLE STUDS</b>	24 IN. OC		JOBSITE	1		

**ROOF TRUSSES** **LOADING INFORMATION**

TOLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

**ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	8.00	0.00	GABLE A1GE	36-00-00 36-00-00	2 X 6	2 X 8	00-10-08	00-10-08	Joint 2: 1404.8 lbs. Joint 10: 1052.9 lbs. Joint 12: 57.3 lbs. Joint 13: 722.8 lbs. -311.2 lbs. -201.0 lbs. -243.8 lbs. -94.0 lbs.
	2	8.00	0.00	FINK A2	36-00-00 36-00-00	2 X 6	2 X 8	00-10-08	00-10-08	Joint 2: 1525.8 lbs. Joint 8: 1546.8 lbs. -123.9 lbs. -123.9 lbs.
	2	8.00	0.00	FINK A3	36-00-00 36-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2: 1603.4 lbs. Joint 10: 1603.4 lbs. -123.6 lbs. -123.6 lbs.
	10	8.00	0.00	FINK A4	36-00-00 36-00-00	2 X 6	2 X 6	00-10-08		Joint 2: 1607.2 lbs. Joint 10: 1556.2 lbs. -123.7 lbs. -111.7 lbs.
	1	8.00	0.00	HIP A5GE	36-00-00 36-00-00	2 X 6	2 X 6	00-10-08		Joint 2: 192.6 lbs. Joint 24: 130.2 lbs. Joint 25: 201.9 lbs. Joint 26: 171.2 lbs. Joint 27: 177.7 lbs. -94.4 lbs. -27.8 lbs. -111.6 lbs. -88.6 lbs. -91.8 lbs.
	1	8.00	0.00	FINK B1	30-06-00 30-06-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2: 1339.6 lbs. Joint 8: 1339.6 lbs. -106.4 lbs. -106.4 lbs.
	4	8.00	0.00	FINK B1A	30-06-00 30-06-00	2 X 6	2 X 8	00-10-08	00-10-08	Joint 2: 1276.4 lbs. Joint 8: 1315.1 lbs. -106.7 lbs. -106.7 lbs.
	1	8.00	0.00	HIP B1GE	30-06-00 30-06-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2: 158.6 lbs. Joint 22: 118.4 lbs. Joint 24: 145.8 lbs. Joint 25: 182.2 lbs. Joint 26: 175.3 lbs. -89.9 lbs. -29.2 lbs. -81.8 lbs. -94.5 lbs. -90.4 lbs.
	1	10.00	0.00	HIP C1GE	21-00-00 21-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2: 373.4 lbs. Joint 6: 764.8 lbs. Joint 10: 587.1 lbs. Joint 11: -42.6 lbs. Joint 12: 137.9 lbs. -10.8 lbs. -155.7 lbs. 1.0 lbs. -198.7 lbs. -49.4 lbs.
	1 3 Ply	10.00	0.00	HIP GIRDER C2GDR	21-00-00 21-00-00	2 X 6	2 X 8			Joint 1: 764.0 lbs. Joint 2: 1162.9 lbs. Joint 5: 1153.4 lbs. Joint 6: 8429.8 lbs. -628.7 lbs. -168.3 lbs. -134.1 lbs. -693.1 lbs.
	1	10.00	0.00	COMMON D1	14-00-00 14-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2: 624.0 lbs. Joint 4: 624.0 lbs. -48.9 lbs. -48.9 lbs.

# Reaction Summary of Order



**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0921-5486
ORDER DATE	09/16/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Curtis Quick

SOLD TO	<b>Caviness &amp; Cates Building &amp; 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503</b>	<b>JOB NAME:</b> Lot 214 Anderson Creek <b>LOT #</b> 214 <b>SUBDIV:</b> Anderson Creek <b>MODEL:</b> 32000 <b>TAG:</b> CC-2355 / Elev. C / RF2 / RP <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>Caviness &amp; Cates 56 Kensington Dr. Cameron, NC</b>	<b>DELIVERY INSTRUCTIONS:</b>  <b>SPECIAL INSTRUCTIONS:</b>  <p style="text-align: right;"><b>PLAN SEAL DATE:</b> 8/10/21</p>

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-03	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 09/22/21
	PLUMB			JOBSITE	1	CUTTING	WM 09/22/21
	<b>GABLE STUDS</b>	24 IN. OC		JOBSITE	1		

**ROOF TRUSSES** **LOADING INFORMATION** **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	10.00	0.00	HIP D1GE	14-00-00 14-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2: 152.3 lbs., -44.0 lbs. Joint 11: 150.1 lbs., -12.7 lbs. Joint 13: 200.6 lbs., -144.0 lbs. Joint 14: 166.3 lbs., -79.1 lbs. Joint 15: 147.3 lbs., -21.1 lbs.
	5	3.00	0.00	MONOPITCH M1	10-06-00 10-06-00	2 X 4	2 X 6	00-10-08		Joint 2: 469.3 lbs., -195.2 lbs. Joint 5: 401.9 lbs., -174.6 lbs.
	1	3.00	0.00	GABLE M1GE	10-06-00 10-06-00	2 X 4	2 X 6	00-10-08		Joint 2: 206.1 lbs., -73.4 lbs. Joint 7: 54.9 lbs., -23.0 lbs. Joint 8: 184.9 lbs., -58.1 lbs. Joint 9: 67.0 lbs., -29.3 lbs. Joint 10: 361.2 lbs., -120.9 lbs.
	4	3.00	0.00	MONOPITCH M2	05-00-00 05-00-00	2 X 4	2 X 6	00-10-08		Joint 2: 253.0 lbs., -112.7 lbs. Joint 4: 178.2 lbs., -76.2 lbs.
	4	3.00	0.00	MONOPITCH M3	04-00-00 04-00-00	2 X 4	2 X 6	00-10-08		Joint 2: 214.9 lbs., -98.5 lbs. Joint 4: 136.4 lbs., -57.5 lbs.
	5	4.00	0.00	COMMON P1	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2: 529.6 lbs., -217.0 lbs. Joint 4: 529.6 lbs., -217.0 lbs.
	1	4.00	0.00	GABLE P1GE	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2: 529.6 lbs., -173.9 lbs. Joint 4: 529.6 lbs., -173.9 lbs.
	1	10.00	0.00	VALLEY VC1	18-07-07 18-07-07	2 X 4	2 X 4			Joint 1: 134.5 lbs., -124.7 lbs. Joint 7: 118.1 lbs., -91.9 lbs. Joint 8: 286.4 lbs., -111.1 lbs. Joint 9: 444.1 lbs., -148.9 lbs. Joint 11: 366.0 lbs., 53.2 lbs.
	1	10.00	0.00	VALLEY VC2	15-05-01 15-05-01	2 X 4	2 X 4			Joint 1: 148.5 lbs., -20.2 lbs. Joint 5: 130.8 lbs., 7.0 lbs. Joint 6: 407.3 lbs., -148.6 lbs. Joint 7: 347.1 lbs., 48.2 lbs. Joint 8: 407.5 lbs., -148.8 lbs.
	1	10.00	0.00	VALLEY VC3	12-02-10 12-02-10	2 X 4	2 X 4			Joint 1: 85.5 lbs., -39.1 lbs. Joint 5: 69.6 lbs., -17.8 lbs. Joint 6: 324.8 lbs., -129.5 lbs. Joint 7: 242.5 lbs., 43.5 lbs. Joint 8: 325.0 lbs., -129.7 lbs.
	1	10.00	0.00	VALLEY VC4	09-00-04 09-00-04	2 X 4	2 X 4			Joint 1: 177.1 lbs., -22.7 lbs. Joint 3: 177.1 lbs., -30.3 lbs. Joint 4: 308.9 lbs., -0.4 lbs.

# Reaction Summary of Order





**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0921-5486
ORDER DATE	09/16/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Curtis Quick

SOLD TO	<b>Caviness &amp; Cates Building &amp; 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503</b>	<b>JOB NAME:</b> Lot 214 Anderson Creek <b>LOT #</b> 214 <b>SUBDIV:</b> Anderson Creek <b>MODEL:</b> 32000 <b>TAG:</b> CC-2355 / Elev. C / RF2 / RP <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>Caviness &amp; Cates 56 Kensington Dr. Cameron, NC</b>	<b>DELIVERY INSTRUCTIONS:</b>  <b>SPECIAL INSTRUCTIONS:</b>  <p style="text-align: right;"><b>PLAN SEAL DATE:</b> 8/10/21</p>

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-03	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 09/22/21
	PLUMB		<b>GABLE STUDS</b>	24 IN. OC	JOBSITE 1	CUTTING	WM 09/22/21

<b>ROOF TRUSSES</b>		<b>LOADING INFORMATION</b>		TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>ROOF TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)				
				20.0,10.0,0.0,10.0	1.15					
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	10.00	0.00	VALLEY VC5	05-09-13 05-09-13	2 X 4	2 X 4			Joint 1      Joint 3      Joint 4 117.7 lbs.    117.7 lbs.    171.7 lbs. -19.7 lbs.    -24.3 lbs.    11.2 lbs.
	1	10.00	0.00	VALLEY VC6	02-07-07 02-07-07	2 X 4	2 X 4			Joint 1      Joint 3 75.6 lbs.      75.6 lbs. -5.2 lbs.      -5.2 lbs.

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH	PART NUMBER	NOTES
			FT-IN-16		
4	Hangers, USP	HTW20			SIMPSON (HTS20)
10	Hangers, USP	HUS 26			SIMPSON (HUS26)
4	Wholesale	W-LVL, 1-3/4" x 9-1/4"	11-00-00		BM3
3	Wholesale	W-LVL, 1-3/4" x 11-7/8"	22-00-00		FRONT LOAD GDH