

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0821-5062
ORDER DATE	08/23/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Marshall Naylor

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 11 Wildwood	LOT # 11	SUBDIV: Wildwood
	Signature Home Builders Lot 11 Wildwood Erwin, NC	MODEL: Roof	TAG: Dorchester C GR3C	JOB CATEGORY:
SHIP TO	DELIVERY INSTRUCTIONS:			
	SPECIAL INSTRUCTIONS:			
PLAN SEAL DATE:				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	mn 09/24/21
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING / /

ROOF TRUSSES	LOADING INFORMATION	TOLL-TCDL-BCLL-BCDL 20.0,10.0,0.0,10.0	STRESS INCR. 1.15	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
---------------------	---------------------	---	----------------------	--

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 22	Joint 24	Joint 25	Joint 26
	1	5.00	0.00	GABLE A01	38-00-00 38-00-00	2 X 4	2 X 6	00-10-08	00-10-08	165.3 lbs. -18.8 lbs.	165.3 lbs. -13.7 lbs.	232.2 lbs. -96.7 lbs.	134.4 lbs. -52.0 lbs.	166.5 lbs. -64.3 lbs.
	16	5.00	0.00	COMMON A03	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08	00-10-08	1559.3 lbs. -107.3 lbs.	1559.3 lbs. -107.3 lbs.			
	2	5.00	0.00	COMMON A04	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08	00-10-08	1659.3 lbs. -7.3 lbs.	1659.3 lbs. -7.3 lbs.			
	2	5.00	0.00	COMMON A04-P	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08		1659.9 lbs. -7.3 lbs.	1607.8 lbs. 4.6 lbs.			
	1	5.00	0.00	COMMON A05-P	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08		1296.7 lbs. -96.0 lbs.	1264.1 lbs. -84.4 lbs.	954.1 lbs. 172.7 lbs.		
	1	5.00	0.00	HIP A06-P	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08		572.3 lbs. -68.6 lbs.	569.8 lbs. -73.8 lbs.	2277.8 lbs. -52.5 lbs.		
	1	5.00	0.00	ROOF A07	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08		1068.8 lbs. -61.6 lbs.	1058.8 lbs. -121.3 lbs.	1114.6 lbs. -53.5 lbs.		
	1	5.00	0.00	ROOF A08	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08		1209.1 lbs. -42.3 lbs.	1184.4 lbs. -114.8 lbs.	945.5 lbs. -91.1 lbs.		
	1	5.00	0.00	ROOF A09	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08		645.1 lbs. -69.8 lbs.	633.2 lbs. -72.2 lbs.	1872.8 lbs. -91.1 lbs.		
	1	5.00	0.00	ROOF A10	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08		648.6 lbs. -74.4 lbs.	633.5 lbs. -76.4 lbs.	1864.8 lbs. -82.4 lbs.		
	1	5.00	0.00	ROOF A11	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08		412.3 lbs. -47.5 lbs.	597.0 lbs. -63.0 lbs.	1335.0 lbs. -145.2 lbs.	828.2 lbs. -98.0 lbs.	

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0821-5062
ORDER DATE	08/23/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Marshall Naylor

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 11 Wildwood	LOT # 11	SUBDIV: Wildwood
	Signature Home Builders Lot 11 Wildwood Erwin, NC	MODEL: Roof	TAG: Dorchester C GR3C	JOB CATEGORY:
SHIP TO	DELIVERY INSTRUCTIONS:			
	SPECIAL INSTRUCTIONS:			
PLAN SEAL DATE:				
BY DATE				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
Roof Order	END CUT	RETURN				LAYOUT	mn 09/24/21	
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	/ /

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. **ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)**

20.0,10.0,0.0,10.0 1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	5.00	0.00	GABLE A12	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08		Joint 2 Joint 14 Joint 18 Joint 20 533.7 lbs. 1161.1 lbs. 1328.7 lbs. 829.0 lbs. -161.5 lbs. -271.1 lbs. -231.2 lbs. -236.2 lbs.
	1	5.00	0.00	COMMON B1	13-01-00 13-01-00	2 X 4	2 X 6	00-10-08		Joint 2 Joint 8 Joint 9 Joint 10 Joint 11 152.2 lbs. 88.0 lbs. 213.0 lbs. 151.7 lbs. 145.9 lbs. -24.1 lbs. 1.6 lbs. -40.4 lbs. -28.1 lbs. 25.1 lbs.
	2	5.00	0.00	COMMON B2	13-01-00 13-01-00	2 X 4	2 X 6	00-10-08		Joint 2 Joint 4 575.4 lbs. 509.2 lbs. -46.7 lbs. -31.8 lbs.
	1	3.54	0.00	DIAGONAL HIP CJ07	06-07-13 06-07-13	2 X 6	2 X 6	01-02-14		Joint 2 Joint 6 330.7 lbs. 246.7 lbs. -68.7 lbs. -36.3 lbs.
	1	5.00	0.00	GABLE G1	20-00-00 20-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 12 Joint 14 Joint 15 Joint 16 185.4 lbs. 185.4 lbs. 314.8 lbs. 98.9 lbs. 171.2 lbs. -39.1 lbs. -47.5 lbs. -119.7 lbs. -48.0 lbs. -27.0 lbs.
	5	5.00	0.00	COMMON G2	20-00-00 20-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 4 839.3 lbs. 839.3 lbs. -61.7 lbs. -61.7 lbs.
	11	5.00	0.00	JACK-OPEN J1	04-09-08 04-09-08	2 X 4	2 X 6	00-10-08		Joint 2 Joint 3 Joint 4 254.0 lbs. 127.4 lbs. 90.2 lbs. -21.5 lbs. -60.5 lbs. 27.1 lbs.
	2	5.00	0.00	JACK-OPEN J2	02-08-07 02-08-07	2 X 4	2 X 6	00-10-08		Joint 2 Joint 3 Joint 4 177.3 lbs. 57.8 lbs. 48.4 lbs. -29.3 lbs. -31.6 lbs. 14.5 lbs.
	1	5.00	0.00	GABLE P1	10-00-00 10-00-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 Joint 6 Joint 8 Joint 9 Joint 10 163.5 lbs. 163.5 lbs. 241.7 lbs. 96.1 lbs. 241.7 lbs. -47.5 lbs. -50.8 lbs. -95.2 lbs. 16.8 lbs. -96.0 lbs.
	3	5.00	0.00	COMMON P2	10-00-00 10-00-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 Joint 4 449.6 lbs. 449.6 lbs. -137.0 lbs. -137.0 lbs.
	1	5.00	0.00	GABLE V1	15-06-09 15-06-09	2 X 4	2 X 4			Joint 1 Joint 9 Joint 10 Joint 11 Joint 12 76.7 lbs. 11.1 lbs. 7.5 lbs. 142.5 lbs. 154.1 lbs. 25.8 lbs. -9.0 lbs. 2.2 lbs. -54.9 lbs. -7.2 lbs.

Reaction Summary of Order








ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0821-5062
ORDER DATE	08/23/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Marshall Naylor

S O F T W A R E	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 11 Wildwood		LOT # 11	SUBDIV: Wildwood
	Signature Home Builders Lot 11 Wildwood Erwin, NC	MODEL: Roof	TAG: Dorchester C GR3C	JOB CATEGORY:	
S H H T W A R E	DELIVERY INSTRUCTIONS:				
	SPECIAL INSTRUCTIONS:				
PLAN SEAL DATE:					
BY DATE					

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
Roof Order	END CUT	RETURN				LAYOUT	mn 09/24/21	
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	/ /

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. **ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)**
 20.0,10.0,0.0,10.0 1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	5.00	0.00	VALLEY VG-1	19-09-12 19-09-12	2 X 4	2 X 4			Joint 1 Joint 5 Joint 6 Joint 8 Joint 9 171.9 lbs. 172.0 lbs. 455.1 lbs. 219.0 lbs. 454.9 lbs. -3.8 lbs. -11.6 lbs. -83.4 lbs. 35.2 lbs. -83.4 lbs.
	1	5.00	0.00	VALLEY VG-2	15-09-12 15-09-12	2 X 4	2 X 4			Joint 1 Joint 5 Joint 6 Joint 7 Joint 8 98.9 lbs. 99.0 lbs. 339.9 lbs. 282.1 lbs. 339.8 lbs. -2.1 lbs. -2.2 lbs. -65.4 lbs. 22.1 lbs. -65.5 lbs.
	1	5.00	0.00	VALLEY VG-3	11-09-12 11-09-12	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 186.8 lbs. 186.9 lbs. 462.7 lbs. -24.8 lbs. -29.3 lbs. -2.9 lbs.
	1	5.00	0.00	VALLEY VG-4	07-09-12 07-09-12	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 Joint 7 Joint 9 125.6 lbs. 125.6 lbs. 257.1 lbs. 58.6 lbs. 94.2 lbs. -20.0 lbs. -22.7 lbs. 7.7 lbs. -20.7 lbs. -34.1 lbs.
	1	5.00	0.00	VALLEY VG-5	03-09-12 03-09-12	2 X 4	2 X 4			Joint 1 Joint 3 94.2 lbs. 94.2 lbs. -6.0 lbs. -6.0 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
3	LVL Beams (Not	LVL, 1-3/4" X 11-7/8"	20-00-00		Front GDH
2	LVL Beams (Not	LVL, 1-3/4" X 9-1/4" (NS)	10-00-00		Cased Opening