

Joe E Godwin Sr. , P.E., P.L.S.

Joe E Godwin Jr. , P.E.

Jason E Godwin , P.L.S.



1403 NC Highway 50 South
Benson, North Carolina 27504
919.894.7765

Email: general@enochengineers.com

www.enochengineers.com

MATERIALS & TEST DIVISION

FIELD REPORT

PROJECT

CLIENT:	FREEDOM FAMILY	DATE:	5.11.22
PROJECT:	RESI PORCH FILL	CONTRACTOR:	STEVE JERNIGAN
ADDRESS:	1121 D L PHILLIPS RD	TECHNICIAN:	BH
LOT #:	BROADWAY NC		

TEST SUMMARY

PERFORMED NDT ON FRONT PORCH AND REAR PORCH OF SITE NOTED ABOVE USING A TARGET DENSITY OF 109 PCF.
SOILS CONFIRMED A COMPACTION GREATER THAN OR EQUAL TO 95%.

TESTING RESULTS

SERVICE PERFORMED	TEST NO.	COMP %	WD PCF	DD PCF	MOISTURE %
NDT	FRONT	95.81	104.4	109.2	4.5
NDT	REAR	98.34	107.2	111.7	4.2

RETURN VISIT REQUIRED?

YES

NO

DocuSigned by:

339EA4405059480...

TECHNICIAN:

5/20/2022

Disclaimer:

Soils & Material inspections, testing results and on-site determinations contained in this report become void after 60 days of non-use of this report and/or following any inclement weather which causes structural soil or material deterioration. Additional testing will be required following a voided report determined by a North Carolina Building Code enforcement official or Enoch Engineers P.A. The client/contractor is responsible for notifying Enoch Engineers P.A. of any soil & material condition changes which could void this report.

DS

