

Joe E Godwin Sr., P.E., P.L.S.

Joe E Godwin Jr., P.E.

Jason E Godwin, P.L.S.



1403 NC Highway 50 South  
Benson, North Carolina 27504  
919.894.7765

Email: [general@enochengineers.com](mailto:general@enochengineers.com)

[www.enochengineers.com](http://www.enochengineers.com)

### MATERIALS & TEST DIVISION FIELD REPORT

#### PROJECT

CLIENT: SOUTHERN TOUCH  
PROJECT: MONO PAD FILL  
ADDRESS: MICROTOWER RD  
LOT #: 3-A

DATE: 2.9.22  
CONTRACTOR: BRYANT LOCKAMY  
TECHNICIAN: BH

#### TEST SUMMARY

PERFORMED NDT ON MONO SLAB SOIL FILL AT SITE NOTED ABOVE USING A TARGET DENSITY OF 115 PCF.  
SOILS CONFIRMED A COMPACTION GREATER THAN OR EQUAL TO 95%.

PROCESSED FILL MATERIAL\*

#### TESTING RESULTS

SERVICE PERFORMED	TEST NO.	COMP %	WD PCF	DD PCF	MOISTURE %
NDT	1	100+	115.8	122.6	5.8

#### RETURN VISIT REQUIRED?

YES   
NO


DocuSigned by:

339EA4405059480...

TECHNICIAN:

2/15/2022

DS



Disclaimer:

Soils & Material inspections, testing results and on-site determinations contained in this report become void after 60 days of non-use of this report and/or following any inclement weather which causes structural soil or material deterioration. Additional testing will be required following a voided report determined by a North Carolina Building Code enforcement official or Enoch Engineers P.A. The client/contractor is responsible for notifying Enoch Engineers P.A. of any soil & material condition changes which could void this report.