

**Howerton Services, PLLC**  
**License # P-1716**  
3513 Cathedral Bell Road  
Raleigh, NC 27614  
(919) 270-3460


March 7, 2022

Subject: Mason Residence  
206 Dauphine Street  
Fuquay Varina, NC 27526  
Pier Footing Inspection  
Harnett County Permit #: SFD2111-0088

Based on the request of the homeowner, the footings for 2 masonry piers were modified. I checked the footings for code compliance. My assessment is as follows:

- The footings for 2 masonry piers on the left side of the crawlspace were not excavated in the correct location. Once the masonry piers were constructed on the concrete footings, the erected piers were too close to the edge on one side of the footings (didn't have the required 4" projection around all 4 sides of the piers). The contractor extended the footings 8" on 1 side of each pier to get the required projection. He added 3 - #4 dowel bars to the existing concrete footing to tie the existing footing to the new footing and poured the concrete into the extended side of the footings.

The extended pier footings meet all the requirements of the 2018 North Carolina Building Code for Residences.



03 07 2022