ROOF & FLOOR ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

		DAIL	33/01/22 TAGE T
REQ. QUOTE DATE	11	ORDER#	J0322-1083
ORDER DATE	03/01/22	QUOTE #	
DELIVERY DATE	11	CUSTOMER ACCT#	000030
DATE OF INVOICE	11	CUSTOMER PO#	
ORDERED BY	Justin Thomas	INVOICE #	
COUNTY	Johnston	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 759-1307	SALES AREA	Anthony Williams

Watermark Homes, Inc. 196 Annettte Drive Benson, NC 27504 (919) 938-8194

SOLD

T O

SHIP

T O

JOB NAME: Lot 34 Oak Haven **LOT #** 34 SUBDIV: Oak Haven MODEL: Roof TAG: Iron Oak JOB CATEGORY: B & S - Build and Ship

DELIVERY INSTRUCTIONS:

Watermark Homes Lot 34 Oak Haven Benson, NC 27504

ROOF TRUSSES

SPECIAL INSTRUCTIONS:

TCLL-TCDL-BCLL-BCDL STRESS INCR.

LOADING

PLAN SEAL DATE:

DATE BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-06-08 REQ. LAYOUTS REQ. ENGINEERING QUOTE END CUT RETURN LAYOUT 11 Roof Order NONE NONE CUTTING **GABLE STUDS** 24 IN. OC

ROOF T	ROOF TRUSSES LOADING TCLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15					RO	OOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)							
PROFILE	QTY	PIT	СН	TYPE	BASE	_	IBER		HANG	DEADTIC	NO.			
TROTILL	PLY	TOP	вот	ID	O/A	TOP		LEFT	RIGHT	REACTIONS			_	
	1	7.65	0.00	GABLE A1-GE	39-05-00 39-05-00	2 X 6	2 X 10	01-05-00		Joint 2 341.0 lbs. -60.7 lbs.	Joint 12 304.7 lbs. -22.7 lbs.	Joint 13 217.5 lbs. -115.5 lbs.	Joint 14 65.9 lbs. -2.7 lbs.	Joint 15 90.2 lbs. 17.7 lbs.
	3	7.65	0.00	ATTIC A2	39-05-00 39-05-00	2 X 6	2 X 10	01-05-00		Joint 2 2157.2 lbs. 77.5 lbs.	Joint 12 1676.4 lbs. -15.6 lbs.	Joint 13 1119.1 lbs. -229.3 lbs.		
	3	7.65	0.00	ATTIC A2A	39-05-00 39-05-00	2 X 6	2 X 10	01-05-00		Joint 2 1843.9 lbs. 14.3 lbs.	Joint 12 1556.6 lbs. 70.6 lbs.	Joint 16 1218.7 lbs. 57.1 lbs.		
	1 2 Ply	7.65	0.00	ATTIC A3	39-05-00 39-05-00	2 X 6	2 X 10	01-05-00		Joint 2 4860.2 lbs. 160.3 lbs.	Joint 12 4280.7 lbs. 152.8 lbs.	Joint 13 2211.8 lbs. -397.1 lbs.		
	1 2 Ply	7.65	0.00	ATTIC A3A	39-05-00 39-05-00	2 X 6	2 X 10	01-05-00		Joint 2 4148.6 lbs. 32.1 lbs.	Joint 12 3500.8 lbs. 158.7 lbs.	Joint 16 2747.3 lbs. 129.4 lbs.		
	1	9.00	0.00	KINGPOST B1-GE	27-01-00 27-01-00	2 X 6	2 X 6	01-05-00	01-05-00	Joint 2 485.8 lbs. -67.3 lbs.	Joint 17 214.5 lbs. -51.5 lbs.	Joint 19 178.1 lbs. -178.3 lbs.	Joint 20 186.4 lbs. -104.3 lbs.	Joint 21 178.2 lbs. -96.5 lbs.
	1	9.00	0.00	COMMON B2	27-01-00 27-01-00	2 X 6	2 X 6	01-05-00	01-05-00	Joint 2 474.2 lbs. -68.2 lbs.	Joint 12 1082.7 lbs. -132.4 lbs.	Joint 14 1119.6 lbs. -12.2 lbs.		
	1 2 Ply	9.00	0.00	COMMON B3	27-01-00 27-01-00	2 X 6	2 X 8	01-05-00	01-05-00	Joint 2 1025.8 lbs. 194.0 lbs.	Joint 12 5852.5 lbs. 1592.4 lbs.	Joint 16 3291.4 lbs. 747.2 lbs.		
	1	9.00	0.00	KINGPOST C1-GE	22-09-00 22-09-00	2 X 6	2 X 6			Joint 11 683.3 lbs. -98.6 lbs.	Joint 14 1255.3 lbs. 81.4 lbs.	Joint 15 -175.9 lbs. -774.5 lbs.	Joint 16 162.1 lbs. -51.9 lbs.	Joint 17 177.9 lbs. -291.4 lbs.
	20	9.00	0.00	COMMON C2	22-09-00 22-09-00	2 X 6	2 X 6			Joint 6 914.5 lbs. -46.4 lbs.	Joint 10 914.5 lbs. -46.4 lbs.			
	1	9.00	0.00	COMMON C3-GE	22-09-00 22-09-00	2 X 6	2 X 6			Joint 14 257.2 lbs. -76.5 lbs.	Joint 15 221.4 lbs. -206.8 lbs.	Joint 16 169.6 lbs. -72.7 lbs.	Joint 17 183.5 lbs. -118.8 lbs.	Joint 19 181.8 lbs. -59.4 lbs.

Reaction Summary of Order

ROOF & FLOOR ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408

Fayetteville, N.C. 28309 (910) 864-TRUS

		DATE	00/01/22 17(OL 2
REQ. QUOTE DATE	1 1	ORDER#	J0322-1083
ORDER DATE	03/01/22	QUOTE #	
DELIVERY DATE	11	CUSTOMER ACCT#	000030
DATE OF INVOICE	11	CUSTOMER PO#	
ORDERED BY	Justin Thomas	INVOICE #	
COUNTY	Johnston	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 759-1307	SALES AREA	Anthony Williams

Watermark Homes, Inc. 196 Annettte Drive Benson, NC 27504 (919) 938-8194

JOB NAME: Lot 34 Oak Haven **LOT #** 34 SUBDIV: Oak Haven MODEL: Roof TAG: Iron Oak JOB CATEGORY: B & S - Build and Ship

DELIVERY INSTRUCTIONS:

Watermark Homes Lot 34 Oak Haven Benson, NC 27504

ROOF TRUSSES

SOLD

T O

S H I P

T O

SPECIAL INSTRUCTIONS:

TCLL-TCDL-BCLL-BCDL

LOADING

PLAN SEAL DATE:

DATE BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-06-08 REQ. LAYOUTS REQ. ENGINEERING QUOTE END CUT RETURN LAYOUT 11 Roof Order NONE NONE GABLE STUDS CUTTING 24 IN. OC

STRESS INCR.

ROOF T	RUS	SES	IN	FORMATION	20.0,10.0,0		_	1.15	I ROUF IRUSS SPACING: 24.0 IN. O.C. (11P.)					
DDOE!! E	QTY	PIT	СН	TYPE	BASE		IBER	_	HANG	. 1				7
PROFILE	PLY	TOP	ВОТ	ID	O/A	TOP	BOT	LEFT	RIGHT	REACTIO	NS			
	1	3.50	0.00	GABLE D1-GE	18-00-00 18-00-00			01-05-00		Joint 2 802.5 lbs. -442.7 lbs.	Joint 10 802.5 lbs. -442.7 lbs.			
	2	3.50	0.00	COMMON D2	18-00-00 18-00-00	2 X 4	2 X 6	01-05-00	01-05-00	Joint 2 802.5 lbs. -310.5 lbs.	Joint 4 802.5 lbs. -310.5 lbs.			
	1	9.00	0.00	COMMON E1-GE	14-09-00 14-09-00	2 X 4	2 X 6			Joint 10 213.3 lbs. -54.5 lbs.	Joint 11 213.1 lbs. -166.8 lbs.	Joint 12 181.7 lbs. -82.2 lbs.	Joint 13 207.4 lbs. 71.4 lbs.	Joint 14 180.2 lbs. -80.9 lbs.
	1	9.00	0.00	GABLE G1-GE	09-11-08 09-11-08	2 X 6	2 X 6	01-05-00	01-05-00	Joint 2 475.4 lbs. -107.2 lbs.	Joint 8 475.4 lbs. -107.2 lbs.			
	3	9.00	0.00	COMMON G2	09-11-08 09-11-08	2 X 6	2 X 6	01-05-00	01-05-00	Joint 2 475.4 lbs. -58.2 lbs.	Joint 6 475.4 lbs. -58.2 lbs.			
	1	9.00	0.00	VALLEY VB-1	20-07-07 20-07-07	2 X 4	2 X 4			Joint 1 196.1 lbs. -74.4 lbs.	Joint 7 199.9 lbs. -48.1 lbs.	Joint 8 598.4 lbs. -133.6 lbs.	Joint 10 484.8 lbs. 9.0 lbs.	Joint 11 545.0 lbs. -116.0 lbs.
	1	9.00	0.00	VALLEY VB-2	18-11-00 18-11-00	2 X 4	2 X 4			Joint 1 149.3 lbs. -91.4 lbs.	Joint 7 179.0 lbs. -42.1 lbs.	Joint 8 497.1 lbs. -137.3 lbs.	Joint 10 495.2 lbs. -3.8 lbs.	Joint 11 468.1 lbs. -121.9 lbs.
	1	9.00	0.00	VALLEY VB-3	17-07-04 17-07-04	2 X 4	2 X 4			Joint 1 167.6 lbs. -3.9 lbs.	Joint 5 162.1 lbs. 14.6 lbs.	Joint 6 489.1 lbs. -139.0 lbs.	Joint 8 411.8 lbs. 53.4 lbs.	Joint 9 489.3 lbs. -139.1 lbs.
	1	9.00	0.00	VALLEY VB-4	14-02-07 14-02-07	2 X 4	2 X 4			Joint 1 116.1 lbs. -17.9 lbs.	Joint 2 505.2 lbs. -306.8 lbs.	Joint 5 439.8 lbs. -265.6 lbs.	Joint 6 344.3 lbs. -112.8 lbs.	Joint 7 248.9 lbs. 54.2 lbs.
	1	9.00	0.00	VALLEY VB-5	10-09-10 10-09-10	2 X 4	2 X 4			Joint 1 73.9 lbs. -89.4 lbs.	Joint 5 64.1 lbs. -72.0 lbs.	Joint 6 344.3 lbs. -118.1 lbs.	Joint 7 249.2 lbs. 35.6 lbs.	Joint 8 344.5 lbs. -118.3 lbs.
	1	9.00	0.00	VALLEY VB-6	07-04-14 07-04-14	2 X 4	2 X 4			Joint 1 146.5 lbs. -22.7 lbs.	Joint 3 146.5 lbs. -28.3 lbs.	Joint 4 229.3 lbs. 19.9 lbs.		

ROOF & FLOOR ComTech | TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

		DATE	00/01/22 17(OL 0
REQ. QUOTE DATE	11	ORDER#	J0322-1083
ORDER DATE	03/01/22	QUOTE #	
DELIVERY DATE	11	CUSTOMER ACCT#	000030
DATE OF INVOICE	11	CUSTOMER PO#	
ORDERED BY	Justin Thomas	INVOICE #	
COUNTY	Johnston	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 759-1307	SALES AREA	Anthony Williams

Watermark Homes, Inc.
196 Annettte Drive
Benson, NC 27504
196 Annettte Drive Benson, NC 27504 (919) 938-8194

JOB NAME: Lot 34 Oak Haven **LOT #** 34 SUBDIV: Oak Haven MODEL:Roof TAG: Iron Oak JOB CATEGORY: B & S - Build and Ship

DELIVERY INSTRUCTIONS:

Watermark Homes Lot 34 Oak Haven Benson, NC 27504

SPECIAL INSTRUCTIONS:

PLAN SEAL DATE:

·								BY	DATE
BUILDING DEPARTMENT	OVERHA	NG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE		11
Roof Order	END CUT	RETURN			NONE	NONE	LAYOUT		11
			GABLE STUDS	24 IN. OC	NONE	NONE	CUTTING		11

ROOF TRUSSES LOADING INFORMATION				20.0,10.0,0.0,10.0			STRESS INCR.		ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)				
PROFILE	QTY PLY	PIT TOP	CH BOT	TYPE ID	BASE O/A	LUN TOP	BOT	OVER LEFT	HANG RIGHT	REACTIONS			
	1	9.00	0.00	VALLEY VB-7	04-00-01 04-00-01	2 X 4	2 X 4			Joint 1 70.2 lbs. -10.9 lbs.	Joint 3 70.2 lbs. -13.6 lbs.	Joint 4 109.9 lbs. 9.5 lbs.	

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
3	Hangers, USP	HUS 26			SIMPSON (HUS26)
1	Hangers, USP	THDH28-2			SIMPSON (HGUS28-2)