

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS








REQ. QUOTE DATE	/ /	ORDER #	J0222-1049
ORDER DATE	02/28/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Stone Perry	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Anthony Williams

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 201 Anderson Creek LOT # 201 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC-1884K / ROOF K / REAR JOB CATEGORY: B & S - Build and Ship
	Caviness & Cates 202 Kensington Dr. Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: Copied Lot 19 wilson Mills

PLAN SEAL DATE: 7/12/21
BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
Roof Order	END CUT	RETURN		NONE		LAYOUT	WM 02/28/22	
	PLUMB		GABLE STUDS		24 IN. OC	JOBSITE	1	CUTTING

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL 20.0,10.0,0.0,10.0 STRESS INCR. 1.15 **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		PLY	TOP			BOT	TOP	BOT	LEFT		RIGHT			
	1	7.00	0.00	COMMON A1	31-00-00 31-00-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 1334.1 lbs. -84.4 lbs.	Joint 8 1334.1 lbs. -84.4 lbs.			
	1	7.00	0.00	GABLE A1-GE	31-00-00 31-00-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 147.4 lbs. -55.6 lbs.	Joint 18 124.4 lbs. -17.8 lbs.	Joint 20 145.4 lbs. -55.3 lbs.	Joint 21 179.4 lbs. -81.0 lbs.	Joint 22 173.5 lbs. -77.5 lbs.
	2	7.00	0.00	SPECIAL A1A	31-00-00 31-00-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 1336.0 lbs. -84.4 lbs.	Joint 8 1331.7 lbs. -84.4 lbs.			
	7	7.00	0.00	COMMON A2	31-00-00 31-00-00	2 X 4	2 X 6	00-10-08		Joint 2 1328.7 lbs. -84.5 lbs.	Joint 8 1270.1 lbs. -70.2 lbs.			
	1	7.00	0.00	GABLE A2-GE	31-00-00 31-00-00	2 X 4	2 X 6	00-10-08		Joint 2 146.9 lbs. -54.2 lbs.	Joint 18 97.8 lbs. -24.2 lbs.	Joint 19 167.6 lbs. -71.1 lbs.	Joint 20 175.2 lbs. -78.0 lbs.	Joint 21 174.6 lbs. -78.2 lbs.
	3	7.00	0.00	SPECIAL A2A	31-00-00 31-00-00	2 X 4	2 X 6	00-10-08		Joint 2 1339.0 lbs. -84.5 lbs.	Joint 8 1276.1 lbs. -70.3 lbs.			
	5	8.00	0.00	COMMON B1	21-00-00 21-00-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 889.6 lbs. -58.1 lbs.	Joint 6 889.6 lbs. -58.1 lbs.			
	1	8.00	0.00	KINGPOST B1-GE	21-00-00 21-00-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 889.6 lbs. -189.0 lbs.	Joint 11 889.6 lbs. -189.0 lbs.			
	1 2 Ply	8.00	0.00	COMMON B2	20-11-00 20-11-00	2 X 6	2 X 8			Joint 1 7002.1 lbs. 1.8 lbs.	Joint 3 136.7 lbs. -194.7 lbs.	Joint 4 353.7 lbs. -207.7 lbs.	Joint 5 6638.0 lbs. -439.2 lbs.	
	1	8.00	0.00	GABLE C1-GE	10-06-00 10-06-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 120.1 lbs. -31.1 lbs.	Joint 8 120.1 lbs. -6.9 lbs.	Joint 10 134.3 lbs. -69.7 lbs.	Joint 11 193.5 lbs. -96.5 lbs.	Joint 12 134.3 lbs. 28.6 lbs.
	4	4.00	0.00	JACK-OPEN D1	05-00-08 05-00-08	2 X 4	2 X 6	00-10-08		Joint 2 253.9 lbs. -104.5 lbs.	Joint 4 181.1 lbs. -76.4 lbs.			

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0222-1049
ORDER DATE	02/28/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Stone Perry	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Anthony Williams

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 201 Anderson Creek LOT # 201 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC-1884K / ROOF K / REAR JOB CATEGORY: B & S - Build and Ship
	Caviness & Cates 202 Kensington Dr. Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: Copied Lot 19 wilson Mills
		PLAN SEAL DATE: 7/12/21

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN		NONE		LAYOUT	WM 02/28/22
	PLUMB				JOBSITE	1	CUTTING

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR.
 20.0,10.0,0.0,10.0 1.15 **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	6	6.00	0.00	JACK-OPEN E1	02-00-08 02-00-08	2 X 4	2 X 4	00-10-00		Joint 2 147.8 lbs. -13.4 lbs.	Joint 3 39.3 lbs. -26.9 lbs.	Joint 4 36.7 lbs. 11.0 lbs.		
	4	4.00	0.00	COMMON F1	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 530.0 lbs. -205.3 lbs.	Joint 4 530.0 lbs. -205.3 lbs.			
	1	4.00	0.00	COMMON F1-GE	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 190.3 lbs. -82.8 lbs.	Joint 6 190.3 lbs. -88.9 lbs.	Joint 8 325.6 lbs. -110.3 lbs.	Joint 9 41.5 lbs. 14.2 lbs.	Joint 10 325.6 lbs. -110.6 lbs.
	2	4.00	0.00	JACK-OPEN J2	02-10-15 02-10-15	2 X 4	2 X 4	00-10-08		Joint 2 180.0 lbs. -79.5 lbs.	Joint 3 70.7 lbs. -31.1 lbs.	Joint 4 54.5 lbs. -14.0 lbs.		
	1	8.00	0.00	VALLEY VB-1	17-09-00 17-09-00	2 X 4	2 X 4			Joint 1 159.5 lbs. -2.9 lbs.	Joint 5 159.5 lbs. 10.4 lbs.	Joint 6 467.6 lbs. -120.9 lbs.	Joint 7 402.3 lbs. 51.0 lbs.	Joint 9 467.7 lbs. -121.0 lbs.
	1	8.00	0.00	VALLEY VB-2	14-03-00 14-03-00	2 X 4	2 X 4			Joint 1 105.6 lbs. -12.0 lbs.	Joint 5 92.4 lbs. 8.1 lbs.	Joint 6 339.5 lbs. -97.8 lbs.	Joint 7 259.6 lbs. 47.9 lbs.	Joint 8 339.7 lbs. -98.0 lbs.
	1	8.00	0.00	VALLEY VB-3	10-09-00 10-09-00	2 X 4	2 X 4			Joint 1 195.6 lbs. -24.4 lbs.	Joint 3 195.7 lbs. -32.1 lbs.	Joint 4 397.1 lbs. 6.8 lbs.		
	1	8.00	0.00	VALLEY VB-4	07-03-00 07-03-00	2 X 4	2 X 4			Joint 1 138.2 lbs. -21.8 lbs.	Joint 3 138.3 lbs. -26.8 lbs.	Joint 4 232.0 lbs. 16.6 lbs.		
	1	8.00	0.00	VALLEY VB-5	03-09-00 03-09-00	2 X 4	2 X 4			Joint 1 114.2 lbs. -6.0 lbs.	Joint 3 114.2 lbs. -6.1 lbs.			
	4	4.00	0.00	JACK-OPEN W1	05-00-08 05-00-08	2 X 4	2 X 6	00-10-08		Joint 2 253.9 lbs. -104.5 lbs.	Joint 4 181.1 lbs. -76.4 lbs.			
	1	2.83	0.00	DIAGONAL HIP W2	07-00-01 07-00-01	2 X 4	2 X 6	01-02-14		Joint 2 358.1 lbs. -153.5 lbs.	Joint 5 256.9 lbs. -104.6 lbs.			

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
-----	-----------	------	--------------------	-------------	-------

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0222-1049
ORDER DATE	02/28/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Stone Perry	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Anthony Williams

SOLD TO
SHIP TO

Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503

Caviness & Cates 202 Kensington Dr. Cameron, NC

JOB NAME: Lot 201 Anderson Creek **LOT #** 201 **SUBDIV:** Anderson Creek
MODEL: 32000 **TAG:** CC-1884K / ROOF K / REAR **JOB CATEGORY:** B & S - Build and Ship
DELIVERY INSTRUCTIONS:
SPECIAL INSTRUCTIONS:
 Copied Lot 19 wilson Mills
PLAN SEAL DATE: 7/12/21

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN		NONE		LAYOUT	WM 02/28/22
	PLUMB		GABLE STUDS		24 IN. OC	JOBSITE	1

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
4	Hangers, USP	HTW20			SIMPSON (HTS20)
10	Hangers	HUS26			USP (HUS26)