



November 11, 2022

David Webb
Ben Stout Construction
P.O. Box 53798
Fayetteville, NC 28314
Email: david@benstoutconstruction.com

Reference: Engineering Services
Walker Rd. – Lot 1
754 Walker Rd.
Bunn Level, NC 28323
TE&D Project No.: 2201-020980

To Whom It May Concern;

As requested, a representative of Tyndall Engineering & Design, PA (TE&D) was on-site to observe the existing backfill and residual soils which will support the proposed concrete slab associated with the existing stem wall foundation for the front porch at the location referenced above. The existing backfill was visually observed and subjected to Static Cone Penetrometer (SCP) testing. Hand Auger Borings were also advanced through the fill to the residual soils. Based on our visual observations, analysis, and the results of our field-testing program, the existing backfill was noted as being adequate to support the anticipated loading conditions associated with the proposed concrete slab.

We appreciate being able to assist you during this phase of the project. If you need further assistance or require additional information, please do not hesitate to contact us.

Sincerely,
Tyndall Engineering & Design

Tripp Amos
BH | 2201-020980

Alan W. Lewis, P.E.



