

Reaction Summary of Order






ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0222-0873
ORDER DATE	02/17/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	006359
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Tommy Collins	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Tommy Collins	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 303-5937	SALES AREA	Hampton Horrocks

SOLD TO	McDonald Lumber Company 126 Cedar Creek Road Fayetteville, NC 28302 (910) 483-0381	JOB NAME: Lot 68 South Creek MODEL: Roof TAG: Braxton DELIVERY INSTRUCTIONS:	LOT # 68 SUBDIV: South Creek JOB CATEGORY:
	McDonald Lumber Company Lot 68 South Creek Lillington, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE:

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JRB	02/18/22
	END CUT	RETURN		NONE		LAYOUT	JRB	02/18/22
	PLUMB	NO	GABLE STUDS		24 IN. OC	JOBSITE	1	CUTTING

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 20	Joint 22	Joint 23	Joint 24
	1	7.00	0.00	GABLE A1GE	31-11-00 31-11-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 191.8 lbs. -84.9 lbs.	Joint 20 141.3 lbs. -16.7 lbs.	Joint 22 191.8 lbs. -115.6 lbs.	Joint 23 172.1 lbs. -76.7 lbs.	Joint 24 174.3 lbs. -77.6 lbs.
	20	7.00	0.00	COMMON A2	31-11-00 31-11-00	2 X 6	2 X 6	00-10-08		Joint 2 1473.7 lbs. -83.1 lbs.	Joint 8 1423.4 lbs. -70.8 lbs.			
	3	7.00	0.00	COMMON A3	31-11-00 31-11-00	2 X 6	2 X 6			Joint 1 1423.9 lbs. -70.8 lbs.	Joint 7 1423.9 lbs. -70.8 lbs.			
	4	7.00	0.00	COMMON A4	36-11-00 36-11-00	2 X 6	2 X 6		00-10-08	Joint 1 1381.8 lbs. -71.9 lbs.	Joint 9 1757.0 lbs. -131.7 lbs.			
	3	7.00	0.00	ROOF A5	36-11-00 36-11-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1431.6 lbs. -84.2 lbs.	Joint 10 1756.3 lbs. -131.7 lbs.			
	1	7.00	0.00	GABLE A6GE	31-11-00 31-11-00	2 X 6	2 X 6	00-10-08		Joint 2 191.7 lbs. -84.6 lbs.	Joint 20 123.9 lbs. -22.4 lbs.	Joint 21 203.8 lbs. -121.6 lbs.	Joint 22 169.5 lbs. -75.5 lbs.	Joint 23 174.8 lbs. -77.8 lbs.
	1	7.00	0.00	GABLE B1GE	25-11-00 25-11-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 188.8 lbs. -46.2 lbs.	Joint 16 164.4 lbs. 5.1 lbs.	Joint 18 258.5 lbs. -133.1 lbs.	Joint 19 148.5 lbs. -65.3 lbs.	Joint 20 178.3 lbs. -78.6 lbs.
	8	7.00	0.00	COMMON B2	25-11-00 25-11-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1308.6 lbs. -69.4 lbs.	Joint 8 1308.6 lbs. -69.4 lbs.			
	2	7.00	0.00	COMMON B3	25-11-00 25-11-00	2 X 6	2 X 6		00-10-08	Joint 1 1050.1 lbs. -57.0 lbs.	Joint 7 1100.6 lbs. -69.4 lbs.			
	1	7.00	0.00	GABLE C1GE	11-11-00 11-11-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 134.2 lbs. -22.9 lbs.	Joint 8 134.2 lbs. -8.1 lbs.	Joint 10 184.3 lbs. -97.2 lbs.	Joint 11 176.5 lbs. -72.2 lbs.	Joint 12 125.0 lbs. 27.1 lbs.
	5	7.00	0.00	COMMON C2	11-11-00 11-11-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 517.7 lbs. -76.7 lbs.	Joint 4 517.7 lbs. -76.7 lbs.			

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0222-0873
ORDER DATE	02/17/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	006359
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Tommy Collins	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Tommy Collins	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 303-5937	SALES AREA	Hampton Horrocks

SOLD TO	McDonald Lumber Company 126 Cedar Creek Road Fayetteville, NC 28302 (910) 483-0381	JOB NAME: Lot 68 South Creek MODEL: Roof TAG: Braxton DELIVERY INSTRUCTIONS:	LOT # 68 SUBDIV: South Creek JOB CATEGORY:
	McDonald Lumber Company Lot 68 South Creek Lillington, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JRB	02/18/22
	END CUT	RETURN		NONE		LAYOUT	JRB	02/18/22
	PLUMB	NO	GABLE STUDS		24 IN. OC	JOBSITE	1	CUTTING

ROOF TRUSSES **LOADING INFORMATION** **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 6	Joint 7	Joint 8	Joint 9
	1	7.00	0.00	GABLE D1GE	07-11-00 07-11-00	2 X 6	2 X 6	00-10-08		Joint 2 132.8 lbs. -24.0 lbs.	Joint 6 77.5 lbs. -5.2 lbs.	Joint 7 206.5 lbs. -103.7 lbs.	Joint 8 105.4 lbs. 24.6 lbs.	Joint 9 200.7 lbs. -101.3 lbs.
	2	7.00	0.00	COMMON D2	07-11-00 07-11-00	2 X 6	2 X 6	00-10-08		Joint 2 361.0 lbs. -28.6 lbs.	Joint 4 303.8 lbs. -15.7 lbs.			
	1	7.00	0.00	VALLEY VA1	21-06-08 21-06-08	2 X 4	2 X 4			Joint 1 99.0 lbs. -23.8 lbs.	Joint 7 77.9 lbs. 4.3 lbs.	Joint 8 278.5 lbs. -67.0 lbs.	Joint 10 454.8 lbs. -90.1 lbs.	Joint 11 453.6 lbs. 56.5 lbs.
	1	7.00	0.00	VALLEY VA2	17-06-08 17-06-08	2 X 4	2 X 4			Joint 1 149.1 lbs. -4.1 lbs.	Joint 5 149.1 lbs. 3.6 lbs.	Joint 6 418.8 lbs. -101.5 lbs.	Joint 8 237.3 lbs. 49.9 lbs.	Joint 9 419.0 lbs. -101.6 lbs.
	1	7.00	0.00	VALLEY VA3	13-06-08 13-06-08	2 X 4	2 X 4			Joint 1 78.2 lbs. -11.6 lbs.	Joint 5 66.3 lbs. 5.6 lbs.	Joint 6 319.9 lbs. -81.6 lbs.	Joint 7 273.9 lbs. 34.4 lbs.	Joint 8 320.1 lbs. -81.8 lbs.
	1	7.00	0.00	VALLEY VA4	09-06-08 09-06-08	2 X 4	2 X 4			Joint 1 162.6 lbs. -21.1 lbs.	Joint 3 162.6 lbs. -26.9 lbs.	Joint 4 356.6 lbs. 3.3 lbs.		
	1	7.00	0.00	VALLEY VA5	05-06-08 05-06-08	2 X 4	2 X 4			Joint 1 95.3 lbs. -15.2 lbs.	Joint 3 95.3 lbs. -18.3 lbs.	Joint 4 171.3 lbs. 9.8 lbs.		
	1	7.00	0.00	VALLEY VB1	25-08-00 25-08-00	2 X 4	2 X 4			Joint 1 168.5 lbs. -5.1 lbs.	Joint 7 155.6 lbs. 16.0 lbs.	Joint 8 390.0 lbs. -92.3 lbs.	Joint 9 424.8 lbs. -83.4 lbs.	Joint 11 467.3 lbs. 61.5 lbs.
	1	7.00	0.00	VALLEY VB2	21-08-00 21-08-00	2 X 4	2 X 4			Joint 1 101.4 lbs. -23.1 lbs.	Joint 7 80.2 lbs. 5.2 lbs.	Joint 8 280.9 lbs. -67.5 lbs.	Joint 10 454.4 lbs. -90.0 lbs.	Joint 11 453.8 lbs. 56.6 lbs.
	1	7.00	0.00	VALLEY VB3	17-08-00 17-08-00	2 X 4	2 X 4			Joint 1 151.2 lbs. -4.1 lbs.	Joint 5 151.2 lbs. 3.3 lbs.	Joint 6 422.8 lbs. -102.3 lbs.	Joint 8 235.4 lbs. 49.6 lbs.	Joint 9 423.0 lbs. -102.4 lbs.
	1	7.00	0.00	VALLEY VB4	13-08-00 13-08-00	2 X 4	2 X 4			Joint 1 80.9 lbs. -10.7 lbs.	Joint 5 69.6 lbs. 5.6 lbs.	Joint 6 321.8 lbs. -81.9 lbs.	Joint 7 273.5 lbs. 35.0 lbs.	Joint 8 322.1 lbs. -82.1 lbs.

Reaction Summary of Order








ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0222-0873
ORDER DATE	02/17/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	006359
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Tommy Collins	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Tommy Collins	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 303-5937	SALES AREA	Hampton Horrocks

S O L D T O	McDonald Lumber Company 126 Cedar Creek Road Fayetteville, NC 28302 (910) 483-0381	JOB NAME: Lot 68 South Creek MODEL: Roof TAG: Braxton DELIVERY INSTRUCTIONS:	LOT # 68 SUBDIV: South Creek JOB CATEGORY:
	McDonald Lumber Company Lot 68 South Creek Lillington, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE:

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JRB	02/18/22
	END CUT	RETURN		NONE		LAYOUT	JRB	02/18/22
	PLUMB	NO	GABLE STUDS		24 IN. OC	JOBSITE	1	CUTTING

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL		STRESS INCR.		ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)						
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	7.00	0.00	VALLEY VB5	09-08-00 09-08-00	2 X 4	2 X 4			Joint 1	Joint 3	Joint 4		
										165.0 lbs.	165.0 lbs.	361.8 lbs.		
										-21.4 lbs.	-27.3 lbs.	3.3 lbs.		
	1	7.00	0.00	VALLEY VB6	05-08-00 05-08-00	2 X 4	2 X 4			Joint 1	Joint 3	Joint 4	Joint 5	Joint 6
										82.6 lbs.	97.9 lbs.	176.0 lbs.	63.4 lbs.	328.4 lbs.
										-64.0 lbs.	-18.8 lbs.	10.1 lbs.	-44.2 lbs.	-125.6 lbs.
	1	7.00	0.00	VALLEY VC1	11-08-00 11-08-00	2 X 4	2 X 4			Joint 1	Joint 5	Joint 6	Joint 7	Joint 8
										44.4 lbs.	29.6 lbs.	312.6 lbs.	274.0 lbs.	313.0 lbs.
										-40.7 lbs.	-25.9 lbs.	-82.5 lbs.	26.3 lbs.	-82.7 lbs.
	1	7.00	0.00	VALLEY VC2	07-08-00 07-08-00	2 X 4	2 X 4			Joint 1	Joint 3	Joint 4		
										139.9 lbs.	139.9 lbs.	252.0 lbs.		
										-22.3 lbs.	-26.9 lbs.	14.3 lbs.		
	1	7.00	0.00	VALLEY VC3	03-08-00 03-08-00	2 X 4	2 X 4			Joint 1	Joint 3			
										105.9 lbs.	105.9 lbs.			
										-6.0 lbs.	-6.0 lbs.			

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	26-00-00		GDH