

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0222-0560
ORDER DATE	02/04/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Marshall Naylor










SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 198 Anderson Creek MODEL: 32000 TAG: CC-2136 K	LOT # 198 SUBDIV: Anderson Creek JOB CATEGORY: Residential - Roof
	Caviness & Cates 236 Kensington Dr. Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS:	

PLAN SEAL DATE: 5/21/21
 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	WM 02/15/22
Roof Order	GABLE STUDS	24 IN. OC		JOBSITE 1	JOBSITE 1	CUTTING	WM 02/15/22

ROOF TRUSSES **LOADING INFORMATION** **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

TOLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	8.00	0.00	ATTIC A1	36-00-00 35-11-00	2 X	2 X 10	00-11-00	00-11-00	Joint 2 Joint 10 2319.0 lbs. 2319.0 lbs. -47.6 lbs. -47.6 lbs.
	7	8.00	0.00	ATTIC A2	36-00-00 35-11-00	2 X	2 X 10	00-11-00	00-11-00	Joint 2 Joint 10 2317.2 lbs. 2317.2 lbs. 163.2 lbs. 163.2 lbs.
	1	8.00	0.00	GABLE B1	36-00-00 35-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 Joint 24 Joint 26 Joint 27 Joint 28 296.8 lbs. 230.7 lbs. 216.9 lbs. 172.4 lbs. 177.2 lbs. -163.3 lbs. -57.5 lbs. -210.7 lbs. -74.1 lbs. -89.1 lbs.
	4	8.00	0.00	FINK B2	36-00-00 35-11-00	2 X 6	2 X 8	00-11-00	00-11-00	Joint 2 Joint 10 1643.2 lbs. 1643.2 lbs. -85.0 lbs. -85.0 lbs.
	5	8.00	0.00	ATTIC B3	36-00-00 35-11-00	2 X	2 X 8	00-11-00	00-11-00	Joint 2 Joint 10 Joint 13 Joint 16 524.5 lbs. 574.5 lbs. 2219.7 lbs. 2124.1 lbs. -116.5 lbs. -148.0 lbs. 119.7 lbs. 5.0 lbs.
	1	12.00	0.00	ATTIC C1	24-00-00 24-00-00	2 X 6	2 X 10	00-10-08	00-10-08	Joint 2 Joint 10 1518.2 lbs. 1518.2 lbs. 141.6 lbs. 141.6 lbs.
	3	12.00	0.00	ATTIC C2	24-00-00 24-00-00	2 X 6	2 X 10	00-10-08		Joint 2 Joint 10 1518.7 lbs. 1475.5 lbs. 141.5 lbs. 149.0 lbs.
	1	2.83	0.00	DIAGONAL HIP CJ1	05-06-06 05-06-06	2 X 4	2 X 4	01-02-14		Joint 2 Joint 6 306.2 lbs. 193.2 lbs. -81.5 lbs. -23.9 lbs.
	1	4.00	0.00	JACK-OPEN J1	04-00-00 04-00-00	2 X 4	2 X 4	00-10-08		Joint 2 Joint 3 Joint 4 221.2 lbs. 105.5 lbs. 75.8 lbs. -50.7 lbs. -44.8 lbs. 22.8 lbs.
	2	4.00	0.00	JACK-OPEN J2	01-10-15 01-10-15	2 X 4	2 X 4	00-10-08		Joint 2 Joint 3 Joint 4 142.2 lbs. 43.0 lbs. 37.4 lbs. -45.5 lbs. -19.7 lbs. 11.2 lbs.
	1	4.00	0.00	MONOPITCH M1	06-00-00 06-00-00	2 X 4	2 X 6	00-10-08	00-03-08	Joint 2 Joint 5 433.7 lbs. 666.8 lbs. -81.7 lbs. -182.2 lbs.

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0222-0560
ORDER DATE	02/04/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 198 Anderson Creek MODEL: 32000 TAG: CC-2136 K DELIVERY INSTRUCTIONS:	LOT # 198 SUBDIV: Anderson Creek JOB CATEGORY: Residential - Roof
	Caviness & Cates 236 Kensington Dr. Cameron, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: 5/21/21 BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	WM 02/15/22
	GABLE STUDS	24 IN. OC		JOBSITE 1	JOBSITE 1	CUTTING	WM 02/15/22

ROOF TRUSSES	LOADING INFORMATION	TOLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	7	4.00	0.00	GABLE M2	06-00-00 06-00-00	2 X 4	2 X 4	00-10-08		Joint 2 295.1 lbs. -117.4 lbs.	Joint 4 221.3 lbs. -95.3 lbs.			
	1	4.00	0.00	GABLE M3	06-00-00 06-00-00	2 X 4	2 X 4	00-10-08		Joint 2 295.1 lbs. -53.8 lbs.	Joint 4 221.3 lbs. -33.8 lbs.			
	1	4.00	0.00	HALF HIP M4	06-00-00 06-00-00	2 X 4	2 X 6	00-10-08		Joint 2 361.5 lbs. -76.8 lbs.	Joint 7 388.3 lbs. -60.0 lbs.			
	1	4.00	0.00	GABLE P1	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 529.6 lbs. -292.9 lbs.	Joint 4 529.6 lbs. -292.9 lbs.			
	6	4.00	0.00	COMMON P2	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 529.6 lbs. -205.5 lbs.	Joint 4 529.6 lbs. -205.5 lbs.			
	1	12.00	0.00	GABLE V1	10-10-15 10-10-15	2 X 4	2 X 4			Joint 1 129.2 lbs. -62.9 lbs.	Joint 7 112.2 lbs. -37.7 lbs.	Joint 8 164.5 lbs. -121.6 lbs.	Joint 9 205.7 lbs. -149.1 lbs.	Joint 10 137.4 lbs. 32.4 lbs.
	1	12.00	0.00	VALLEY V2	08-02-15 08-02-15	2 X 4	2 X 4			Joint 1 183.7 lbs. -32.7 lbs.	Joint 3 183.7 lbs. -32.7 lbs.	Joint 4 236.0 lbs. 31.1 lbs.		
	1	12.00	0.00	VALLEY V3	05-06-15 05-06-15	2 X 4	2 X 4			Joint 1 118.8 lbs. -21.2 lbs.	Joint 3 118.8 lbs. -21.2 lbs.	Joint 4 152.5 lbs. 20.1 lbs.		
	1	12.00	0.00	VALLEY V4	02-10-15 02-10-15	2 X 4	2 X 4			Joint 1 88.4 lbs. -2.9 lbs.	Joint 3 88.4 lbs. -2.9 lbs.			

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
1	Hangers, USP	HJC26			SIMPSON (THJU26)

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0222-0560
ORDER DATE	02/04/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 198 Anderson Creek MODEL: 32000 TAG: CC-2136 K DELIVERY INSTRUCTIONS:	LOT # 198 SUBDIV: Anderson Creek JOB CATEGORY: Residential - Roof
	Caviness & Cates 236 Kensington Dr. Cameron, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: 5/21/21 BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	WM 02/15/22
			GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
1	Hangers, USP	JUS24			SIMPSON (LUS24)