

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0222-0564
ORDER DATE	02/04/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Curtis Quick

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 200 Anderson Creek LOT # 200 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC-2652 / Elev. C / CP JOB CATEGORY: Residential - Roof
	Caviness & Cates 218 Kensington Dr. Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS:

PLAN SEAL DATE: 1/21/21
BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
	END CUT	RETURN				LAYOUT	CQ 02/15/22	
	PLUMB	NO	GABLE STUDS	0 IN. OC	MAIL 1	JOBSITE 2	CUTTING	WM 02/16/22

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15 **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	5	10.25	0.00	ATTIC A1	28-00-00 27-11-00	2 X 8	2 X 10	00-11-00	00-11-00	Joint 12 1797.8 lbs. 178.8 lbs.	Joint 16 1797.8 lbs. 178.8 lbs.			
	3	10.25	0.00	ATTIC A1A	28-00-00 27-11-00	2 X 8	2 X 10		00-11-00	Joint 11 1798.9 lbs. 179.2 lbs.	Joint 15 1739.6 lbs. 192.4 lbs.			
	1	10.25	0.00	GABLE A1GE	28-00-00 27-11-00	2 X 8	2 X 10	00-11-00	00-11-00	Joint 13 627.1 lbs. -7.1 lbs.	Joint 14 -2.5 lbs. -276.9 lbs.	Joint 15 1222.3 lbs. -248.9 lbs.	Joint 17 1236.0 lbs. -256.7 lbs.	Joint 18 10.6 lbs. -276.9 lbs.
	1 2 Ply	10.25	0.00	ATTIC A2	28-00-00 27-11-00	2 X 8	2 X 10	00-11-00	00-11-00	Joint 12 2247.2 lbs. 223.5 lbs.	Joint 16 2247.2 lbs. 223.5 lbs.			
	1	10.25	0.00	GABLE A2GE	28-00-00 27-11-00	2 X 8	2 X 10	00-11-00	00-11-00	Joint 13 785.3 lbs. -9.3 lbs.	Joint 14 -5.3 lbs. -362.3 lbs.	Joint 15 1549.2 lbs. -310.1 lbs.	Joint 17 1470.3 lbs. -333.7 lbs.	Joint 18 708.2 lbs. -36.8 lbs.
	10	10.25	0.00	ATTIC B1	24-00-00 23-11-00	2 X 8	2 X 10	00-11-00	00-11-00	Joint 12 1519.2 lbs. 152.2 lbs.	Joint 16 1472.6 lbs. 139.5 lbs.			
	1	10.25	0.00	GABLE B1GE	24-00-00 23-11-00	2 X 8	2 X 10	00-11-00	00-11-00	Joint 11 506.1 lbs. 0.1 lbs.	Joint 12 10.6 lbs. -172.4 lbs.	Joint 13 981.4 lbs. -231.0 lbs.	Joint 15 979.1 lbs. -244.2 lbs.	Joint 16 59.6 lbs. -116.0 lbs.
	1	12.00	0.00	GABLE C1GE	21-00-00 20-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 10 518.5 lbs. -82.4 lbs.	Joint 11 92.1 lbs. 17.4 lbs.	Joint 12 529.2 lbs. -645.7 lbs.	Joint 13 125.8 lbs. 23.5 lbs.	Joint 15 118.3 lbs. 23.8 lbs.
	5	12.00	0.00	ATTIC C2	21-00-00 20-11-00	2 X 6	2 X 10	00-11-00	00-11-00	Joint 12 1457.0 lbs. 168.3 lbs.	Joint 16 1457.0 lbs. 168.3 lbs.			
	4	12.00	0.00	ATTIC C3	21-00-00 20-11-00	2 X 6	2 X 10	00-11-00		Joint 10 1415.1 lbs. 166.7 lbs.	Joint 14 1455.1 lbs. 169.2 lbs.			
	10	4.00	0.00	MONOPITCH M1	06-00-00 06-00-00	2 X 4	2 X 4	00-10-08		Joint 2 291.8 lbs. -113.9 lbs.	Joint 4 219.4 lbs. -96.7 lbs.			

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS









REQ. QUOTE DATE	/ /	ORDER #	J0222-0564
ORDER DATE	02/04/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Curtis Quick

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 200 Anderson Creek LOT # 200 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC-2652 / Elev. C / CP JOB CATEGORY: Residential - Roof
	Caviness & Cates 218 Kensington Dr. Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS:

PLAN SEAL DATE: 1/21/21

BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 02/15/22
	PLUMB	NO	GABLE STUDS	0 IN. OC	MAIL 1 JOBSITE 2	CUTTING	WM 02/16/22

ROOF TRUSSES		LOADING INFORMATION		TOLL-TCDL-BCLL-BCDL		STRESS INCR.		ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)						
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	2	4.00	0.00	GABLE M1GE	06-00-00 06-00-00	2 X 4	2 X 4	00-10-08		Joint 2	Joint 6	Joint 7	Joint 8	
										130.4 lbs.	55.1 lbs.	166.9 lbs.	161.8 lbs.	
										-37.9 lbs.	-19.5 lbs.	-59.8 lbs.	-65.8 lbs.	
	4	4.00	0.00	MONOPITCH P1	12-00-00 12-00-00	2 X 4	2 X 6	00-10-08		Joint 2	Joint 5	Joint 8		
										1569.6 lbs.	462.3 lbs.	1569.6 lbs.		
										-48.5 lbs.	-200.9 lbs.	-48.5 lbs.		
	1	4.00	0.00	GABLE P1GE	12-00-00 12-00-00	2 X 4	2 X 6	00-10-08		Joint 2	Joint 5			
										528.9 lbs.	462.3 lbs.			
										-153.3 lbs.	-164.5 lbs.			
	1	10.00	0.00	GABLE VA1	20-09-02 20-09-02	2 X 4	2 X 4			Joint 1	Joint 11	Joint 12	Joint 13	Joint 14
										130.5 lbs.	104.9 lbs.	208.1 lbs.	175.0 lbs.	193.8 lbs.
										-60.6 lbs.	-12.3 lbs.	-125.5 lbs.	-107.3 lbs.	-118.1 lbs.
	1	10.00	0.00	VALLEY VA2	16-07-15 16-07-15	2 X 4	2 X 4			Joint 1	Joint 5	Joint 6	Joint 8	Joint 9
										168.2 lbs.	153.3 lbs.	457.1 lbs.	348.8 lbs.	457.3 lbs.
										-13.1 lbs.	16.3 lbs.	-152.2 lbs.	56.2 lbs.	-152.3 lbs.
	1	10.00	0.00	VALLEY VA3	12-06-12 12-06-12	2 X 4	2 X 4			Joint 1	Joint 5	Joint 6	Joint 7	Joint 8
										94.6 lbs.	78.2 lbs.	327.0 lbs.	242.5 lbs.	327.2 lbs.
										-33.2 lbs.	-11.3 lbs.	-123.2 lbs.	53.9 lbs.	-123.4 lbs.
	1	10.00	0.00	VALLEY VA4	08-05-09 08-05-09	2 X 4	2 X 4			Joint 1	Joint 3	Joint 4		
										178.8 lbs.	178.9 lbs.	260.8 lbs.		
										-27.0 lbs.	-34.0 lbs.	26.7 lbs.		
	1	10.00	0.00	VALLEY VA5	04-04-06 04-04-06	2 X 4	2 X 4			Joint 1	Joint 3	Joint 4		
										84.0 lbs.	84.1 lbs.	122.5 lbs.		
										-12.7 lbs.	-16.0 lbs.	12.5 lbs.		