RJB, P.E., P.A.

ROBERT J. BRACKEN ENGINEER + SURVEYOR

3768 Carbonton Road · Sanford, North Carolina 27330

March 29, 2022

Harnett County Building Inspections P.O. Box 65 Lillington, NC 27546

REF: Compaction Test
Residential Building Site @
1238 Hayes Rd
Spring Lake, NC 28390
Weaver Homes, Contractor

Dear Sir/Madam,

I made an onsite visit to the above referenced residential building site on March 28, 2022. The purpose of the visit was to do soil bearing test for a slab and footing. The fill area was approximately 3' deep and filled with stone screenings. The material and compaction used was adequate and I used a hand held Penotrometer at several locations and got consistant readings of the Code approved Presumptive bearing pressure of 2000 psf. The compacted fill material will support the live and dead loads per the NC State Residential Building Code, 2018,ed. for a monolithic Slab.

If you have any questions please feel free to call me at 919-774-6074.

Sincerely,

Robert J. Bracken, PE

DESIGN PROFESSIONAL INSPECTION FORM

RECORD OF THE INSPECTION OF A COMPONENT OR ELEMENT BY A NO LICENSED ARCHITECT OR ENGINEER

Project Information:			
Residential Single-Family Project: 0 N		Commercial Project: Y 0	
Code Enforcement Project No:		Permit No:	
Project Name: Lot #3 @ 1238 Hayes Rd		Owner:	
Project Address:		Suite No:	
1238 Hayes Rd, Spri	ng Lake, NC 28390		
Date Inspected: March 28, 2022		Contractor Name: Weaver Homes	
Component Inspected	: Backfill Soil Compa	ction	
Responsible Licensed	NC Architect or NC	Engineer	
Name: Roberet J Bracken			
Firm Name:	RJB,PE,PA	RJB,PE,PA	
Phone Numbers:	Office: 919-774-6	Office: 919-774-6074 Mobile: 919-770-0809	
Email Address:		bjbracken@windstream.net	
Mailing Address:	i	3768 Carbonton Rd, Sanfod, NC 27330	
(See Attached Lette	ег)		
subgrade form/letter n	nay also be required)	Managara de constitución de la c	
has been inspected by r 352 and is in compliand This inspection is in comp Code. Attach any addi	y that the component a me or someone under m e with the Code or othe pliance with all of the re- titional documents if nee	and/or element of the building as identified on this form of direct supervision per subsection (b2) of NC G.S. 153/er proposal of the architect or engineer for the project quirements of the above referenced ded.	
Robert J Bracken, PE			
Licensed Architect or	Engineer	3/29/2022 SEAL	

Inspection Department disclaimer:

Upon the receipt of a signed written document as required under subsection (a) of Article 160A-413.5., Code Enforcement shall be discharged and released from any liabilities, duties and responsibilities imposed by this article or in common law from any claim arising out of or attributed to the component or element in the construction of the building for which the signed written document was submitted. Be aware that this inspection will be noted in all inspection records including the Certificate of Occupancy or Certificate of Compliance. This inspection does not address any local ordinances or zoning requirements.