

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0222-0562
ORDER DATE	02/04/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Curtis Quick

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 199 Anderson Creek LOT # 199 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC-2355 C / RF2 / RP / JOB CATEGORY: Residential - Roof
	Caviness & Cates 226 Kensington Dr. Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: Copied Master

PLAN SEAL DATE: 8/10/21
BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-03	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	WM 02/15/22
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING WM 02/15/22

ROOF TRUSSES **LOADING INFORMATION**

TOLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	8.00	0.00	GABLE A1GE	36-00-00 36-00-00	2 X 6	2 X 8	00-10-08	00-10-08	Joint 2 1404.8 lbs. -311.2 lbs.	Joint 10 1052.9 lbs. -201.0 lbs.	Joint 12 57.3 lbs. -243.8 lbs.	Joint 13 722.8 lbs. -94.0 lbs.	
	2	8.00	0.00	FINK A2	36-00-00 36-00-00	2 X 6	2 X 8	00-10-08	00-10-08	Joint 2 1525.8 lbs. -123.9 lbs.	Joint 8 1546.8 lbs. -123.9 lbs.			
	2	8.00	0.00	FINK A3	36-00-00 36-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 1 106.6 lbs. -18.7 lbs.	Joint 2 1603.4 lbs. -123.6 lbs.	Joint 3 106.6 lbs. -22.5 lbs.	Joint 4 179.3 lbs. 6.6 lbs.	Joint 10 1603.4 lbs. -123.6 lbs.
	10	8.00	0.00	FINK A4	36-00-00 36-00-00	2 X 6	2 X 6	00-10-08		Joint 2 1607.2 lbs. -123.7 lbs.	Joint 10 1556.2 lbs. -111.7 lbs.			
	1	8.00	0.00	HIP A5GE	36-00-00 36-00-00	2 X 6	2 X 6	00-10-08		Joint 2 192.6 lbs. -94.4 lbs.	Joint 24 130.2 lbs. -27.8 lbs.	Joint 25 201.9 lbs. -111.6 lbs.	Joint 26 171.2 lbs. -88.6 lbs.	Joint 27 177.7 lbs. -91.8 lbs.
	1	8.00	0.00	FINK B1	30-06-00 30-06-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1339.6 lbs. -106.4 lbs.	Joint 8 1339.6 lbs. -106.4 lbs.			
	4	8.00	0.00	FINK B1A	30-06-00 30-06-00	2 X 6	2 X 8	00-10-08	00-10-08	Joint 2 1276.4 lbs. -106.7 lbs.	Joint 8 1315.1 lbs. -106.7 lbs.			
	1	8.00	0.00	HIP B1GE	30-06-00 30-06-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 158.6 lbs. -89.9 lbs.	Joint 22 118.4 lbs. -29.2 lbs.	Joint 24 145.8 lbs. -81.8 lbs.	Joint 25 182.2 lbs. -94.5 lbs.	Joint 26 175.3 lbs. -90.4 lbs.
	1	10.00	0.00	HIP C1GE	21-00-00 21-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 373.4 lbs. -10.8 lbs.	Joint 6 764.8 lbs. -155.7 lbs.	Joint 10 587.1 lbs. 1.0 lbs.	Joint 11 -42.6 lbs. -198.7 lbs.	Joint 12 137.9 lbs. -49.4 lbs.
	1 3 Ply	10.00	0.00	HIP GIRDER C2GDR	21-00-00 21-00-00	2 X 6	2 X 8			Joint 1 7645.3 lbs. -628.7 lbs.	Joint 6 8430.5 lbs. -693.1 lbs.			
	1	10.00	0.00	COMMON D1	14-00-00 14-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 624.0 lbs. -48.9 lbs.	Joint 4 624.0 lbs. -48.9 lbs.			

Reaction Summary of Order










ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0222-0562
ORDER DATE	02/04/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Curtis Quick

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 199 Anderson Creek LOT # 199 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC-2355 C / RF2 / RP / JOB CATEGORY: Residential - Roof
	Caviness & Cates 226 Kensington Dr. Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: Copied Master
PLAN SEAL DATE: 8/10/21		

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-03	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	WM 02/15/22
	PLUMB			JOBSITE	1	CUTTING	WM 02/15/22
	GABLE STUDS	24 IN. OC					

ROOF TRUSSES **LOADING INFORMATION** **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 11	Joint 13	Joint 14	Joint 15
	1	10.00	0.00	HIP D1GE	14-00-00 14-00-00	2 X 6	2 X 6	00-10-08	00-10-08	152.3 lbs. -44.0 lbs.	150.1 lbs. -12.7 lbs.	200.6 lbs. -144.0 lbs.	166.3 lbs. -79.1 lbs.	147.3 lbs. -21.1 lbs.
	5	3.00	0.00	MONOPITCH M1	10-06-00 10-06-00	2 X 4	2 X 6	00-10-08		469.3 lbs. -195.2 lbs.	401.9 lbs. -174.6 lbs.			
	1	3.00	0.00	GABLE M1GE	10-06-00 10-06-00	2 X 4	2 X 6	00-10-08		206.1 lbs. -73.4 lbs.	54.9 lbs. -23.0 lbs.	184.9 lbs. -58.1 lbs.	67.0 lbs. -29.3 lbs.	361.2 lbs. -120.9 lbs.
	4	3.00	0.00	MONOPITCH M2	05-00-00 05-00-00	2 X 4	2 X 6	00-10-08		253.0 lbs. -112.7 lbs.	178.2 lbs. -76.2 lbs.			
	4	3.00	0.00	MONOPITCH M3	04-00-00 04-00-00	2 X 4	2 X 6	00-10-08		214.9 lbs. -98.5 lbs.	136.4 lbs. -57.5 lbs.			
	5	4.00	0.00	COMMON P1	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	529.6 lbs. -217.0 lbs.	529.6 lbs. -217.0 lbs.			
	1	4.00	0.00	GABLE P1GE	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	529.6 lbs. -173.9 lbs.	529.6 lbs. -173.9 lbs.			
	1	10.00	0.00	VALLEY VC1	18-08-05 18-08-05	2 X 4	2 X 4			197.7 lbs. -11.0 lbs.	1075.9 lbs. -152.8 lbs.	184.9 lbs. 18.8 lbs.	539.3 lbs. -184.6 lbs.	340.3 lbs. 48.8 lbs.
	1	10.00	0.00	VALLEY VC2	15-05-15 15-05-15	2 X 4	2 X 4			148.5 lbs. -20.2 lbs.	130.8 lbs. 7.0 lbs.	407.3 lbs. -148.6 lbs.	347.1 lbs. 48.2 lbs.	407.5 lbs. -148.8 lbs.
	1	10.00	0.00	VALLEY VC3	12-03-09 12-03-09	2 X 4	2 X 4			85.6 lbs. -39.1 lbs.	69.7 lbs. -17.7 lbs.	324.8 lbs. -129.5 lbs.	242.5 lbs. 43.5 lbs.	325.0 lbs. -129.7 lbs.
	1	10.00	0.00	VALLEY VC4	09-01-02 09-01-02	2 X 4	2 X 4			1191.7 lbs. -20.6 lbs.	177.1 lbs. -30.3 lbs.	308.9 lbs. -0.4 lbs.	1191.7 lbs. -20.6 lbs.	

Reaction Summary of Order





ComTech ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0222-0562
ORDER DATE	02/04/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Curtis Quick

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 199 Anderson Creek LOT # 199 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC-2355 C / RF2 / RP / JOB CATEGORY: Residential - Roof
	Caviness & Cates 226 Kensington Dr. Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: Copied Master
		PLAN SEAL DATE: 8/10/21

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-03	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN					
	PLUMB						
	GABLE STUDS	24 IN. OC		JOBSITE	1	JOBSITE	1
				CUTTING	WM		02/15/22

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)				
				20.0,10.0,0.0,10.0	1.15					
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	10.00	0.00	VALLEY VC5	05-10-12 05-10-12	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 117.7 lbs. 117.8 lbs. 171.7 lbs. -19.7 lbs. -24.3 lbs. 11.2 lbs.
	1	10.00	0.00	VALLEY VC6	02-08-05 02-08-05	2 X 4	2 X 4			Joint 1 Joint 3 75.5 lbs. 75.5 lbs. -5.2 lbs. -5.2 lbs.

ITEMS										
QTY	ITEM TYPE	SIZE	LENGTH	PART NUMBER	NOTES					
			FT-IN-16							
4	Hangers, USP	HTW20			SIMPSON (HTS20)					
11	Hangers, USP	HUS 26			SIMPSON (HUS26)					