

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0523-2661
ORDER DATE	05/24/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 82 South Creek	LOT # 82	SUBDIV: South Creek
	Signature Home Builders Lot 82 South Creek Lillington, NC	MODEL: Roof	TAG: Sinclair (200606B)	JOB CATEGORY: B & S - Build and Ship
SHIPP TO	DELIVERY INSTRUCTIONS:			
	SPECIAL INSTRUCTIONS: Modified from Lot 6 Fred Tew / 3rd Car Added (J0123-0100)			
<b>PLAN SEAL DATE:</b>				

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	aw	05/24/23
	END CUT	RETURN				LAYOUT	aw	05/24/23
	NO		GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	aw

<b>ROOF TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 29	Joint 31	Joint 32	Joint 33
	1	4.00	0.00	GABLE A1-GE	45-11-00 45-11-00	2 X 4	2 X 6	00-11-00	00-11-00	Joint 2 1999.2 lbs. -382.7 lbs.	Joint 29 222.9 lbs. 62.2 lbs.	Joint 31 342.9 lbs. -46.2 lbs.	Joint 32 1627.8 lbs. -937.1 lbs.	Joint 33 459.9 lbs. 53.0 lbs.
	6	6.00	0.00	COMMON A2	37-11-00 37-11-00	2 X 6	2 X 6		00-11-00	Joint 10 2102.7 lbs. -132.4 lbs.	Joint 16 1435.0 lbs. -69.3 lbs.			
	3	6.00	0.00	COMMON A3	37-11-00 37-11-00	2 X 6	2 X 6		00-11-00	Joint 10 2489.7 lbs. -156.8 lbs.	Joint 15 1053.2 lbs. -71.8 lbs.			
	1	6.00	0.00	COMMON A4	33-11-00 33-11-00	2 X 6	2 X 6			Joint 1 1313.3 lbs. -94.3 lbs.	Joint 8 1102.0 lbs. -89.1 lbs.	Joint 9 732.0 lbs. 22.0 lbs.		
	11	6.00	0.00	COMMON A6	33-11-00 33-11-00	2 X 6	2 X 6	00-11-00		Joint 2 1357.1 lbs. -106.8 lbs.	Joint 9 1102.5 lbs. -88.6 lbs.	Joint 10 730.3 lbs. 21.4 lbs.		
	1	6.00	0.00	GABLE A7-GE	33-11-00 33-11-00	2 X 6	2 X 6	00-11-00		Joint 2 188.0 lbs. -12.5 lbs.	Joint 21 453.1 lbs. -83.9 lbs.	Joint 22 488.0 lbs. -126.4 lbs.	Joint 23 639.9 lbs. -160.1 lbs.	Joint 24 609.1 lbs. -154.4 lbs.
	1	4.00	0.00	ROOF B1-GE	41-11-00 41-11-00	2 X 4	2 X 6	00-11-00	00-11-00	Joint 2 131.1 lbs. -83.4 lbs.	Joint 25 145.6 lbs. 4.9 lbs.	Joint 27 195.2 lbs. -100.5 lbs.	Joint 28 149.8 lbs. -64.8 lbs.	Joint 29 162.1 lbs. -69.6 lbs.
	6	4.00	0.00	ROOF B2	41-11-00 41-11-00	2 X 4	2 X 6	00-11-00	00-11-00	Joint 2 1998.2 lbs. -118.6 lbs.	Joint 9 1998.6 lbs. -110.4 lbs.			
	1	10.00	0.00	COMMON D1-GE	23-11-00 23-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 256.1 lbs. -114.0 lbs.	Joint 16 221.6 lbs. -47.4 lbs.	Joint 18 209.4 lbs. -186.5 lbs.	Joint 19 181.0 lbs. -108.7 lbs.	Joint 20 183.1 lbs. -110.4 lbs.
	4	4.00	0.00	ROOF D2	35-11-00 35-11-00	2 X 6	2 X 6	00-11-00		Joint 2 419.6 lbs. -72.9 lbs.	Joint 8 1131.6 lbs. -43.3 lbs.	Joint 13 1870.6 lbs. -156.1 lbs.		
	1	4.00	0.00	GABLE D2-GE	35-11-00 35-11-00	2 X 6	2 X 6	00-11-00		Joint 2 478.5 lbs. -174.5 lbs.	Joint 19 1153.0 lbs. -160.0 lbs.	Joint 24 1766.6 lbs. -438.3 lbs.		

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0523-2661
ORDER DATE	05/24/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	<b>JOB NAME:</b> Lot 82 South Creek	<b>LOT #</b> 82	<b>SUBDIV:</b> South Creek
	SHIPPED TO	Signature Home Builders Lot 82 South Creek Lillington, NC	<b>MODEL:</b> Roof	<b>TAG:</b> Sinclair (200606B)
<b>DELIVERY INSTRUCTIONS:</b>				
<b>SPECIAL INSTRUCTIONS:</b> Modified from Lot 6 Fred Tew / 3rd Car Added (J0123-0100)				
<b>PLAN SEAL DATE:</b>				

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	aw	<b>DATE</b>	05/24/23
Roof Order	<b>END CUT</b>	<b>RETURN</b>				<b>LAYOUT</b>	aw		05/24/23
	NO		<b>GABLE STUDS</b>	16 IN. OC	JOBSITE 1	JOBSITE 1	<b>CUTTING</b>	aw	05/24/23

**ROOF TRUSSES**      **LOADING INFORMATION**      TOLL-TCDL-BCLL-BCDL      STRESS INCR.      20.0,10.0,0.0,10.0      1.15      **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 1	Joint 3	Joint 4	Joint 5	
	1 2 Ply	10.00	0.00	COMMON D3	23-11-00 23-11-00	2 X 6	2 X 8			Joint 1 7044.8 lbs. -27.5 lbs.	Joint 3 182.4 lbs. -34.7 lbs.	Joint 4 266.1 lbs. 27.2 lbs.	Joint 5 7802.9 lbs. -669.5 lbs.	
	1	6.00	0.00	GABLE E1-GE	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 783.0 lbs. -211.4 lbs.	Joint 10 783.0 lbs. -211.4 lbs.			
	1	6.00	0.00	COMMON E2	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 783.0 lbs. -164.8 lbs.	Joint 4 783.0 lbs. -164.8 lbs.			
	1	6.00	0.00	COMMON E3	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00		Joint 2 784.3 lbs. -165.1 lbs.	Joint 4 728.7 lbs. -160.4 lbs.			
	3	6.00	0.00	COMMON E4	18-06-00 18-06-00	2 X 6	2 X 6			Joint 1 730.0 lbs. -160.8 lbs.	Joint 3 730.0 lbs. -160.8 lbs.			
	6	4.00	0.00	MONOPITCH G3	12-00-00 12-00-00	2 X 6	2 X 6	00-11-00		Joint 2 517.3 lbs. -59.6 lbs.	Joint 7 472.3 lbs. -72.6 lbs.			
	1	4.00	0.00	GABLE G4-GE	12-00-00 12-00-00	2 X 6	2 X 6	00-11-00		Joint 2 179.7 lbs. -23.0 lbs.	Joint 8 23.2 lbs. -16.3 lbs.	Joint 9 47.7 lbs. -14.6 lbs.	Joint 10 159.6 lbs. -54.4 lbs.	Joint 11 175.2 lbs. -61.0 lbs.
	1	10.00	0.00	VALLEY VD-1	09-03-05 09-03-05	2 X 4	2 X 4			Joint 1 182.6 lbs. -20.0 lbs.	Joint 3 182.6 lbs. -27.9 lbs.	Joint 4 318.5 lbs. 10.0 lbs.		
	1	10.00	0.00	VALLEY VD-2	06-10-08 06-10-08	2 X 4	2 X 4			Joint 1 142.2 lbs. -21.4 lbs.	Joint 2 367.1 lbs. -117.1 lbs.	Joint 3 142.2 lbs. -27.1 lbs.	Joint 4 207.4 lbs. 21.2 lbs.	Joint 14 324.8 lbs. -61.8 lbs.
	1	10.00	0.00	VALLEY VD-3	04-05-12 04-05-12	2 X 4	2 X 4			Joint 1 86.7 lbs. -13.1 lbs.	Joint 3 86.7 lbs. -16.5 lbs.	Joint 4 126.4 lbs. 12.9 lbs.		

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
-----	-----------	------	--------------------	-------------	-------

# Reaction Summary of Order



**ComTech** ROOF & FLOOR TRUSSES & BEAMS  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0523-2661
ORDER DATE	05/24/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 82 South Creek		LOT # 82	SUBDIV: South Creek
	SHIPP TO	Signature Home Builders Lot 82 South Creek Lillington, NC	MODEL: Roof	TAG: Sinclair (200606B)	JOB CATEGORY: B & S - Build and Ship
		DELIVERY INSTRUCTIONS:			
SPECIAL INSTRUCTIONS: Modified from Lot 6 Fred Tew / 3rd Car Added (J0123-0100)					PLAN SEAL DATE:

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	aw	BY	DATE
Roof Order	END CUT	RETURN				LAYOUT	aw		05/24/23
		NO	GABLE STUDS	16 IN. OC	JOBSITE 1	CUTTING	aw		05/24/23

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
12	Hangers, USP	HUS 26			SIMPSON (HUS26)
6	Hangers, USP	JUS24			SIMPSON (LUS24)
6	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		HDR-1 x 3
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	24-00-00		GDH