

Fax (910) 864-4444 • www.comtechfay.com

ROOF & FLOOR TRUSSES HANGERS & BEAMS

February, 8 2022

To: Harnett County Building Inspections Department

Job: Weaver Development - Lot 2 McPhail Farm / Harnett Co.

Concern: 3-Ply Girder Truss / Gap Between Plys

The Concern is for the 3-PLY Girder truss "B2" not attached together properly. Builder has applied bolts to pull truss plys together eliminating the excessive gap in girder truss "B2". The truss now looks to be properly nailed and bolted together.

Sincerely, Dwayne Naylor

Dwayne Naylor

Dwayne Naylor

Design Manager

Cell 910-237-5045

email dnaylor@comtechfay.com

Comtech, Inc.