Harnett County Department of Public Health

Improvement Permit A building permit cannot be issued with only an Improvement Permit

PROPERTY LOCATION: 580 Hayes Rd ISSUED TO: Weaver Homes Inc SUBDIVISION NEW X REPAIR EXPANSION Site Improvements required prior to Construction Authorization Issuance: Type of Structure: SFD (34'x38') Proposed Wastewater System Type: Low Profile Chamber Projected Daily Flow: 360 Number of bedrooms: 3 Number of Occupants: 6 Basement Yes ☐ No Pump Required: XYes May be required based on final location and elevations of facilities Type of Water Supply: Community 🛛 Public 🔲 Well Distance from well _______feet X Five years Permit valid for: No expiration Permit conditions: Date: 12/6/22 SEE ATTACHED SITE SKETCH The issuance of this permit by the Health Department in no way guarantees the squarce of other permits. The permit holder is responsible for checking with appropriate governing bodies in meeting their requirements. This site is subject to revocation if the site plan, plat, or the intended use changes. The Improvement Permit shall not be affected by a change in ownership of the site. This permit is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to conditions of this permit. Construction Authorization (Required for Building Permit) The construction and installation requirements of Rules .1950, .1952, .1954, .1955, .1956, .1957, .1958, and .1959 are incorporated by references into this permit and shall be met. Systems shall be installed in accordance with the attached system layout. ISSUED TO: Weaver Homes PROPERTY LOCATION: 580 Hayes Rd LOT # SUBDIVISION Facility Type: SFD (34'x38') Expansion Basement? Yes X No Basement Fixtures? Yes Type of Wastewater System** Low Profile Chamber (Initial) Wastewater Flow: 360 (See note below, if applicable) Low Profile Chamber (Repair) Number of trenches 1 Installation Requirements/Conditions Septic Tank Size 1000 Exact length of each trench 300 Trench Spacing: 9 Feet on Center Pump Tank Size 1000 gallons Trenches shall be installed on contour at a Soil Cover: 6 inches Maximum Trench Depth of: 8 (Maximum soil cover shall not exceed (Trench bottoms shall be level to +/-1/4" 36" above the trench bottom) in all directions) Pump Requirements: ft. TDH vs. inches below pipe inches above pipe Conditions: Minimum of 6" of cover required over drain field. inches total WATER LINES (INCLUDING IRRIGATION) MUST BE 10FT. FROM ANY PART OF SEPTIC SYSTEM OR REPAIR AREA. NO UTILITIES ALLOWED IN INITIAL OR REPAIR DRAIN FIELD AREA. **If applicable: I understand the system type specified is different from the type specified on the application. I accept the specifications of this permit. Owner/Legal Representative Signature: Date: This Construction Authorization is subject to revocation. If the site plan, plat, or the intended use changes. The Construction Authorization shall not be transferred when there is a change in ownership of the site. This Construction Authorization is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to the conditions of this permit. SEE ATTACHED SITE SKETCH Date: 12/6/22 Authorized State Agent: Construction Authorization Expiration Date: 12/6/27

Harnett County Department of Public Health Site Sketch

Property Location: 580 Haye	es Rd	
Issued To: Weaver Homes Inc	Subdivision	Lot #
Authorized State Agent: _	ROMS COLIVER TOLKSOOR	Date: 12/6/22

