

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0422-2017
ORDER DATE	04/13/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Mike Moser	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 44 Anderson Creek LOT # 44 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC 2680 "F" LF2,RP,NO JOB CATEGORY: B & S - Build and Ship
	Caviness & Cates Building & Lot 44 Anderson Creek Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: <p style="text-align: right;">PLAN SEAL DATE: 3/30/21</p>

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-03	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	WM 04/21/22
Roof Order	NO	GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	WM 04/21/22

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)
 20.0,10.0,0.0,10.0 1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	6	3.00	0.00	ROOF A1	54-00-00 54-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 11 Joint 13 Joint 20 4.7 lbs. 307.8 lbs. 2652.7 lbs. 1858.0 lbs. -157.7 lbs. -84.1 lbs. -259.2 lbs. -291.1 lbs.
	1	3.00	0.00	GABLE A1GE	54-00-00 54-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 9 Joint 18 Joint 29 Joint 31 191.0 lbs. 1620.6 lbs. 2052.1 lbs. 181.1 lbs. 263.6 lbs. -65.8 lbs. -40.5 lbs. -130.6 lbs. -6.3 lbs. -152.7 lbs.
	8	6.00	0.00	COMMON B1	39-00-00 39-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 8 1768.2 lbs. 1768.2 lbs. -210.0 lbs. -210.0 lbs.
	1	6.00	0.00	GABLE B1GE	39-00-00 39-00-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 Joint 24 Joint 26 Joint 27 Joint 28 151.0 lbs. 123.2 lbs. 132.1 lbs. 165.7 lbs. 158.6 lbs. -32.0 lbs. -5.6 lbs. -94.1 lbs. -89.5 lbs. -85.6 lbs.
	6	6.00	0.00	COMMON B2	38-09-00 38-09-00	2 X 6	2 X 6	00-10-08		Joint 2 Joint 8 1777.9 lbs. 1738.0 lbs. -209.6 lbs. -193.4 lbs.
	1	6.00	0.00	GABLE B2GE	38-09-00 38-09-00	2 X 4	2 X 6	00-10-08		Joint 2 Joint 22 Joint 23 Joint 24 Joint 25 183.1 lbs. 129.7 lbs. 265.0 lbs. 120.2 lbs. 169.8 lbs. -23.6 lbs. 22.6 lbs. -166.8 lbs. -62.5 lbs. -91.9 lbs.
	1	10.00	0.00	HIP C1	22-00-00 22-00-00	2 X 6	2 X 8	00-10-08	00-10-08	Joint 2 Joint 4 1246.0 lbs. 1246.0 lbs. -105.6 lbs. -105.6 lbs.
	1	10.00	0.00	GABLE C1GE	22-00-00 22-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 6 Joint 8 Joint 9 Joint 10 483.9 lbs. 483.8 lbs. 250.4 lbs. 63.9 lbs. 68.2 lbs. -229.9 lbs. -237.9 lbs. -79.7 lbs. -50.9 lbs. 10.8 lbs.
	5	10.00	0.00	COMMON C2	22-00-00 22-00-00	2 X 8	2 X 8	00-10-08		Joint 2 Joint 4 1227.2 lbs. 1181.4 lbs. -104.3 lbs. -90.8 lbs.
	1 2 Ply	10.00	0.00	COMMON C3	22-00-00 22-00-00	2 X 8	2 X 8	00-10-08		Joint 2 Joint 4 2352.8 lbs. 3452.3 lbs. -314.0 lbs. -612.7 lbs.
	3	3.00	0.00	MONOPITCH D1	11-00-00 11-00-00	2 X 6	2 X 6	00-10-08		Joint 2 Joint 6 389.3 lbs. 522.8 lbs. -190.8 lbs. -203.8 lbs.

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0422-2017
ORDER DATE	04/13/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Mike Moser	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Marshall Naylor







SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 44 Anderson Creek LOT # 44 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC 2680 "F" LF2,RP,NO JOB CATEGORY: B & S - Build and Ship
	Caviness & Cates Building & Lot 44 Anderson Creek Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: <p style="text-align: right;">PLAN SEAL DATE: 3/30/21</p>

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-03	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	WM 04/21/22
	NO		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING WM 04/21/22

ROOF TRUSSES **LOADING INFORMATION**

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 8	Joint 10	Joint 11	Joint 12
	1	10.00	0.00	GABLE E1GE	13-00-00 13-00-00	2 X 6	2 X 6	00-10-08	00-10-08	182.8 lbs.	164.1 lbs.	243.6 lbs.	174.9 lbs.	144.7 lbs.
										-46.2 lbs.	-10.8 lbs.	-199.5 lbs.	-106.8 lbs.	29.4 lbs.
	1 2 Ply	10.00	0.00	HIP TRUSS E2	13-00-00 13-00-00	2 X 6	2 X 10			5142.6 lbs.	6057.3 lbs.			
										-609.3 lbs.	-716.5 lbs.			
	1	10.00	0.00	VALLEY V1	11-03-09 11-03-09	2 X 4	2 X 4			93.4 lbs.	73.9 lbs.	339.9 lbs.	240.8 lbs.	340.2 lbs.
										-78.1 lbs.	-56.4 lbs.	-157.6 lbs.	32.4 lbs.	-157.7 lbs.
	1	10.00	0.00	VALLEY V1A	08-10-12 08-10-12	2 X 4	2 X 4			187.1 lbs.	187.1 lbs.	272.9 lbs.		
										-40.1 lbs.	-48.3 lbs.	10.2 lbs.		
	1	10.00	0.00	VALLEY V1B	06-05-15 06-05-15	2 X 4	2 X 4			227.6 lbs.	227.6 lbs.			
										-24.6 lbs.	-24.6 lbs.			
	1	10.00	0.00	VALLEY V1C	04-01-02 04-01-02	2 X 4	2 X 4			131.6 lbs.	131.6 lbs.			
										-14.2 lbs.	-14.2 lbs.			

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
4	Hangers, USP	HTW20			SIMPSON (HTS20)
6	Hangers, USP	HUS 26			SIMPSON (HUS26)