

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0224-1259
ORDER DATE	02/29/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 16 Williams Farms LOT # 16 SUBDIV: Williams Farms MODEL: Roof TAG: Sinclair (191021B) / 2-Car JOB CATEGORY: _
	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: Copied from Lot 13 WF (J1023-5936)
Signature Home Builders Lot 16 Williams Farms Erwin, NC	PLAN SEAL DATE:

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	aw	DATE	02/29/24
Roof Order	END CUT	RETURN				LAYOUT	aw		02/29/24
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	aw	02/29/24

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 35	Joint 37	Joint 38	Joint 39
	1	5.00	0.00	GABLE A1-GE	47-11-00	2 X 6	2 X 6	00-11-00	00-11-00	1854.3 lbs.	370.3 lbs.	117.4 lbs.	198.3 lbs.	1782.1 lbs.
					47-11-00					-330.0 lbs.	29.8 lbs.	-147.5 lbs.	-288.6 lbs.	-746.5 lbs.
	6	8.00	0.00	PIGGYBACK A2	40-11-00	2 X 6	2 X 6		00-11-00	56.0 lbs.	2575.2 lbs.	1473.4 lbs.		
					40-11-00					-598.6 lbs.	-97.2 lbs.	-27.7 lbs.		
	3	8.00	0.00	PIGGYBACK A3	40-11-00	2 X 6	2 X 6		00-11-00	274.1 lbs.	2274.8 lbs.	1187.3 lbs.		
					40-11-00					-118.0 lbs.	-177.9 lbs.	-20.6 lbs.		
	1	5.00	0.00	GABLE B1-GE	43-11-00	2 X 6	2 X 6	00-11-00	00-11-00	156.9 lbs.	153.3 lbs.	144.9 lbs.	114.7 lbs.	118.2 lbs.
					43-11-00					-98.0 lbs.	-32.4 lbs.	-101.3 lbs.	-58.4 lbs.	-57.8 lbs.
	6	5.00	0.00	PIGGYBACK B2	43-11-00	2 X 6	2 X 6	00-11-00	00-11-00	1848.0 lbs.	1951.2 lbs.			
					43-11-00					-92.3 lbs.	-77.4 lbs.			
	1	8.00	0.00	GABLE C1-GE	25-11-08	2 X 6	2 X 6	00-11-00		342.1 lbs.	29.6 lbs.	25.4 lbs.	92.4 lbs.	111.3 lbs.
					25-11-08					-64.1 lbs.	-17.5 lbs.	-5.7 lbs.	-22.4 lbs.	-33.1 lbs.
	10	8.00	0.00	PIGGYBACK C2	25-11-08	2 X 6	2 X 6	00-11-00		1252.2 lbs.	1336.8 lbs.			
					25-11-08					-23.6 lbs.	-124.1 lbs.			
	1	8.00	0.00	PIGGYBACK C5	25-11-08	2 X 6	2 X 6			1199.2 lbs.	1337.7 lbs.			
					25-11-08					-10.5 lbs.	-124.2 lbs.			
	1	8.00	0.00	MONOPITCH C6	15-03-00	2 X 6	2 X 6	00-11-00		673.7 lbs.	715.1 lbs.			
					15-03-00					42.8 lbs.	-183.1 lbs.			
	1	12.00	0.00	GABLE D1-GE	23-11-00	2 X 6	2 X 10	00-11-00	00-11-00	1655.7 lbs.	1655.7 lbs.			
					23-11-00					71.4 lbs.	71.4 lbs.			
	10	12.00	0.00	PIGGYBACK D2	23-11-00	2 X 6	2 X 10			1604.2 lbs.	1604.2 lbs.			
					23-11-00					213.5 lbs.	213.5 lbs.			

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0224-1259
ORDER DATE	02/29/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 16 Williams Farms	LOT # 16	SUBDIV: Williams Farms
	Signature Home Builders Lot 16 Williams Farms Erwin, NC	MODEL: Roof	TAG: Sinclair (191021B) / 2-Car	JOB CATEGORY: _
SHIPP TO	DELIVERY INSTRUCTIONS:			
	SPECIAL INSTRUCTIONS: Copied from Lot 13 WF (J1023-5936)			
PLAN SEAL DATE:				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	aw	02/29/24
Roof Order	END CUT	RETURN				LAYOUT	aw	02/29/24
	NO		GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	aw

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	8.00	0.00	GABLE E1-GE	18-06-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 784.6 lbs. -165.1 lbs.	Joint 16 784.6 lbs. -165.1 lbs.			
	2	8.00	0.00	COMMON E2	18-06-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 849.3 lbs. -114.7 lbs.	Joint 4 849.3 lbs. -114.7 lbs.			
	1	8.00	0.00	COMMON E3	18-06-00	2 X 6	2 X 6	00-11-00		Joint 2 849.6 lbs. -114.7 lbs.	Joint 4 802.2 lbs. -110.5 lbs.			
	2	8.00	0.00	COMMON E4	18-06-00	2 X 6	2 X 6			Joint 1 802.4 lbs. -110.5 lbs.	Joint 3 802.4 lbs. -110.5 lbs.			
	1	8.00	0.00	GABLE PB1	12-05-03	2 X 4	2 X 4			Joint 1 87.4 lbs. -97.3 lbs.	Joint 2 190.1 lbs. -61.3 lbs.	Joint 10 164.2 lbs. -29.9 lbs.	Joint 11 27.4 lbs. -33.3 lbs.	Joint 12 174.2 lbs. -83.3 lbs.
	9	8.00	0.00	PIGGYBACK PB2	12-05-03	2 X 4	2 X 4			Joint 1 254.7 lbs. -564.8 lbs.	Joint 2 880.0 lbs. -307.8 lbs.	Joint 4 850.4 lbs. -288.1 lbs.	Joint 5 224.5 lbs. -519.5 lbs.	Joint 6 419.9 lbs. 34.9 lbs.
	1	8.00	0.00	GABLE PB3	08-05-03	2 X 4	2 X 4			Joint 1 60.5 lbs. -53.3 lbs.	Joint 2 125.8 lbs. -42.1 lbs.	Joint 8 108.0 lbs. -19.5 lbs.	Joint 9 12.1 lbs. -2.9 lbs.	Joint 10 133.1 lbs. -63.8 lbs.
	6	8.00	0.00	PIGGYBACK PB4	08-05-03	2 X 4	2 X 4			Joint 1 159.8 lbs. -276.0 lbs.	Joint 2 508.9 lbs. -205.5 lbs.	Joint 4 488.0 lbs. -191.6 lbs.	Joint 5 138.5 lbs. -244.0 lbs.	Joint 6 270.2 lbs. 40.9 lbs.
	1	8.00	0.00	GABLE PB5	09-02-10	2 X 4	2 X 4			Joint 1 115.7 lbs. -78.8 lbs.	Joint 2 167.0 lbs. -77.8 lbs.	Joint 9 59.3 lbs. -29.4 lbs.	Joint 10 142.2 lbs. -66.3 lbs.	Joint 11 109.9 lbs. 0.5 lbs.
	9	8.00	0.00	PIGGYBACK PB6	09-02-10	2 X 4	2 X 4			Joint 1 280.8 lbs. -574.3 lbs.	Joint 2 864.9 lbs. -308.4 lbs.	Joint 5 90.4 lbs. -42.0 lbs.	Joint 6 399.1 lbs. -13.0 lbs.	
	2	8.00	0.00	PIGGYBACK PB7	08-10-15	2 X 6	2 X 4			Joint 1 394.9 lbs. -613.6 lbs.	Joint 2 1066.7 lbs. -458.3 lbs.	Joint 5 149.0 lbs. -70.1 lbs.	Joint 6 521.6 lbs. 27.5 lbs.	

Reaction Summary of Order




ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0224-1259
ORDER DATE	02/29/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 16 Williams Farms		LOT # 16	SUBDIV: Williams Farms
	SHIPP TO	Signature Home Builders Lot 16 Williams Farms Erwin, NC	MODEL: Roof	TAG: Sinclair (191021B) / 2-Car	JOB CATEGORY: _
DELIVERY INSTRUCTIONS:					
SPECIAL INSTRUCTIONS: Copied from Lot 13 WF (J1023-5936)					PLAN SEAL DATE:

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	aw	02/29/24	
Roof Order	END CUT	RETURN				LAYOUT	aw	02/29/24	
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	aw	02/29/24

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)				
				20.0,10.0,0.0,10.0	1.15					
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
	11	TOP	BOT	PIGGYBACK PB8	03-10-12 03-10-12	TOP	BOT	LEFT	RIGHT	Joint 1 Joint 2 Joint 4 Joint 5 Joint 6
		12.00	0.00			2 X 4	2 X 4			122.8 lbs. 229.3 lbs. 197.6 lbs. 86.8 lbs. 117.9 lbs.
										-108.9 lbs. -166.9 lbs. -138.4 lbs. -69.0 lbs. 17.5 lbs.

ITEMS										
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES					
6	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	06-00-00		HDR-1, HDR-2, HDR-3					
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	24-00-00		GDH-18					