

MATERIALS & TEST DIVISION

FIELD REPORT

PROJECT

CLIENT: WESTER CONST.

DATE: 10.31.22

PROJECT: CAROLINA LAKE S/D

CONTRACTOR: W. WESTER

ADDRESS: 26 SILVER LAKE PT

TECHNICIAN: BH

LOT #: 26

TEST SUMMARY

PERFORMED FOOTING SOIL BEARING CAPACITY EVALUATION AT SITE NOTED ABOVE SOILS CONFIRMED A MINIMUM ALLOWABLE BEARING CAPACITY OF 2000PSF AT A DEPTH OF 30 INCHES. RECOMMEND BACKFILLING WITH WASHED #57 STONE THROUGHOUT ENTIRE FOOTINGS.

TESTING RESULTS


SERVICE PERFORMED	TEST NO.	COMP %	WD PCF	DD PCF	MOISTURE %

RETURN VISIT REQUIRED?

YES
NO

TECHNICIAN:

BH



10.31.22