919.894.7765

## MATERIALS & TEST DIVISION

## FIELD REPORT

	F	PROJECT	
CLIENT:	WESTER CONST.	DATE:	10.31.22
PROJECT:	CAROLINA LAKE S/D	CONRACTOR:	W. WESTER
ADDRESS:	26 SILVER LAKE PT	TECHNICIAN:	BH
LOT #:	26		

## **TEST SUMMARY**

PERFORMED FOOTING SOIL BEARING CAPACITY EVALUATION AT SITE NOTED ABOVE SOILS CONFIRMED A MINIMUM ALLOWABLE BEARING CAPACITY OF 2000PSF AT A DEPTH OF 30 INCHES. RECOMMEND BACKFILLING WITH WASHED #57 STONE THROUGHOUT ENTIRE FOOTINGS.

		TESTING R	RESULTS		
TEST NO.	COMP %	WD PCF	DD PCF	MOISTURE %	
					man and a second
mountain a t	TEST NO.			TEST NO. COMP % WD PCF DD PCF	TEST NO. COMP % WD PCF DD PCF MOISTURE %

## RETURN VISIT REQUIRED?

YES NO

TECHNICIAN:

EMM-

Disclaimer: