

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0523-2758
ORDER DATE	05/29/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

SHEET	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 9 Williams Farms	LOT # 9	SUBDIV: Williams Farms
	Signature Home Builders Lot 9 Williams Farm Erwin, NC	MODEL: Roof	TAG: Sinclair (191021B) / 2-Car	JOB CATEGORY: _
DELIVERY INSTRUCTIONS:				
SPECIAL INSTRUCTIONS: Copied from Lot 53 WF (J0423-1968)				
PLAN SEAL DATE:				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
Roof Order	END CUT	RETURN				LAYOUT	/ /	
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	/ /

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL 20.0,10.0,0.0,10.0	STRESS INCR. 1.15	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
---------------------	----------------------------	---	----------------------	---

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 25	Joint 27	Joint 28	Joint 29
	1	5.00	0.00	GABLE A1-GE	47-11-00 47-11-00	2 X 6	2 X 6	00-11-00	00-11-00	1854.4 lbs. -329.6 lbs.	379.3 lbs. 38.3 lbs.	23.9 lbs. -120.5 lbs.	1675.2 lbs. -665.3 lbs.	351.5 lbs. 21.1 lbs.
	6	8.00	0.00	PIGGYBACK A2	40-11-00 40-11-00	2 X 6	2 X 6		00-11-00	56.0 lbs. -598.6 lbs.	2575.2 lbs. -97.2 lbs.	1473.4 lbs. -27.7 lbs.		
	3	8.00	0.00	PIGGYBACK A3	40-11-00 40-11-00	2 X 6	2 X 6		00-11-00	274.1 lbs. -118.0 lbs.	2274.8 lbs. -177.9 lbs.	1187.3 lbs. -20.6 lbs.		
	1	5.00	0.00	PIGGYBACK B1-GE	43-11-00 43-11-00	2 X 6	2 X 6	00-11-00	00-11-00	191.5 lbs. -106.1 lbs.	157.6 lbs. -28.7 lbs.	194.1 lbs. -122.2 lbs.	174.8 lbs. -86.4 lbs.	177.0 lbs. -87.4 lbs.
	6	5.00	0.00	PIGGYBACK B2	43-11-00 43-11-00	2 X 6	2 X 6	00-11-00	00-11-00	1848.0 lbs. -92.3 lbs.	1951.2 lbs. -77.4 lbs.			
	1	8.00	0.00	PIGGYBACK C1-GE	25-11-08 25-11-08	2 X 6	2 X 6	00-11-00		344.0 lbs. -65.7 lbs.	63.9 lbs. -20.3 lbs.	210.3 lbs. -68.2 lbs.	162.9 lbs. -48.3 lbs.	160.7 lbs. -48.1 lbs.
	4	8.00	0.00	PIGGYBACK C2	25-11-08 25-11-08	2 X 6	2 X 6	00-11-00		1252.2 lbs. -23.6 lbs.	1336.8 lbs. -124.1 lbs.			
	4	8.00	0.00	PIGGYBACK C3	25-11-08 25-11-08	2 X 6	2 X 10	00-11-00		1089.3 lbs. -25.9 lbs.	1258.1 lbs. -122.6 lbs.			
	2	8.00	0.00	PIGGYBACK C4	25-11-08 25-11-08	2 X 6	2 X 10	00-11-00		597.7 lbs. 48.4 lbs.	509.5 lbs. -69.1 lbs.	1333.1 lbs. -184.6 lbs.		
	1	8.00	0.00	PIGGYBACK C5	25-11-08 25-11-08	2 X 6	2 X 6			1199.2 lbs. -10.5 lbs.	1337.7 lbs. -124.2 lbs.			
	1	8.00	0.00	MONOPITCH C6	15-03-00 15-03-00	2 X 6	2 X 10	00-11-00		629.6 lbs. 44.3 lbs.	680.0 lbs. -184.6 lbs.			

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0523-2758
ORDER DATE	05/29/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 9 Williams Farms	LOT # 9	SUBDIV: Williams Farms
	Signature Home Builders Lot 9 Williams Farm Erwin, NC	MODEL: Roof	TAG: Sinclair (191021B) / 2-Car	JOB CATEGORY: _
SHIPP TO	DELIVERY INSTRUCTIONS:			
	SPECIAL INSTRUCTIONS: Copied from Lot 53 WF (J0423-1968)			
PLAN SEAL DATE: _____				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
Roof Order	END CUT	RETURN				LAYOUT	/ /	
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	/ /

ROOF TRUSSES

LOADING INFORMATION: TOLL-TCDL-BCLL-BCDL 20.0,10.0,0.0,10.0 STRESS INCR. 1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	12.00	0.00	GABLE D1-GE	23-11-00 23-11-00	2 X 6	2 X 10	00-11-00	00-11-00	Joint 12 1655.7 lbs. 73.4 lbs.	Joint 16 1655.7 lbs. 73.4 lbs.			
	10	12.00	0.00	PIGGYBACK D2	23-11-00 23-11-00	2 X 6	2 X 10			Joint 10 1604.2 lbs. 213.5 lbs.	Joint 14 1604.2 lbs. 213.5 lbs.			
	1	8.00	0.00	COMMON E1-GE	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 155.1 lbs. -66.6 lbs.	Joint 12 119.9 lbs. -20.9 lbs.	Joint 14 147.9 lbs. -98.8 lbs.	Joint 15 182.3 lbs. -89.7 lbs.	Joint 16 178.1 lbs. -95.3 lbs.
	2	8.00	0.00	COMMON E2	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 849.3 lbs. -114.7 lbs.	Joint 4 849.3 lbs. -114.7 lbs.			
	1	8.00	0.00	COMMON E3	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00		Joint 2 849.6 lbs. -114.7 lbs.	Joint 4 802.2 lbs. -110.5 lbs.			
	2	8.00	0.00	COMMON E4	18-06-00 18-06-00	2 X 6	2 X 6			Joint 1 802.4 lbs. -110.5 lbs.	Joint 3 802.4 lbs. -110.5 lbs.			
	1	8.00	0.00	GABLE PB1	12-05-03 12-05-03	2 X 4	2 X 4			Joint 1 86.5 lbs. -95.1 lbs.	Joint 2 187.4 lbs. -58.9 lbs.	Joint 8 162.3 lbs. -27.1 lbs.	Joint 9 24.8 lbs. -29.9 lbs.	Joint 10 193.7 lbs. -95.4 lbs.
	9	8.00	0.00	PIGGYBACK PB2	12-05-03 12-05-03	2 X 4	2 X 4			Joint 1 254.7 lbs. -564.8 lbs.	Joint 2 880.0 lbs. -307.8 lbs.	Joint 4 850.4 lbs. -288.1 lbs.	Joint 5 224.5 lbs. -519.5 lbs.	Joint 6 419.9 lbs. 34.9 lbs.
	1	8.00	0.00	GABLE PB3	08-05-03 08-05-03	2 X 4	2 X 4			Joint 1 69.2 lbs. -67.1 lbs.	Joint 2 173.3 lbs. -75.2 lbs.	Joint 6 150.4 lbs. -52.7 lbs.	Joint 7 30.3 lbs. -24.2 lbs.	Joint 8 212.8 lbs. -104.0 lbs.
	6	8.00	0.00	PIGGYBACK PB4	08-05-03 08-05-03	2 X 4	2 X 4			Joint 1 159.8 lbs. -276.0 lbs.	Joint 2 508.9 lbs. -205.5 lbs.	Joint 4 488.0 lbs. -191.6 lbs.	Joint 5 138.5 lbs. -244.0 lbs.	Joint 6 270.2 lbs. 40.9 lbs.
	1	8.00	0.00	GABLE PB5	09-02-10 09-02-10	2 X 4	2 X 4			Joint 1 113.4 lbs. -76.7 lbs.	Joint 2 160.6 lbs. -73.7 lbs.	Joint 8 14.4 lbs. -6.7 lbs.	Joint 9 156.2 lbs. -79.6 lbs.	Joint 10 160.1 lbs. 10.0 lbs.

Reaction Summary of Order






ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0523-2758
ORDER DATE	05/29/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

SOLID PHOTO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 9 Williams Farms	LOT # 9	SUBDIV: Williams Farms
	SHIP PHOTO	Signature Home Builders Lot 9 Williams Farm Erwin, NC	MODEL: Roof	TAG: Sinclair (191021B) / 2-Car
DELIVERY INSTRUCTIONS:				
SPECIAL INSTRUCTIONS: Copied from Lot 53 WF (J0423-1968)				
PLAN SEAL DATE:				
BY DATE				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
Roof Order	END CUT	RETURN				LAYOUT	/ /	
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	/ /

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL 20.0,10.0,0.0,10.0	STRESS INCR. 1.15	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)								
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		PLY	TOP	BOT		TOP	BOT	LEFT	RIGHT					
	9		8.00	0.00	PIGGYBACK PB6 09-02-10 09-02-10	2 X 4	2 X 4			Joint 1 280.8 lbs. -574.3 lbs.	Joint 2 864.9 lbs. -308.4 lbs.	Joint 5 90.4 lbs. -42.0 lbs.	Joint 6 399.1 lbs. -13.0 lbs.	
	2		8.00	0.00	PIGGYBACK PB7 08-10-15 08-10-15	2 X 6	2 X 4			Joint 1 394.9 lbs. -613.6 lbs.	Joint 2 1066.7 lbs. -458.3 lbs.	Joint 5 149.0 lbs. -70.1 lbs.	Joint 6 521.6 lbs. 27.5 lbs.	
	11		12.00	0.00	PIGGYBACK PB8 03-10-12 03-10-12	2 X 4	2 X 4			Joint 1 122.8 lbs. -108.9 lbs.	Joint 2 229.3 lbs. -166.9 lbs.	Joint 4 197.6 lbs. -138.4 lbs.	Joint 5 86.8 lbs. -69.0 lbs.	Joint 6 117.9 lbs. 17.5 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
6	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	06-00-00		HDR-1, HDR-2, HDR-3
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	24-00-00		GDH-18