

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1121-6493
ORDER DATE	11/11/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Cumberland	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOB SITE PHONE #	(910) 988-8172	SALES AREA	David Landry

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 14 Liberty Meadow <b>MODEL:</b> Floor <b>TAG:</b> Liberty 2.0 w/ CP <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT # 14</b> <b>SUBDIV:</b> Liberty Meadow <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>SHIP TO</b> Precision Custom Homes and 3067 Slocomb Road Linden, NC 28356	<b>SPECIAL INSTRUCTIONS:</b>	<b>PLAN SEAL DATE:</b> N/A

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JL	DATE
Floor Order	END CUT    RETURN					LAYOUT	JL	06/27/22
		GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	JL	06/27/22

## FLOOR TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
40.0,10.0,0.0,5.0	1.00

FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS				
					LEFT	RIGHT	SIZE	LOCATION					
	1	01-04-00 ET1	32-11-00	32-11-00					Joint 29 23.4 lbs.	Joint 30 127.1 lbs.	Joint 31 151.2 lbs.	Joint 32 145.5 lbs.	Joint 33 147.0 lbs.
	1	01-04-00 ET2	18-04-00	18-04-00					Joint 17 32.7 lbs.	Joint 18 134.3 lbs.	Joint 19 150.0 lbs.	Joint 20 145.8 lbs.	Joint 21 146.9 lbs.
	1	01-04-00 ET3	19-04-08	19-04-08					Joint 18 35.3 lbs.	Joint 19 136.7 lbs.	Joint 20 149.5 lbs.	Joint 21 145.9 lbs.	Joint 22 146.9 lbs.
	7	01-04-00 F1	32-11-00	32-11-00					Joint 24 882.3 lbs. 204.1 lbs.	Joint 33 2190.2 lbs. 1224.3 lbs.	Joint 40 662.4 lbs. 22.2 lbs.		
	3	01-04-00 F2	31-11-00	31-11-00					Joint 22 794.9 lbs. 131.6 lbs.	Joint 30 2078.8 lbs. 1319.8 lbs.	Joint 36 719.4 lbs. 127.0 lbs.		
	9	01-04-00 F3	19-11-00	19-11-00					Joint 14 1075.4 lbs. 522.5 lbs.	Joint 24 1075.4 lbs. 522.5 lbs.			
	10	01-04-00 F4	19-08-00	19-08-00					Joint 16 1067.9 lbs. 512.1 lbs.	Joint 25 1061.7 lbs. 567.4 lbs.			
	1	01-04-00 F4A	19-08-00	19-08-00					Joint 15 271.6 lbs. 9.3 lbs.	Joint 19 1155.4 lbs. 530.9 lbs.	Joint 30 730.9 lbs. 197.3 lbs.		

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1121-6493
ORDER DATE	11/11/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Cumberland	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	David Landry

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 14 Liberty Meadow <b>MODEL:</b> Floor <b>TAG:</b> Liberty 2.0 w/ CP <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT # 14</b> <b>SUBDIV:</b> Liberty Meadow <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>SHIP TO</b> Precision Custom Homes and 3067 Slocomb Road Linden, NC 28356	<b>SPECIAL INSTRUCTIONS:</b>	<b>PLAN SEAL DATE:</b> N/A

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JL	06/27/22
	END CUT	RETURN				LAYOUT	JL	06/27/22
			GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	JL

## FLOOR TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
40.0,10.0,0.0,5.0	1.00

FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	
	1	01-04-00 F5	05-10-08	05-10-08					Joint 4      Joint 8 294.4 lbs.      288.3 lbs. 198.6 lbs.      193.7 lbs.
	1	01-01-00 FG1	05-06-00	05-06-00					Joint 5      Joint 8 475.8 lbs.      455.3 lbs. 411.8 lbs.      376.1 lbs.

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
8	Hangers, USP	HUS 410			SIMPSON (HUS410)
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM4
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	09-00-00		BM5
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	20-00-00		GDH
2	LVL Beams (Sized)	LVL, 1-3/4" x 16" (S)	17-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 16" (S)	20-00-00		BM2

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1121-6492
ORDER DATE	11/11/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Cumberland	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	David Landry

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 14 Liberty Meadow <b>MODEL:</b> Roof <b>TAG:</b> Liberty 2.0 w/ CP <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT # 14</b> <b>SUBDIV:</b> Liberty Meadow <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>Precision Custom Homes and</b> 3067 Slocomb Road Linden, NC 28356	<b>SPECIAL INSTRUCTIONS:</b>	<b>PLAN SEAL DATE:</b> N/A

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JL	06/27/22
	END CUT	RETURN				LAYOUT	JL	06/27/22
			GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	JL

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT					
	6		7.00	0.00	COMMON A1	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1525.2 lbs. -90.9 lbs.	Joint 8 1525.2 lbs. -90.9 lbs.			
	1		7.00	0.00	GABLE A1GE	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 198.3 lbs. -61.9 lbs.	Joint 20 172.7 lbs. -4.6 lbs.	Joint 22 209.1 lbs. -93.2 lbs.	Joint 23 164.5 lbs. -75.0 lbs.	Joint 24 175.8 lbs. -77.8 lbs.
	4		7.00	0.00	COMMON A2	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1525.2 lbs. -90.9 lbs.	Joint 8 1525.2 lbs. -90.9 lbs.			
	9		7.00	0.00	COMMON A3	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08		Joint 2 1529.4 lbs. -91.0 lbs.	Joint 8 1461.3 lbs. -74.7 lbs.			
	1		7.00	0.00	GABLE A3GE	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08		Joint 2 197.6 lbs. -59.9 lbs.	Joint 20 117.2 lbs. -2.3 lbs.	Joint 21 230.5 lbs. -107.2 lbs.	Joint 22 158.3 lbs. -71.1 lbs.	Joint 23 177.0 lbs. -78.5 lbs.
	1		6.00	0.00	GABLE B1GE	12-00-00 12-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 1 142.4 lbs. -22.7 lbs.	Joint 2 550.0 lbs. -142.9 lbs.	Joint 3 142.4 lbs. -27.3 lbs.	Joint 4 257.3 lbs. 14.4 lbs.	Joint 8 550.0 lbs. -142.9 lbs.
	4		6.00	0.00	COMMON B2	12-00-00 12-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 550.0 lbs. -108.9 lbs.	Joint 4 550.0 lbs. -108.9 lbs.			
	5		10.00	0.00	COMMON C1	20-00-00 20-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1043.7 lbs. -48.5 lbs.	Joint 4 1043.7 lbs. -48.5 lbs.			
	1 2 Ply		10.00	0.00	COMMON C1-GR	20-00-00 20-00-00	2 X 6	2 X 8	01-02-08		Joint 2 6838.3 lbs. -436.9 lbs.	Joint 6 6844.2 lbs. -424.1 lbs.			
	1		10.00	0.00	GABLE C1GE	20-00-00 20-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 859.7 lbs. -169.5 lbs.	Joint 12 859.7 lbs. -169.5 lbs.			

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1121-6492
ORDER DATE	11/11/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Cumberland	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	David Landry

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 14 Liberty Meadow <b>MODEL:</b> Roof <b>TAG:</b> Liberty 2.0 w/ CP <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT # 14</b> <b>SUBDIV:</b> Liberty Meadow <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>SHIPP TO</b> Precision Custom Homes and 3067 Slocomb Road Linden, NC 28356	<b>SPECIAL INSTRUCTIONS:</b>	<b>PLAN SEAL DATE:</b> N/A

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JL	06/27/22
	END CUT	RETURN				LAYOUT	JL	06/27/22
			GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	JL

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT					
	6		6.00	0.00	COMMON G1 46-00-00 46-00-00	2 X 6	2 X 8	01-02-08	01-02-08	Joint 2 1250.3 lbs. -65.6 lbs.	Joint 12 1365.2 lbs. -168.3 lbs.	Joint 18 1447.0 lbs. -119.5 lbs.			
	1		6.00	0.00	COMMON G1GE 46-00-00 46-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 196.2 lbs. -27.2 lbs.	Joint 26 196.2 lbs. -3.2 lbs.	Joint 28 219.1 lbs. -94.9 lbs.	Joint 29 139.7 lbs. -62.0 lbs.	Joint 30 165.1 lbs. -70.6 lbs.	
	4		4.00	0.00	MONO TRUSS J1 06-00-00 06-00-00	2 X 4	2 X 6	01-02-08	-00-01-08	Joint 2 316.0 lbs. -132.3 lbs.	Joint 4 215.2 lbs. -90.3 lbs.				
	6		4.00	0.00	MONOPITCH J2 05-00-00 05-00-00	2 X 4	2 X 6	01-02-08	-00-01-08	Joint 2 277.3 lbs. -119.5 lbs.	Joint 4 174.4 lbs. -72.2 lbs.				
	1		4.00	0.00	MONOPITCH J2GE 05-00-00 05-00-00	2 X 4	2 X 6	01-02-08		Joint 2 189.3 lbs. -89.3 lbs.	Joint 5 3.5 lbs. -3.4 lbs.	Joint 6 52.4 lbs. -34.0 lbs.	Joint 7 222.4 lbs. -70.5 lbs.		
	9		4.00	0.00	MONOPITCH J3 03-04-08 03-04-08	2 X 4	2 X 6	01-02-08		Joint 2 1340.9 lbs. -104.2 lbs.	Joint 4 107.4 lbs. -14.2 lbs.	Joint 8 1277.3 lbs. -88.5 lbs.			
	2		4.00	0.00	MONOPITCH J3GE 03-06-00 03-06-00	2 X 4	2 X 4	01-02-08		Joint 2 164.5 lbs. -91.1 lbs.	Joint 7 52.0 lbs. -26.0 lbs.	Joint 8 125.2 lbs. -37.7 lbs.			
	1		10.00	0.00	VALLEY V1 18-05-05 18-05-05	2 X 4	2 X 4			Joint 1 193.5 lbs. -7.5 lbs.	Joint 5 182.2 lbs. 22.4 lbs.	Joint 6 560.1 lbs. -171.8 lbs.	Joint 8 410.9 lbs. 55.3 lbs.	Joint 9 560.3 lbs. -171.9 lbs.	
	1		10.00	0.00	VALLEY V2 15-07-11 15-07-11	2 X 4	2 X 4			Joint 1 150.3 lbs. -16.8 lbs.	Joint 5 134.9 lbs. 10.7 lbs.	Joint 6 428.5 lbs. -142.4 lbs.	Joint 7 410.8 lbs. 56.2 lbs.	Joint 8 428.9 lbs. -142.5 lbs.	
	1		10.00	0.00	VALLEY V3 12-10-02 12-10-02	2 X 4	2 X 4			Joint 1 101.5 lbs. -31.1 lbs.	Joint 5 84.7 lbs. -8.6 lbs.	Joint 6 329.9 lbs. -123.9 lbs.	Joint 7 242.2 lbs. 54.2 lbs.	Joint 8 330.1 lbs. -124.1 lbs.	

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1121-6492
ORDER DATE	11/11/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Cumberland	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	David Landry

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 14 Liberty Meadow <b>MODEL:</b> Roof <b>TAG:</b> Liberty 2.0 w/ CP <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT # 14</b> <b>SUBDIV:</b> Liberty Meadow <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>SHIPP TO</b> Precision Custom Homes and 3067 Slocomb Road Linden, NC 28356	<b>SPECIAL INSTRUCTIONS:</b>	<b>PLAN SEAL DATE:</b> N/A

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JL	06/27/22
	END CUT	RETURN				LAYOUT	JL	06/27/22
			GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	JL

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	10.00	0.00	VALLEY V4	10-00-08 10-00-08	2 X 4	2 X 4			Joint 1      Joint 3      Joint 4 198.9 lbs.      198.9 lbs.      346.9 lbs. -21.8 lbs.      -30.4 lbs.      10.9 lbs.
	1	10.00	0.00	VALLEY V5	07-02-15 07-02-15	2 X 4	2 X 4			Joint 1      Joint 3      Joint 4 150.6 lbs.      150.7 lbs.      219.7 lbs. -22.7 lbs.      -28.7 lbs.      22.5 lbs.
	1	10.00	0.00	VALLEY V6	04-05-05 04-05-05	2 X 4	2 X 4			Joint 1      Joint 3      Joint 4 85.8 lbs.      85.8 lbs.      125.2 lbs. -12.9 lbs.      -16.3 lbs.      12.8 lbs.

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
9	Hangers, USP	HUS 26			SIMPSON (HUS26)