

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0422-2179
ORDER DATE	04/19/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 1 Liberty Meadow MODEL: Floor TAG: Roark 2.0 w/CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 1 SUBDIV: Liberty Meadow JOB CATEGORY: B & S - Build and Ship
	SHIPP TO	Precision Custom Homes and Lot 1 Liberty Meadow Cameron, NC	SPECIAL INSTRUCTIONS: Like 15 North Pine Villa 2X6 Exterior Walls

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 06/28/22
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 06/28/22

FLOOR TRUSSES



LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.
	40.0,10.0,0.0,5.0	1.00

FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	

	1	01-02-00 ET1	30-11-00	30-11-00					Joint 26 69.2 lbs.	Joint 27 161.5 lbs.	Joint 28 142.6 lbs.	Joint 29 147.7 lbs.	Joint 30 146.4 lbs.
---------------------------------------------------------------------------------	---	-----------------	----------	----------	-----------------------------------------------------------------------------------	-----------------------------------------------------------------------------------	--	--	-----------------------	------------------------	------------------------	------------------------	------------------------

	1	01-02-00 ET2	23-10-00	23-10-00					Joint 21 46.1 lbs.	Joint 22 132.8 lbs.	Joint 23 150.1 lbs.	Joint 24 145.8 lbs.	Joint 25 146.9 lbs.
---------------------------------------------------------------------------------	---	-----------------	----------	----------	-----------------------------------------------------------------------------------	-----------------------------------------------------------------------------------	--	--	-----------------------	------------------------	------------------------	------------------------	------------------------

	1	01-02-00 ET3	09-08-00	09-08-00					Joint 11 440.6 lbs. 291.4 lbs.	Joint 12 -24.1 lbs. -190.3 lbs.	Joint 13 170.8 lbs. 60.3 lbs.	Joint 14 142.0 lbs. 34.7 lbs.	Joint 15 148.8 lbs. 41.5 lbs.
-----------------------------------------------------------------------------------	---	-----------------	----------	----------	-------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------	--	--	--------------------------------------	---------------------------------------	-------------------------------------	-------------------------------------	-------------------------------------

	1	01-02-00 ET4	08-10-08	08-10-08					Joint 9 29.7 lbs.	Joint 10 115.1 lbs.	Joint 11 152.7 lbs.	Joint 12 145.1 lbs.	Joint 13 147.0 lbs.
-----------------------------------------------------------------------------------	---	-----------------	----------	----------	-------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------	--	--	----------------------	------------------------	------------------------	------------------------	------------------------

	6	01-02-00 F1	31-11-00	31-11-00					Joint 23 838.9 lbs. 198.0 lbs.	Joint 31 2043.4 lbs. 1182.7 lbs.	Joint 37 703.5 lbs. 76.7 lbs.		
-----------------------------------------------------------------------------------	---	----------------	----------	----------	-------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------	--	--	--------------------------------------	----------------------------------------	-------------------------------------	--	--

	3	01-02-00 F2	30-11-00	30-11-00					Joint 22 786.8 lbs. 181.4 lbs.	Joint 30 1976.8 lbs. 1166.9 lbs.	Joint 36 705.9 lbs. 87.8 lbs.		
-----------------------------------------------------------------------------------	---	----------------	----------	----------	-------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------	--	--	--------------------------------------	----------------------------------------	-------------------------------------	--	--

	9	01-02-00 F3	23-10-00	23-10-00					Joint 17 1803.0 lbs. 1420.6 lbs.	Joint 21 1519.3 lbs. 808.5 lbs.	Joint 29 756.7 lbs. 183.1 lbs.		
-----------------------------------------------------------------------------------	---	----------------	----------	----------	-------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------	--	--	----------------------------------------	---------------------------------------	--------------------------------------	--	--

	1	01-02-00 F4	15-08-00	15-08-00					Joint 11 841.7 lbs. 441.1 lbs.	Joint 18 847.9 lbs. 431.8 lbs.			
-----------------------------------------------------------------------------------	---	----------------	----------	----------	-------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------	--	--	--------------------------------------	--------------------------------------	--	--	--

	2	01-02-00 F5	14-11-08	14-11-08					Joint 11 802.7 lbs. 443.7 lbs.	Joint 18 802.7 lbs. 399.8 lbs.			
-----------------------------------------------------------------------------------	---	----------------	----------	----------	-------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------	--	--	--------------------------------------	--------------------------------------	--	--	--

Reaction Summary of Order
























ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0422-2179
ORDER DATE	04/19/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 1 Liberty Meadow MODEL: Floor TAG: Roark 2.0 w/CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 1 SUBDIV: Liberty Meadow JOB CATEGORY: B & S - Build and Ship
	SHIPP TO	Precision Custom Homes and Lot 1 Liberty Meadow Cameron, NC	SPECIAL INSTRUCTIONS: Like 15 North Pine Villa 2X6 Exterior Walls

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 06/28/22
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 06/28/22

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS		
					LEFT	RIGHT	SIZE	LOCATION			
	2	01-02-00 F6	14-01-00	14-01-00					Joint 10 760.8 lbs. 446.1 lbs.	Joint 16 754.6 lbs. 359.1 lbs.	
	2	01-02-00 F7	05-08-00	05-08-00					Joint 5 291.7 lbs. 196.9 lbs.	Joint 8 297.9 lbs. 198.1 lbs.	
	1	01-02-00 FG1	23-10-00	23-10-00					Joint 19 1760.3 lbs. 1381.7 lbs.	Joint 23 2392.2 lbs. 1762.4 lbs.	Joint 31 784.2 lbs. 212.9 lbs.
	1	01-02-00 FG2	15-08-00	15-08-00					Joint 13 1091.4 lbs. 734.0 lbs.	Joint 20 993.9 lbs. 577.8 lbs.	
	1	01-02-00 FG3	14-11-08	14-11-08					Joint 12 1650.3 lbs. 1350.5 lbs.	Joint 19 839.0 lbs. 436.0 lbs.	
	1	01-02-00 FG4	05-08-08	05-08-08					Joint 5 961.0 lbs. 879.9 lbs.	Joint 8 961.0 lbs. 879.9 lbs.	
	1	01-02-00 FG5	05-08-00	05-08-00					Joint 5 489.6 lbs. 416.9 lbs.	Joint 8 495.8 lbs. 416.8 lbs.	

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
15	Hangers, USP	HUS 410			SIMPSON (HUS410)

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0422-2179
ORDER DATE	04/19/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 1 Liberty Meadow MODEL: Floor TAG: Roark 2.0 w/CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 1 SUBDIV: Liberty Meadow JOB CATEGORY: B & S - Build and Ship
	Precision Custom Homes and Lot 1 Liberty Meadow Cameron, NC	SPECIAL INSTRUCTIONS: Like 15 North Pine Villa 2X6 Exterior Walls	PLAN SEAL DATE: 6/21/22 BY DATE

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 06/28/22
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 06/28/22

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
4	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	11-00-00		BM5
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	09-00-00		BM3
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	20-00-00		GDH
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	05-00-00		BM4
7	Hangers, USP	MSH422			SIMPSON (THA422)

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0422-2178
ORDER DATE	04/19/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnet	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 1 Liberty Meadow MODEL: Roof 2x4 TC TAG: Roark 2.0 w/CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 1 SUBDIV: Liberty Meadow JOB CATEGORY: B & S - Build and Ship
	SHIPPED TO	Precision Custom Homes and Lot 1 Liberty Meadow Cameron, NC	SPECIAL INSTRUCTIONS: Like 15 North Pine Villa 2X6 Exterior Walls

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	NB 06/28/22
	PLUMB	GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	NB 06/28/22

ROOF TRUSSES **LOADING INFORMATION** **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 8	Joint 10	Joint 11	Joint 12
	1	8.00	0.00	GABLE A1-GE	31-00-00 31-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 225.7 lbs. -46.5 lbs.	Joint 18 209.2 lbs. -15.4 lbs.	Joint 20 199.1 lbs. -116.4 lbs.	Joint 21 171.8 lbs. -85.7 lbs.	Joint 22 177.9 lbs. -87.5 lbs.
	6	8.00	0.00	COMMON A2	31-00-00 31-00-00	2 X 4	2 X 6	01-02-08		Joint 2 1495.9 lbs. -84.3 lbs.	Joint 8 1412.4 lbs. -63.6 lbs.			
	7	8.00	0.00	COMMON A3	31-00-00 31-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 1484.6 lbs. -84.1 lbs.	Joint 8 1484.6 lbs. -84.1 lbs.			
	1	8.00	0.00	GABLE A4-GE	31-00-00 31-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 1344.9 lbs. -231.8 lbs.	Joint 15 798.3 lbs. 38.3 lbs.	Joint 17 55.8 lbs. -73.0 lbs.	Joint 18 227.0 lbs. -102.9 lbs.	Joint 19 85.3 lbs. -111.9 lbs.
	1	8.00	0.00	GABLE B1-GE	23-10-08 23-10-08	2 X 4	2 X 6	01-02-08		Joint 2 161.2 lbs. -35.9 lbs.	Joint 8 161.2 lbs. -31.8 lbs.	Joint 10 113.7 lbs. -68.7 lbs.	Joint 11 174.3 lbs. -70.1 lbs.	Joint 12 125.7 lbs. 28.0 lbs.
	9	8.00	0.00	ROOF B2	23-10-08 23-10-08	2 X 6	2 X 6	01-02-08		Joint 2 1149.8 lbs. -72.6 lbs.	Joint 12 1116.4 lbs. -32.9 lbs.			
	1	12.00	0.00	GABLE C1-GE	20-00-00 19-11-00	2 X 6	2 X 6	01-02-08		Joint 14 392.4 lbs. -196.9 lbs.	Joint 15 277.6 lbs. -352.8 lbs.	Joint 16 192.4 lbs. -101.5 lbs.	Joint 18 139.8 lbs. -196.2 lbs.	Joint 19 377.8 lbs. 29.5 lbs.
	2	12.00	0.00	COMMON C2	20-00-00 19-11-00	2 X 6	2 X 6			Joint 8 919.6 lbs. -30.9 lbs.	Joint 11 919.6 lbs. -30.9 lbs.			
	4	12.00	0.00	COMMON C3	20-00-00 19-11-00	2 X 6	2 X 6			Joint 8 896.9 lbs. -27.2 lbs.	Joint 12 915.8 lbs. -29.1 lbs.			
	1 3 Ply	12.00	0.00	COMMON C4	20-00-00 19-11-00	2 X 8	2 X 10			Joint 1 8368.6 lbs. -822.3 lbs.	Joint 9 8479.7 lbs. -834.7 lbs.			
	1	10.00	0.00	COMMON D1-GE	10-06-00 10-06-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 161.1 lbs. -48.9 lbs.	Joint 8 159.8 lbs. -21.1 lbs.	Joint 10 133.8 lbs. -103.1 lbs.	Joint 11 194.8 lbs. -108.6 lbs.	Joint 12 126.7 lbs. 31.5 lbs.

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0422-2178
ORDER DATE	04/19/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnet	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 1 Liberty Meadow MODEL: Roof 2x4 TC TAG: Roark 2.0 w/CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 1 SUBDIV: Liberty Meadow JOB CATEGORY: B & S - Build and Ship
	SHIPPED TO	Precision Custom Homes and Lot 1 Liberty Meadow Cameron, NC	SPECIAL INSTRUCTIONS: Like 15 North Pine Villa 2X6 Exterior Walls

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN					
	PLUMB						
	GABLE STUDS	24 IN. OC		JOBSITE	1	JOBSITE	1
				CUTTING	NB		06/28/22

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15 **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1 2 Ply	10.00	0.00	COMMON D2	10-06-00 10-06-00	2 X 6	2 X 6			Joint 1 Joint 3 Joint 24 Joint 25 Joint 26 2877.3 lbs. 4237.6 lbs. 8.1 lbs. 50.7 lbs. 156.3 lbs. 38.0 lbs. -231.5 lbs. -7.7 lbs. -26.7 lbs. -31.7 lbs.
	1	6.00	0.00	GABLE G1-SG	12-00-00 12-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 Joint 8 550.0 lbs. 550.0 lbs. -143.0 lbs. -143.0 lbs.
	4	6.00	0.00	COMMON G2	12-00-00 12-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 Joint 4 550.0 lbs. 550.0 lbs. -108.9 lbs. -108.9 lbs.
	1	4.00	0.00	GABLE P1-GE	06-00-00 06-00-00	2 X 4	2 X 6	01-02-08		Joint 2 Joint 5 315.3 lbs. 216.4 lbs. -185.2 lbs. -136.7 lbs.
	6	4.00	0.00	MONOPITCH P2	06-00-00 06-00-00	2 X 4	2 X 6	01-02-08		Joint 2 Joint 4 315.3 lbs. 216.4 lbs. -129.1 lbs. -93.4 lbs.
	1	10.00	0.00	VALLEY VD1	08-00-11 08-00-11	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 169.4 lbs. 169.5 lbs. 247.1 lbs. -25.5 lbs. -32.2 lbs. 25.3 lbs.
	1	10.00	0.00	VALLEY VD2	04-10-04 04-10-04	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 95.4 lbs. 95.3 lbs. 139.0 lbs. -14.4 lbs. -18.1 lbs. 14.2 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
5	Hangers, USP	HUS 26			SIMPSON (HUS26)