

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1021-6179
ORDER DATE	10/21/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 11 Liberty Meadow MODEL: Floor TAG: Hazlitt DELIVERY INSTRUCTIONS: 52 MILES ROUND TRIP	LOT # 11 SUBDIV: Liberty Meadow JOB CATEGORY: B & S - Build and Ship
	Precision Custom Homes and Lot 11 Liberty Meadow Cameron, NC	SPECIAL INSTRUCTIONS:	
PLAN SEAL DATE: 7/20/22			

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 07/25/22
Floor Order	PLUMB	GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	NB 07/25/22

FLOOR TRUSSES

LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)				
	40.0,10.0,0.0,5.0	1.00					

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	
	1	01-04-00 ET1	15-00-08	15-00-08					Joint 14: 82.7 lbs. Joint 15: 160.8 lbs. Joint 16: 142.7 lbs. Joint 17: 147.7 lbs. Joint 18: 146.4 lbs.
	8	01-04-00 F1	22-11-00	22-11-00					Joint 17: 1239.8 lbs. 609.9 lbs. Joint 28: 1239.8 lbs. 606.2 lbs.
	1	01-04-00 F1-A	22-11-00	22-11-00					Joint 17: 1106.2 lbs. 686.2 lbs. Joint 28: 1776.9 lbs. 1354.5 lbs.
	4	01-04-00 F2	22-07-08	22-07-08					Joint 16: 433.2 lbs. 81.0 lbs. Joint 20: 1309.5 lbs. 697.4 lbs. Joint 26: 759.5 lbs. 199.0 lbs.
	8	01-04-00 F3	15-00-08	15-00-08					Joint 11: 807.3 lbs. 426.7 lbs. Joint 18: 807.3 lbs. 403.7 lbs.
	4	01-04-00 F4	07-05-08	07-05-08					Joint 1: 435.6 lbs. 265.4 lbs. Joint 7: 627.5 lbs. 489.4 lbs.
	1	01-01-00 FG1	07-11-00	07-11-00					Joint 7: 1244.6 lbs. Joint 10: 1316.3 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
8	Hangers, USP	HUS 410			SIMPSON (HUS410)
2	LVL Beams (Sized)	LVL, 1-3/4" x 16" (S)	09-00-00		FB1

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1021-6179
ORDER DATE	10/21/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 11 Liberty Meadow MODEL: Floor TAG: Hazlitt DELIVERY INSTRUCTIONS: 52 MILES ROUND TRIP	LOT # 11 SUBDIV: Liberty Meadow JOB CATEGORY: B & S - Build and Ship
	SHIPP TO	Precision Custom Homes and Lot 11 Liberty Meadow Cameron, NC	SPECIAL INSTRUCTIONS:

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /																	
Floor Order	<table border="1"> <tr> <td>END CUT</td> <td>RETURN</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>PLUMB</td> <td></td> <td>GABLE STUDS</td> <td>24 IN. OC</td> <td></td> <td>JOBSITE</td> <td>1</td> <td></td> </tr> </table>	END CUT	RETURN							PLUMB		GABLE STUDS	24 IN. OC		JOBSITE	1						LAYOUT	NB	07/25/22
END CUT	RETURN																							
PLUMB		GABLE STUDS	24 IN. OC		JOBSITE	1																		
												CUTTING	NB	07/25/22										

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
2	LVL Beams (Sized)	LVL, 1-3/4" x 16" (S)	07-00-00		FB2
2	LVL Beams (Sized)	LVL, 1-3/4" x 18" (S)	23-00-00		DB1

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1021-6178
ORDER DATE	10/21/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 11 Liberty Meadow MODEL: Roof TAG: Hazlitt DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 11 SUBDIV: Liberty Meadow JOB CATEGORY: B & S - Build and Ship
	Precision Custom Homes and Lot 11 Liberty Meadow Cameron, NC	SPECIAL INSTRUCTIONS:	

PLAN SEAL DATE: 7/20/22

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
	END CUT	RETURN				LAYOUT	/ /	
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	NB

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 22	Joint 23	Joint 24	Joint 25
	1	4.00	0.00	GABLE A1GE	37-04-08 37-04-08	2 X 6	2 X 6	01-02-08		Joint 2	Joint 22	Joint 23	Joint 24	Joint 25
										197.5 lbs.	184.4 lbs.	200.4 lbs.	176.6 lbs.	176.6 lbs.
										-95.6 lbs.	-64.6 lbs.	-151.8 lbs.	-87.9 lbs.	-87.0 lbs.
	7	4.00	0.00	ROOF A2	37-04-08 37-04-08	2 X 6	2 X 6	01-02-08		Joint 2	Joint 9			
										1555.5 lbs.	1639.6 lbs.			
										-117.0 lbs.	-65.6 lbs.			
	2	4.00	0.00	ROOF A3	37-04-08 37-04-08	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2	Joint 9			
										1550.9 lbs.	1718.0 lbs.			
										-116.9 lbs.	-82.2 lbs.			
	3	4.00	0.00	ROOF A4	35-05-00 35-04-08	2 X 6	2 X 6	01-02-08		Joint 2	Joint 11			
										1463.8 lbs.	1529.8 lbs.			
										-113.5 lbs.	-47.2 lbs.			
	2	4.00	0.00	ROOF A5	35-05-08 24-01-08	2 X 6	2 X 6	01-02-08		Joint 2	Joint 8			
										1022.4 lbs.	1050.3 lbs.			
										-46.3 lbs.	-142.3 lbs.			
	1	4.00	0.00	ROOF A6	35-05-08 24-01-08	2 X 6	2 X 6	01-02-08		Joint 2	Joint 8	Joint 10		
										550.6 lbs.	194.6 lbs.	1343.3 lbs.		
										-90.7 lbs.	-53.4 lbs.	-139.4 lbs.		
	1	4.00	0.00	ROOF A7	16-10-00 16-07-00	2 X 6	2 X 6	01-02-08		Joint 2	Joint 9			
										672.7 lbs.	710.1 lbs.			
										-73.5 lbs.	-133.1 lbs.			
	1	4.00	0.00	GABLE B1SG	23-00-00 23-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2	Joint 14			
										971.7 lbs.	992.3 lbs.			
										-280.2 lbs.	-336.6 lbs.			
	5	4.00	0.00	MONOPITCH B2	23-00-00 23-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 1	Joint 2	Joint 8	Joint 13	Joint 17
										45.8 lbs.	971.7 lbs.	992.3 lbs.	1291.5 lbs.	2896.4 lbs.
										-486.0 lbs.	-118.7 lbs.	-140.9 lbs.	-700.6 lbs.	-1158.0 lbs.
	6	4.00	0.00	MONOPITCH B2-A	23-00-00 23-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2	Joint 10			
										971.7 lbs.	1115.9 lbs.			
										-118.7 lbs.	-140.9 lbs.			
	1	4.00	0.00	GABLE B3SG	23-00-00 23-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2	Joint 11			
										971.7 lbs.	992.3 lbs.			
										-280.2 lbs.	-336.6 lbs.			

Reaction Summary of Order



ROOF & FLOOR

TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1021-6178
ORDER DATE	10/21/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 11 Liberty Meadow MODEL: Roof TAG: Hazlitt DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 11 SUBDIV: Liberty Meadow JOB CATEGORY: B & S - Build and Ship
	Precision Custom Homes and Lot 11 Liberty Meadow Cameron, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: 7/20/22 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	/ /
	PLUMB	GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	NB 07/25/22

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		TOP	BOT			TOP	BOT	LEFT	RIGHT						
	3	4.00	0.00	MONOPITCH B4	17-08-08 17-08-08	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 295.1 lbs. -189.7 lbs.	Joint 4 222.0 lbs. -143.1 lbs.	Joint 8 781.0 lbs. -131.4 lbs.			
	1	4.00	0.00	GABLE B5SG	17-08-08 17-08-08	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 759.7 lbs. -79.1 lbs.	Joint 9 781.0 lbs. -131.4 lbs.				
	8	4.00	0.00	MONOPITCH B6	15-01-00 15-01-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 654.5 lbs. -90.1 lbs.	Joint 7 676.2 lbs. -100.5 lbs.				
	1	4.00	0.00	GABLE B7GE	15-01-00 15-01-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 168.1 lbs. -29.8 lbs.	Joint 12 180.6 lbs. -106.1 lbs.	Joint 13 134.5 lbs. -35.6 lbs.	Joint 14 163.4 lbs. -56.9 lbs.	Joint 15 159.4 lbs. -57.5 lbs.	
	1	4.00	0.00	MONOPITCH C1GE	12-08-00 12-08-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 1 1268.6 lbs. -207.5 lbs.	Joint 9 1463.3 lbs. -261.7 lbs.	Joint 10 137.3 lbs. -163.8 lbs.	Joint 11 224.9 lbs. -9.9 lbs.	Joint 12 161.7 lbs. -19.1 lbs.	
	1	4.00	0.00	GABLE D1GE	14-05-00 14-05-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 208.0 lbs. -24.9 lbs.	Joint 10 189.9 lbs. -99.9 lbs.	Joint 11 122.2 lbs. -28.5 lbs.	Joint 12 163.1 lbs. -60.7 lbs.	Joint 13 174.9 lbs. -59.3 lbs.	
	1 2 Ply	4.00	0.00	MONOPITCH D2	14-05-00 14-05-00	2 X 6	2 X 10		01-02-08	Joint 1 6557.0 lbs. -326.6 lbs.	Joint 7 5420.6 lbs. -348.6 lbs.				
	1	4.00	0.00	GABLE G1SG	06-05-08 06-05-08	2 X 4	2 X 6	01-02-08		Joint 2 332.9 lbs. -193.9 lbs.	Joint 6 235.4 lbs. -148.7 lbs.				
	3	4.00	0.00	MONOPITCH G2	06-05-08 06-05-08	2 X 4	2 X 6	01-02-08		Joint 2 332.9 lbs. -135.0 lbs.	Joint 4 235.4 lbs. -101.7 lbs.				
	1	8.00	0.00	MONOPITCH P1GE	01-10-00 01-10-00	2 X 6	2 X 6	01-02-08	01-06-00	Joint 2 110.3 lbs. -18.0 lbs.	Joint 5 217.8 lbs. -177.5 lbs.				
	5	8.00	0.00	MONOPITCH P2	01-10-00 01-10-00	2 X 6	2 X 6	01-02-08	01-06-00	Joint 2 100.4 lbs. -15.9 lbs.	Joint 5 208.8 lbs. -143.7 lbs.				

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1021-6178
ORDER DATE	10/21/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 11 Liberty Meadow	LOT # 11	SUBDIV: Liberty Meadow
	Precision Custom Homes and Lot 11 Liberty Meadow Cameron, NC	MODEL: Roof	TAG: Hazlitt	JOB CATEGORY: B & S - Build and Ship
SHIPP TO		DELIVERY INSTRUCTIONS: 52 miles round trip		
		SPECIAL INSTRUCTIONS:		
				PLAN SEAL DATE: 7/20/22

BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	/ /
	PLUMB					CUTTING	NB 07/25/22
	GABLE STUDS	24 IN. OC		JOBSITE	1	JOBSITE	1

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS		
		TOP	BOT			TOP	BOT	LEFT	RIGHT			
	6	8.00	0.00	MONOPITCH P3	01-10-00 01-10-00	2 X 6	2 X 6	01-02-08		Joint 2 152.6 lbs. -4.5 lbs.	Joint 4 48.5 lbs. -23.9 lbs.	
	1	8.00	0.00	MONOPITCH P4GE	01-10-00 01-10-00	2 X 6	2 X 6	01-02-08		Joint 2 152.6 lbs. -27.0 lbs.	Joint 4 50.3 lbs. -39.2 lbs.	
	1	4.00	0.00	GABLE VD1	09-02-13 09-02-13	2 X 4	2 X 4		01-04-00	Joint 1 136.9 lbs. 13.5 lbs.	Joint 5 226.0 lbs. -67.5 lbs.	Joint 6 378.4 lbs. -55.3 lbs.
	1	4.00	0.00	VALLEY VD2	05-02-13 05-02-13	2 X 4	2 X 4		01-04-00	Joint 1 138.2 lbs. 1.1 lbs.	Joint 5 290.1 lbs. -67.9 lbs.	

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
7	Hangers, USP	HUS 26			SIMPSON (HUS26)