

# Reaction Summary of Order



ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0922-4792
ORDER DATE	09/20/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOB SITE PHONE #	(910) 759-1307	SALES AREA	Curtis Quick

SOLD TO	<b>Watermark Homes, Inc.</b> 196 Annette Drive Benson, NC 27504 (919) 938-8194	<b>JOB NAME:</b> Lot 162 Ballard Woods <b>MODEL:</b> Roof <b>TAG:</b> The Eucalyptus <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT #</b> 162 <b>SUBDIV:</b> Ballard Woods <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>Watermark Homes</b> Lot 162 Ballard Woods Lillington, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 21 Spring Branch (J0821-4853)	<b>PLAN SEAL DATE:</b> 11/4/20

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>		/ /				
Roof Order	<table border="1"> <tr> <td>END CUT</td> <td>RETURN</td> </tr> <tr> <td>PLUMB</td> <td>NO</td> </tr> </table>	END CUT	RETURN	PLUMB	NO	<b>GABLE STUDS</b>	16 IN. OC	<b>NONE</b>	<b>NONE</b>	<b>LAYOUT</b>	CQ	09/20/22
END CUT	RETURN											
PLUMB	NO											
						<b>CUTTING</b>	CQ	09/20/22				

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS	
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT	
	6		6.00	0.00	PIGGYBACK A1	40-06-00 40-06-00	2 X 4 2 X 6	01-02-08 01-02-08		Joint 8 1188.3 lbs. -330.3 lbs.	Joint 15 2241.8 lbs. -119.9 lbs.
	2		8.00	0.00	PIGGYBACK A1A	30-10-08 30-10-08	2 X 6 2 X 6	01-02-08		Joint 2 1293.1 lbs. -67.4 lbs.	Joint 9 1222.3 lbs. -11.9 lbs.
	1		6.00	0.00	HIP A2	40-06-00 40-06-00	2 X 4 2 X 6	01-02-08 01-02-08		Joint 8 1283.8 lbs. -101.4 lbs.	Joint 14 1649.8 lbs. 38.2 lbs.
	1		6.00	0.00	HIP A3	40-06-00 40-06-00	2 X 4 2 X 6	01-02-08		Joint 7 1224.7 lbs. -79.4 lbs.	Joint 13 1651.3 lbs. 48.9 lbs.
	1		6.00	0.00	ROOF A4	40-06-00 40-06-00	2 X 4 2 X 6	01-02-08		Joint 6 1180.1 lbs. -72.3 lbs.	Joint 12 1688.6 lbs. 61.6 lbs.
	1		6.00	0.00	ROOF A5	40-06-00 40-06-00	2 X 4 2 X 6	01-02-08		Joint 6 1171.5 lbs. -63.0 lbs.	Joint 11 1645.0 lbs. 77.3 lbs.
	1		8.00	0.00	ROOF A6	38-06-00 38-06-00	2 X 6 2 X 6	01-02-08		Joint 2 1691.3 lbs. -62.3 lbs.	Joint 9 1579.4 lbs. -131.8 lbs.
	1		8.00	0.00	ROOF A7	38-06-00 38-06-00	2 X 6 2 X 6	01-02-08		Joint 2 1597.8 lbs. -54.2 lbs.	Joint 12 1533.0 lbs. -144.2 lbs.
	1 2 Ply		8.00	0.00	ROOF A8GDR	38-06-00 38-06-00	2 X 6 2 X 6	01-02-08		Joint 2 2196.4 lbs. -199.1 lbs.	Joint 12 3128.0 lbs. -602.7 lbs.
	1 2 Ply		8.00	0.00	HALF HIP B1GDR	27-04-08 27-04-08	2 X 4 2 X 6	01-02-08		Joint 2 2454.3 lbs. -573.8 lbs.	Joint 11 2765.8 lbs. -806.6 lbs.

# Reaction Summary of Order



ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0922-4792
ORDER DATE	09/20/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 759-1307	SALES AREA	Curtis Quick

SOLD TO	<b>Watermark Homes, Inc.</b> 196 Annette Drive Benson, NC 27504 (919) 938-8194	<b>JOB NAME:</b> Lot 162 Ballard Woods <b>MODEL:</b> Roof <b>TAG:</b> The Eucalyptus <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT #</b> 162 <b>SUBDIV:</b> Ballard Woods <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>Watermark Homes</b> Lot 162 Ballard Woods Lillington, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 21 Spring Branch (J0821-4853)	<b>PLAN SEAL DATE:</b> 11/4/20

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE		/ /
	END CUT	RETURN		NONE	NONE	LAYOUT	CQ	09/20/22
	PLUMB	NO	GABLE STUDS			16 IN. OC	CUTTING	CQ

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT					
	1		8.00	0.00	HALF HIP B2	27-04-08 27-04-08	2 X 4	2 X 6	01-02-08		Joint 2 1161.6 lbs. -42.5 lbs.	Joint 10 1095.9 lbs. -117.3 lbs.			
	1		8.00	0.00	HIP B3	27-04-08 27-04-08	2 X 4	2 X 6	01-02-08		Joint 2 1161.6 lbs. -45.1 lbs.	Joint 8 1110.2 lbs. -113.9 lbs.			
	1		8.00	0.00	HIP B4	27-04-08 27-04-08	2 X 6	2 X 6	01-02-08		Joint 2 1153.3 lbs. -51.6 lbs.	Joint 9 1082.1 lbs. -36.6 lbs.			
	1		8.00	0.00	HIP B5	27-04-08 27-04-08	2 X 6	2 X 6	01-02-08		Joint 2 1231.4 lbs. -56.3 lbs.	Joint 9 1139.4 lbs. -54.3 lbs.			
	1		8.00	0.00	HIP B6	30-10-08 30-10-08	2 X 6	2 X 6	01-02-08		Joint 2 1333.4 lbs. -78.0 lbs.	Joint 9 1222.3 lbs. -44.8 lbs.			
	6		8.00	0.00	COMMON C1	23-00-00 23-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1101.6 lbs. -64.9 lbs.	Joint 8 1101.6 lbs. -64.9 lbs.			
	1		8.00	0.00	COMMON C1GE	23-00-00 23-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 223.2 lbs. -24.9 lbs.	Joint 14 218.6 lbs. -16.3 lbs.	Joint 16 135.3 lbs. -102.7 lbs.	Joint 17 183.1 lbs. -93.7 lbs.	Joint 18 184.8 lbs. -81.4 lbs.
	4		8.00	0.00	COMMON C2	23-00-00 23-00-00	2 X 6	2 X 6		01-02-08	Joint 1 1031.3 lbs. -47.3 lbs.	Joint 7 1102.7 lbs. -65.0 lbs.			
	2		8.00	0.00	COMMON C3	16-05-00 16-05-00	2 X 6	2 X 6		01-02-08	Joint 6 774.7 lbs. -39.8 lbs.	Joint 10 871.8 lbs. -53.7 lbs.			
	2		5.66	0.00	DIAGONAL HIP CJ08	08-05-01 08-05-01	2 X 4	2 X 6	01-08-08		Joint 2 460.3 lbs. -51.6 lbs.	Joint 7 357.4 lbs. -114.8 lbs.			

# Reaction Summary of Order



ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0922-4792
ORDER DATE	09/20/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 759-1307	SALES AREA	Curtis Quick

SOLD TO	<b>Watermark Homes, Inc.</b> 196 Annette Drive Benson, NC 27504 (919) 938-8194	<b>JOB NAME:</b> Lot 162 Ballard Woods <b>MODEL:</b> Roof <b>TAG:</b> The Eucalyptus <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT #</b> 162 <b>SUBDIV:</b> Ballard Woods <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>Watermark Homes</b> Lot 162 Ballard Woods Lillington, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 21 Spring Branch (J0821-4853)	<b>PLAN SEAL DATE:</b> 11/4/20

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE		/ /
	END CUT	RETURN		NONE	NONE	LAYOUT	CQ	09/20/22
	PLUMB	NO	GABLE STUDS			16 IN. OC	CUTTING	CQ

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS		
		PLY	TOP			BOT	TOP	BOT	LEFT		RIGHT	
	1	5.66	0.00	DIAGONAL HIP CJ11	11-00-14 11-00-14	2 X 4	2 X 6	01-08-08		Joint 2 615.1 lbs. -91.1 lbs.	Joint 7 607.2 lbs. -208.6 lbs.	
	1 2 Ply	8.00	0.00	HIP GIRDER D1GDR	24-00-00 24-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 1845.9 lbs. -425.6 lbs.	Joint 6 1846.1 lbs. -425.5 lbs.	
	1	8.00	0.00	HIP D2	24-00-00 24-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1021.7 lbs. -48.2 lbs.	Joint 5 1021.7 lbs. -48.2 lbs.	
	1	8.00	0.00	HIP D3	24-00-00 24-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 1029.6 lbs. -60.8 lbs.	Joint 7 1029.6 lbs. -60.8 lbs.	
	3	8.00	0.00	QUEENPOST D4	24-00-00 24-00-00	2 X 4	2 X 6	01-02-08		Joint 2 1035.2 lbs. -68.7 lbs.	Joint 6 949.4 lbs. -49.5 lbs.	
	2	8.00	0.00	COMMON E1	18-00-00 18-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 821.1 lbs. -54.3 lbs.	Joint 4 819.1 lbs. -54.3 lbs.	
	1	8.00	0.00	KINGPOST E1GE	18-00-00 18-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 789.6 lbs. -174.4 lbs.	Joint 10 789.6 lbs. -174.4 lbs.	
	1	8.00	0.00	GABLE G1GE	09-00-00 09-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 429.6 lbs. -105.8 lbs.	Joint 4 429.6 lbs. -105.8 lbs.	
	4	8.00	0.00	JACK-OPEN J02	01-11-11 01-11-11	2 X 4	2 X 6	01-02-08		Joint 2 175.3 lbs. -13.1 lbs.	Joint 3 43.0 lbs. -32.3 lbs.	Joint 4 38.6 lbs. 11.6 lbs.
	2	8.00	0.00	JACK-OPEN J02A	01-10-03 01-10-03	2 X 4	2 X 6	01-02-08		Joint 2 172.0 lbs. -13.9 lbs.	Joint 3 37.3 lbs. -29.6 lbs.	Joint 4 36.1 lbs. 10.8 lbs.

# Reaction Summary of Order



ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0922-4792
ORDER DATE	09/20/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 759-1307	SALES AREA	Curtis Quick

SHEET	<b>Watermark Homes, Inc.</b> 196 Annette Drive Benson, NC 27504 (919) 938-8194	<b>JOB NAME:</b> Lot 162 Ballard Woods <b>MODEL:</b> Roof <b>TAG:</b> The Eucalyptus <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT #</b> 162 <b>SUBDIV:</b> Ballard Woods <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>Watermark Homes</b> Lot 162 Ballard Woods Lillington, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 21 Spring Branch (J0821-4853)	<b>PLAN SEAL DATE:</b> 11/4/20 BY                      DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>		/ /
Roof Order	END CUT    RETURN PLUMB      NO	<b>GABLE STUDS</b>	16 IN. OC	<b>NONE</b>	<b>NONE</b>	<b>LAYOUT</b>	CQ	09/20/22
						<b>CUTTING</b>	CQ	09/20/22

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT				
	4	8.00	0.00	JACK-OPEN J04	03-11-11 03-11-11	2 X 4	2 X 6	01-02-08		Joint 2 246.5 lbs. -4.5 lbs.	Joint 3 112.7 lbs. -69.2 lbs.	Joint 4 75.3 lbs. 22.6 lbs.		
	2	8.00	0.00	JACK-OPEN J04A	03-10-03 03-10-03	2 X 4	2 X 6	01-02-08		Joint 2 242.0 lbs. -5.0 lbs.	Joint 3 108.1 lbs. -66.9 lbs.	Joint 4 72.8 lbs. 21.8 lbs.		
	14	8.00	0.00	JACK-OPEN J06	06-00-00 06-00-00	2 X 4	2 X 6	01-02-08		Joint 2 322.4 lbs. 2.9 lbs.	Joint 3 184.1 lbs. -106.2 lbs.	Joint 4 115.8 lbs. 34.8 lbs.		
	2	8.00	0.00	JACK-OPEN J06A	05-10-03 05-10-03	2 X 4	2 X 6	01-02-08		Joint 2 316.6 lbs. 2.4 lbs.	Joint 3 178.9 lbs. -103.5 lbs.	Joint 4 112.8 lbs. 33.8 lbs.		
	1 2 Ply	8.00	0.00	JACK-OPEN J06GDR	06-00-00 06-00-00	2 X 4	2 X 6	01-02-08		Joint 2 1201.9 lbs. -53.1 lbs.	Joint 6 1195.5 lbs. -137.2 lbs.			
	11	8.00	0.00	JACK-OPEN J08	07-10-08 07-10-08	2 X 6	2 X 6	01-02-08		Joint 2 385.8 lbs. 8.9 lbs.	Joint 3 248.5 lbs. -137.7 lbs.	Joint 4 153.3 lbs. 46.0 lbs.		
	1	14.42	14.42	GABLE LG1	20-04-05 20-04-05	2 X 4	2 X 4			Joint 1 451.0 lbs. -262.0 lbs.	Joint 13 345.7 lbs. -242.5 lbs.	Joint 14 169.9 lbs. -93.9 lbs.	Joint 15 206.9 lbs. -120.2 lbs.	Joint 16 197.2 lbs. -106.2 lbs.
	1	14.42	0.00	GABLE LG2	19-05-03 19-05-03	2 X 4	2 X 4			Joint 1 378.1 lbs. -333.7 lbs.	Joint 13 68.2 lbs. -8.5 lbs.	Joint 14 220.3 lbs. -143.2 lbs.	Joint 15 199.6 lbs. -119.4 lbs.	Joint 17 195.9 lbs. -82.2 lbs.
	1	14.42	0.00	GABLE LG3	11-10-05 11-10-05	2 X 4	2 X 4			Joint 1 143.5 lbs. -72.6 lbs.	Joint 7 130.0 lbs. -49.0 lbs.	Joint 8 198.9 lbs. -112.6 lbs.	Joint 9 208.7 lbs. -114.5 lbs.	Joint 10 125.7 lbs. 27.2 lbs.
	8	8.00	0.00	PIGGYBACK PB1	08-05-12 08-05-12	2 X 4	2 X 4			Joint 2 216.0 lbs. -37.3 lbs.	Joint 4 216.0 lbs. -44.7 lbs.	Joint 6 306.0 lbs. 24.7 lbs.		

# Reaction Summary of Order



ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0922-4792
ORDER DATE	09/20/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 759-1307	SALES AREA	Curtis Quick

SOLD TO	<b>Watermark Homes, Inc.</b> 196 Annette Drive Benson, NC 27504 (919) 938-8194	<b>JOB NAME:</b> Lot 162 Ballard Woods <b>MODEL:</b> Roof <b>TAG:</b> The Eucalyptus <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT #</b> 162 <b>SUBDIV:</b> Ballard Woods <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>Watermark Homes</b> Lot 162 Ballard Woods Lillington, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 21 Spring Branch (J0821-4853)	<b>PLAN SEAL DATE:</b> 11/4/20

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>		/ /
Roof Order	END CUT PLUMB	RETURN NO	<b>GABLE STUDS</b> 16 IN. OC	<b>NONE</b>	<b>NONE</b>	<b>LAYOUT</b> CQ	CQ	09/20/22
						<b>CUTTING</b> CQ	CQ	09/20/22

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS		
		TOP	BOT			TOP	BOT	LEFT	RIGHT			
	1	8.00	0.00	VALLEY VE1	09-03-02 09-03-02	2 X 4	2 X 4			Joint 4 147.7 lbs. 36.9 lbs.	Joint 5 478.9 lbs. -115.3 lbs.	Joint 6 171.0 lbs. -17.1 lbs.
	1	8.00	0.00	VALLEY VE2	07-03-02 07-03-02	2 X 4	2 X 4			Joint 4 79.3 lbs. 12.5 lbs.	Joint 5 333.7 lbs. -84.0 lbs.	Joint 6 140.5 lbs. -23.0 lbs.
	1	8.00	0.00	VALLEY VE3	05-03-02 05-03-02	2 X 4	2 X 4			Joint 3 181.7 lbs. 1.4 lbs.	Joint 4 183.6 lbs. -33.2 lbs.	
	1	8.00	0.00	VALLEY VE4	03-03-02 03-03-02	2 X 4	2 X 4			Joint 3 101.7 lbs. -2.8 lbs.	Joint 4 101.7 lbs. -11.8 lbs.	

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
3	Hangers, USP	HJC26			SIMPSON (THJU26)
2	Hangers, USP	HUS 26			SIMPSON (HUS26)
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	23-00-00		GDH
1	Hangers, USP	THD28-2			SIMPSON (HHUS28-2)