

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0722-3818
ORDER DATE	07/25/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	David Landry

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 34 Liberty Meadows MODEL: Roof TAG: Liberty 2.0 w/ CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 34 SUBDIV: Liberty Meadows JOB CATEGORY: Residential - Roof
	SHIPP TO Precision Custom Homes and Brewster Court Cameron, NC 28396	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE:

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JL	07/26/22
	END CUT	RETURN				LAYOUT	JL	07/26/22
			GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	JL

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT					
	6		7.00	0.00	COMMON A1	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1525.2 lbs. -90.9 lbs.	Joint 8 1525.2 lbs. -90.9 lbs.			
	1		7.00	0.00	GABLE A1GE	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 198.3 lbs. -61.9 lbs.	Joint 20 172.7 lbs. -4.6 lbs.	Joint 22 209.1 lbs. -93.2 lbs.	Joint 23 164.5 lbs. -75.0 lbs.	Joint 24 175.8 lbs. -77.8 lbs.
	4		7.00	0.00	COMMON A2	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1525.2 lbs. -90.9 lbs.	Joint 8 1525.2 lbs. -90.9 lbs.			
	9		7.00	0.00	COMMON A3	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08		Joint 2 1529.4 lbs. -91.0 lbs.	Joint 8 1461.3 lbs. -74.7 lbs.			
	1		7.00	0.00	GABLE A3GE	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08		Joint 2 197.6 lbs. -59.9 lbs.	Joint 20 117.2 lbs. -2.3 lbs.	Joint 21 230.5 lbs. -107.2 lbs.	Joint 22 158.3 lbs. -71.1 lbs.	Joint 23 177.0 lbs. -78.5 lbs.
	1		6.00	0.00	GABLE B1GE	12-00-00 12-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 550.0 lbs. -142.9 lbs.	Joint 8 550.0 lbs. -142.9 lbs.			
	4		6.00	0.00	COMMON B2	12-00-00 12-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 887.6 lbs. -86.2 lbs.	Joint 4 550.0 lbs. -108.9 lbs.			
	5		10.00	0.00	COMMON C1	20-00-00 20-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1043.7 lbs. -48.5 lbs.	Joint 4 1043.7 lbs. -48.5 lbs.			
	1 2 Ply		10.00	0.00	COMMON C1-GR	20-00-00 20-00-00	2 X 6	2 X 8	01-02-08		Joint 2 6838.3 lbs. -436.9 lbs.	Joint 6 6844.2 lbs. -424.1 lbs.			
	1		10.00	0.00	GABLE C1GE	20-00-00 20-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 859.7 lbs. -169.5 lbs.	Joint 12 859.7 lbs. -169.5 lbs.			

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0722-3818
ORDER DATE	07/25/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Gardener	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Gardener	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	David Landry

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 34 Liberty Meadows MODEL: Roof TAG: Liberty 2.0 w/ CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 34 SUBDIV: Liberty Meadows JOB CATEGORY: Residential - Roof
	SHIPP TO Precision Custom Homes and Brewster Court Cameron, NC 28396	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE:

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JL	07/26/22
	END CUT	RETURN				LAYOUT	JL	07/26/22
			GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	JL

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS						
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT						
	6		6.00	0.00	COMMON G1	46-00-00 46-00-00	2 X 6	2 X 8	01-02-08	01-02-08	Joint 2 1250.3 lbs. -65.6 lbs.	Joint 12 1365.2 lbs. -168.3 lbs.	Joint 18 1447.0 lbs. -119.5 lbs.			
	1		6.00	0.00	COMMON G1GE	46-00-00 46-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 196.2 lbs. -27.2 lbs.	Joint 26 196.2 lbs. -3.2 lbs.	Joint 28 219.1 lbs. -94.9 lbs.	Joint 29 139.7 lbs. -62.0 lbs.	Joint 30 165.1 lbs. -70.6 lbs.	
	4		4.00	0.00	MONO TRUSS J1	06-00-00 06-00-00	2 X 4	2 X 6	01-02-08	-00-01-08	Joint 2 316.0 lbs. -132.3 lbs.	Joint 4 215.2 lbs. -90.3 lbs.				
	6		4.00	0.00	MONOPITCH J2	05-00-00 05-00-00	2 X 4	2 X 6	01-02-08	-00-01-08	Joint 2 277.3 lbs. -119.5 lbs.	Joint 4 174.4 lbs. -72.2 lbs.				
	1		4.00	0.00	MONOPITCH J2GE	05-00-00 05-00-00	2 X 4	2 X 6	01-02-08		Joint 2 216.3 lbs. -73.0 lbs.	Joint 5 3.5 lbs. -3.4 lbs.	Joint 6 52.4 lbs. -34.0 lbs.	Joint 7 222.4 lbs. -70.5 lbs.	Joint 17 382.0 lbs. -111.7 lbs.	
	9		4.00	0.00	MONOPITCH J3	03-04-08 03-04-08	2 X 4	2 X 6	01-02-08		Joint 2 223.8 lbs. -68.8 lbs.	Joint 4 107.4 lbs. -14.2 lbs.				
	2		4.00	0.00	MONOPITCH J3GE	03-06-00 03-06-00	2 X 4	2 X 4	01-02-08		Joint 2 164.5 lbs. -91.1 lbs.	Joint 7 52.0 lbs. -26.0 lbs.	Joint 8 125.2 lbs. -37.7 lbs.			
	1		10.00	0.00	VALLEY V1	18-05-05 18-05-05	2 X 4	2 X 4			Joint 1 193.5 lbs. -7.5 lbs.	Joint 5 182.2 lbs. 22.4 lbs.	Joint 6 560.1 lbs. -171.8 lbs.	Joint 8 410.9 lbs. 55.3 lbs.	Joint 9 560.3 lbs. -171.9 lbs.	
	1		10.00	0.00	VALLEY V2	15-07-11 15-07-11	2 X 4	2 X 4			Joint 1 150.3 lbs. -16.8 lbs.	Joint 5 134.9 lbs. 10.7 lbs.	Joint 6 428.5 lbs. -142.4 lbs.	Joint 7 410.8 lbs. 56.2 lbs.	Joint 8 428.9 lbs. -142.5 lbs.	
	1		10.00	0.00	VALLEY V3	12-10-02 12-10-02	2 X 4	2 X 4			Joint 1 101.5 lbs. -31.1 lbs.	Joint 5 84.7 lbs. -8.6 lbs.	Joint 6 329.9 lbs. -123.9 lbs.	Joint 7 242.2 lbs. 54.2 lbs.	Joint 8 330.1 lbs. -124.1 lbs.	

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0722-3818
ORDER DATE	07/25/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOB SITE PHONE #	(910) 988-8172	SALES AREA	David Landry

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 34 Liberty Meadows MODEL: Roof TAG: Liberty 2.0 w/ CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 34 SUBDIV: Liberty Meadows JOB CATEGORY: Residential - Roof
	SHIP TO Precision Custom Homes and Brewster Court Cameron, NC 28396	SPECIAL INSTRUCTIONS: <p style="text-align: right;">PLAN SEAL DATE:</p>	

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JL	07/26/22
	END CUT	RETURN				LAYOUT	JL	07/26/22
			GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	JL

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	10.00	0.00	VALLEY V4	10-00-08 10-00-08	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 198.9 lbs. 198.9 lbs. 346.9 lbs. -21.8 lbs. -30.4 lbs. 10.9 lbs.
	1	10.00	0.00	VALLEY V5	07-02-15 07-02-15	2 X 4	2 X 4			Joint 1 Joint 2 Joint 3 Joint 4 150.6 lbs. 968.6 lbs. 150.7 lbs. 916.4 lbs. -22.7 lbs. -63.1 lbs. -28.7 lbs. -50.3 lbs.
	1	10.00	0.00	VALLEY V6	04-05-05 04-05-05	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 85.8 lbs. 85.8 lbs. 125.2 lbs. -12.9 lbs. -16.3 lbs. 12.8 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
9	Hangers, USP	HUS 26			SIMPSON (HUS26)

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0722-3819
ORDER DATE	07/25/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOB SITE PHONE #	(910) 988-8172	SALES AREA	David Landry

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 34 Liberty Meadows MODEL: Floor TAG: Liberty 2.0 w/ CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 34 SUBDIV: Liberty Meadows JOB CATEGORY: Residential - Floor
	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE:	
SHIPP TO	Precision Custom Homes and Brewster Court Cameron, NC 28396		

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JL	DATE
Floor Order	END CUT RETURN					LAYOUT	JL	07/26/22
		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	JL	07/26/22

FLOOR TRUSSES

LOADING INFORMATION: TCDL-BCDL-BCDL STRESS INCR. 1.00 FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	
	1	01-04-00 ET1	32-11-00	32-11-00					Joint 29: 23.4 lbs. Joint 30: 127.1 lbs. Joint 31: 151.2 lbs. Joint 32: 145.5 lbs. Joint 33: 147.0 lbs.
	1	01-04-00 ET2	18-04-00	18-04-00					Joint 17: 32.7 lbs. Joint 18: 134.3 lbs. Joint 19: 150.0 lbs. Joint 20: 145.8 lbs. Joint 21: 146.9 lbs.
	1	01-04-00 ET3	19-04-08	19-04-08					Joint 18: 35.3 lbs. Joint 19: 136.7 lbs. Joint 20: 149.5 lbs. Joint 21: 145.9 lbs. Joint 22: 146.9 lbs.
	7	01-04-00 F1	32-11-00	32-11-00					Joint 24: 882.3 lbs. Joint 33: 2190.2 lbs. Joint 40: 662.4 lbs. 204.1 lbs. 1224.3 lbs. 22.2 lbs.
	3	01-04-00 F2	31-11-00	31-11-00					Joint 22: 794.9 lbs. Joint 30: 2078.8 lbs. Joint 36: 719.4 lbs. 131.6 lbs. 1319.8 lbs. 127.0 lbs.
	9	01-04-00 F3	19-11-00	19-11-00					Joint 14: 1075.4 lbs. Joint 24: 1075.4 lbs. 522.5 lbs. 522.5 lbs.
	10	01-04-00 F4	19-08-00	19-08-00					Joint 16: 1067.9 lbs. Joint 25: 1061.7 lbs. 512.1 lbs. 567.4 lbs.
	1	01-04-00 F4A	19-08-00	19-08-00					Joint 15: 271.6 lbs. Joint 19: 1155.4 lbs. Joint 30: 730.9 lbs. 9.3 lbs. 530.9 lbs. 197.3 lbs.

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0722-3819
ORDER DATE	07/25/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOB SITE PHONE #	(910) 988-8172	SALES AREA	David Landry

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 34 Liberty Meadows MODEL: Floor TAG: Liberty 2.0 w/ CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 34 SUBDIV: Liberty Meadows JOB CATEGORY: Residential - Floor
	Precision Custom Homes and Brewster Court Cameron, NC 28396	SPECIAL INSTRUCTIONS: <p style="text-align: right;">PLAN SEAL DATE:</p>	

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JL	07/26/22
Floor Order	END CUT RETURN					LAYOUT	JL	07/26/22
	GABLE STUDS	24 IN. OC		JOBSITE 1	JOBSITE 1	CUTTING	JL	07/26/22

FLOOR TRUSSES **LOADING INFORMATION**

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
40.0,10.0,0.0,5.0	1.00

FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	
	1	01-04-00 F5	05-10-08	05-10-08					Joint 4 Joint 8 294.4 lbs. 288.3 lbs. 198.6 lbs. 193.7 lbs.
	1	01-01-00 FG1	05-06-00	05-06-00					Joint 5 Joint 8 475.8 lbs. 455.3 lbs. 411.8 lbs. 376.1 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
8	Hangers, USP	HUS 410			SIMPSON (HUS410)
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM4
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	20-00-00		GDH
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	09-00-00		BM5
2	LVL Beams (Sized)	LVL, 1-3/4" x 16" (S)	17-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 16" (S)	20-00-00		BM2