

Joe E Godwin Sr. , P.E., P.L.S.

Joe E Godwin Jr. , P.E.

Jason E Godwin , P.L.S.

ENOCH ENGINEERS, P.A.

1403 NC Highway 50 South
Benson, North Carolina 27504
919.894.7765

Email: general@enochengineers.com

www.enochengineers.com

MATERIALS & TEST DIVISION

FIELD REPORT

PROJECT

CLIENT: CUMBERLAND HOMES	DATE: 11.3.22
PROJECT: BALLARD WOODS S/D	CONTRACTOR: DAN PEEBLES
ADDRESS: 611 JOSEPH ALEXANDER	TECHNICIAN: BH
LOT #: 165	

TEST SUMMARY

PERFORMED NDT ON PROCESSED FILL MATERIAL BACKFILL INSIDE PORCH AND GARAGE FILL, USING A DENSITY OF 118 PCF.
SOIL MATERIAL CONFIRMED A COMPACTION GREATER THAN OR EQUAL TO 95%

TESTING RESULTS


SERVICE PERFORMED	TEST NO.	COMP %	WD PCF	DD PCF	MOISTURE %
NDT	PORCI	97.37	114.9	117.2	2.4
NDT	GARA	96.71	114.1	119.3	4.5

RETURN VISIT REQUIRED?

YES

NO

TECHNICIAN:



11.3.22

Disclaimer:

Soils & Material inspections, testing results and on-site determinations contained in this report become void after 60 days of non-use of this report and/or following any inclement weather which causes structural soil or material deterioration. Additional testing will be required following a voided report determined by a North Carolina Building Code enforcement official or Enoch Engineers P.A. The client/contractor is responsible for notifying