Reaction Summary of Order



FayettevIlle, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE // ORDER# J0822-4266 08/22/22 ORDER DATE **QUOTE#** 0000006558 **DELIVERY DATE** 10/07/22 **CUSTOMER ACCT# CUSTOMER PO#** // DATE OF INVOICE Jason Wellons **ORDERED BY INVOICE #** COUNTY Harnett **TERMS** Jason Wellons SALES REP SUPERINTENDANT Lenny Norris JOBSITE PHONE # (910) 263-0276 **SALES AREA** Curtis Quick

Wellco Contractors, Inc.
PO Box 766
Spring Lake, NC 28390
(910) 436-3131

Wellco Contractors
Lot 116 Hidden Lakes

Wellco Contractors
Lot 116 Hidden Lakes
Spring Lake, NC

Spring Lake, NC

Special instructions:

Special instructions:

PLAN SEAL DATE:

DATE BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-04-05 **REQ. LAYOUTS REQ. ENGINEERING** QUOTE CQ 09/09/22 Roof Order END CUT LAYOUT **CUTTING** CQ 09/09/22 **GABLE STUDS** 16 IN. OC JOBSITE JOBSITE PLUMB NO

ROOF TRUSSES LOADING INFORMATION					TCLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15			RO	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)					
PROFILE	QTY PLY	PIT TOP	ВОТ	TYPE ID	BASE O/A	LUN	BOT		HANG RIGHT	REACTIO	NS			
1	6	10.00	0.00	ROOF A1	38-05-00 38-05-00			00-10-08		Joint 2 1396.1 lbs. -66.1 lbs.	Joint 12 2090.3 lbs. -261.7 lbs.			
1	5	10.00	0.00	ROOF A2	38-05-00 38-05-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1567.6 lbs. -65.6 lbs.	Joint 12 1911.1 lbs. -179.4 lbs.			
<u> </u>	4	10.00	0.00	FINK B1	29-08-08 29-08-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1453.6 lbs. -62.1 lbs.	Joint 8 1453.6 lbs. -62.1 lbs.			
	1	10.00	0.00	GABLE B1GE	29-08-08 29-08-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 402.1 lbs. -222.3 lbs.	Joint 20 340.1 lbs. -130.5 lbs.	Joint 22 160.1 lbs. -186.6 lbs.	Joint 23 191.3 lbs. -119.7 lbs.	Joint 24 181.3 lbs. -109.2 lbs.
<u></u>	8	10.00	0.00	FINK B2	29-08-08 29-08-08	2 X 6	2 X 6	00-10-08		Joint 2 1458.0 lbs. -62.2 lbs.	Joint 8 1405.3 lbs. -50.0 lbs.			
عطلته	1	10.00	0.00	GABLE B2GE	29-08-08 29-08-08	2 X 6	2 X 6	00-10-08		Joint 2 403.5 lbs. -220.9 lbs.	Joint 20 376.9 lbs. -165.6 lbs.	Joint 21 183.5 lbs. -200.8 lbs.	Joint 22 189.9 lbs. -119.2 lbs.	Joint 23 181.6 lbs. -109.2 lbs.
<u> </u>	2	10.00	0.00	COMMON B3	21-09-12 21-09-12	2 X 6	2 X 6	00-10-08		Joint 2 1060.6 lbs. -21.9 lbs.	Joint 8 1128.0 lbs. -90.3 lbs.			
\triangle	6	12.00	0.00	ATTIC C1	20-05-00 20-04-00	2 X 6	2 X 10	00-11-00	00-11-00	Joint 12 1352.0 lbs. 151.8 lbs.	Joint 16 1352.0 lbs. 151.8 lbs.			
\triangle	1	12.00	0.00	ATTIC C1GE	20-05-00 20-04-00	2 X 6	2 X 10	00-11-00	00-11-00	Joint 12 1347.1 lbs. 40.3 lbs.	Joint 16 1347.1 lbs. 40.3 lbs.			
<u> </u>	3	12.00	0.00	ATTIC C2	20-05-00 20-04-00	2 X 6	2 X 10	00-11-00		Joint 10 1310.8 lbs. 152.2 lbs.	Joint 14 1367.4 lbs. 152.2 lbs.			

Reaction Summary of Order



FayettevIlle, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	//	ORDER #	J0822-4266
ORDER DATE	08/22/22	QUOTE #	
DELIVERY DATE	10/07/22	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	//	CUSTOMER PO#	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

			, ,				
	Wellco Contractors, Inc.	JOB NAME: Lot	116 Hidden Lakes	LOT # 116	LOT # 116 SUBDIV: Hidden Lakes		
OL	PO Box 766	MODEL:Roof	TAG: Plan 8	JOB CATEGO	ORY: B & S - Build and Ship		
D T O	Spring Lake, NC 28390 (910) 436-3131	DELIVERY INSTR	UCTIONS:				
Ħ		1					
H H I	Wellco Contractors	SPECIAL INSTRU	CTIONS:				
P	Lot 116 Hidden Lakes						
Ō	Spring Lake, NC				PLAN SEAL DATE:		

ΒY DATE BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-04-05 **REQ. LAYOUTS REQ. ENGINEERING** QUOTE CQ 09/09/22 Roof Order END CUT RETURN LAYOUT 1 CUTTING CQ 09/09/22 **GABLE STUDS** 16 IN. OC JOBSITE PLUMB NO JOBSITE

LOADING TCLL-TCDL-BCLL-BCDL STRESS INCR. **ROOF TRUSSES** ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.) **INFORMATION** 20.0,10.0,0.0,10.0 TYPE QTY PITCH BASE **OVERHANG PROFILE** LUMBER **REACTIONS** PLY ID O/A TOP BOT TOP BOT LEFT RIGHT ATTIC 20-05-00 Joint 9 Joint 1 2 X 2 X 10 20-04-00 2 Ply 12.00 0.00 C3 2652.3 lbs. 2652.3 lbs. 305.3 lbs. 305.3 lbs. GABLE 13-06-03 Joint 2 Joint 7 Joint 5 Joint 6 Joint 8 4.00 11.50 M1GE 13-06-03 | 2 X 4 | 2 X 4 | 00-10-08 264.8 lbs. 634.0 lbs. 64.2 lbs. 65.7 lbs. 96.1 lbs. -100.0 lbs. -31.1 lbs. -276.6 lbs. 20.1 lbs. 13.8 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
8	Hangers, USP	HUS 26			SIMPSON (HUS26)
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	11-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	21-00-00		GDH