

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

| | | | |
|-----------------|----------------|-----------------|--------------|
| REQ. QUOTE DATE | / / | ORDER # | J0822-4267 |
| ORDER DATE | 08/22/22 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT # | 0000006558 |
| DATE OF INVOICE | / / | CUSTOMER PO # | |
| ORDERED BY | Jason Wellons | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | Jason Wellons | SALES REP | Lenny Norris |
| JOBSITE PHONE # | (910) 263-0276 | SALES AREA | Curtis Quick |

| | | | | |
|---|---|--------------------------------|--------------------------------------|----------------------|
| SOLD TO | Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131 | JOB NAME: Lot 147 Hidden Lakes | LOT # 147 | SUBDIV: Hidden Lakes |
| | Wellco Contractors Lot 147 Hidden Lakes Spring Lake, NC | MODEL: Roof TAG: Plan 9 | JOB CATEGORY: B & S - Build and Ship | |
| SHIPP TO | DELIVERY INSTRUCTIONS: | | | |
| | SPECIAL INSTRUCTIONS: | | | |
| PLAN SEAL DATE: _____ BY _____ DATE _____ | | | | |

| | | | | | | | |
|---------------------|---------------|-------------|-------------|--------------|------------------|-----------|---------------------|
| BUILDING DEPARTMENT | OVERHANG INFO | HEEL HEIGHT | 00-04-05 | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE | / / |
| Roof Order | END CUT | RETURN | | | | LAYOUT | CQ 09/09/22 |
| | PLUMB | NO | GABLE STUDS | 16 IN. OC | JOBSITE 1 | JOBSITE 1 | CUTTING CQ 09/09/22 |

ROOF TRUSSES

LOADING INFORMATION

| | |
|---------------------|--------------|
| TCLL-TCDL-BCLL-BCDL | STRESS INCR. |
| 20.0,10.0,0.0,10.0 | 1.15 |

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

| PROFILE | QTY | PITCH | | TYPE ID | BASE O/A | LUMBER | | OVERHANG | | REACTIONS | | | | | |
|---------|-----|-------|-------|---------|------------|----------------------|-------|----------|----------|-----------|---------------------------------------|--|--|---------------------------------------|--------------------------------------|
| | | PLY | TOP | | | BOT | TOP | BOT | LEFT | RIGHT | | | | | |
| | 14 | | 9.00 | 0.00 | ROOF A1 | 36-00-00 36-00-00 | 2 X 6 | 2 X 6 | 00-10-08 | 00-10-08 | Joint 2 1430.8 lbs. -72.1 lbs. | Joint 11 1724.4 lbs. -117.8 lbs. | | | |
| | 1 | | 9.00 | 0.00 | ROOF A1A | 36-00-00 36-00-00 | 2 X 6 | 2 X 6 | | 00-10-08 | Joint 1 1383.0 lbs. -60.0 lbs. | Joint 10 1728.4 lbs. -117.9 lbs. | | | |
| | 1 | | 9.00 | 0.00 | GABLE A1GE | 36-00-00 36-00-00 | 2 X 6 | 2 X 6 | 00-10-08 | 00-10-08 | Joint 2 260.0 lbs. -145.8 lbs. | Joint 22 147.6 lbs. -1.0 lbs. | Joint 24 200.0 lbs. -91.3 lbs. | Joint 25 148.4 lbs. -65.0 lbs. | Joint 26 162.4 lbs. -69.7 lbs. |
| | 3 | | 9.00 | 0.00 | ROOF A2 | 31-00-00 31-00-00 | 2 X 6 | 2 X 6 | | | Joint 1 1406.9 lbs. -56.1 lbs. | Joint 8 1266.3 lbs. -56.6 lbs. | | | |
| | 1 | | 9.00 | 0.00 | ROOF A3 | 31-00-00 31-00-00 | 2 X 6 | 2 X 6 | | | Joint 1 1451.6 lbs. -58.8 lbs. | Joint 7 1452.6 lbs. -58.3 lbs. | | | |
| | 1 | 2 Ply | 9.00 | 0.00 | ROOF A3A | 31-00-00 31-00-00 | 2 X 6 | 2 X 6 | | | Joint 1 2902.9 lbs. -117.6 lbs. | Joint 7 2904.9 lbs. -116.6 lbs. | | | |
| | 4 | | 9.00 | 0.00 | ROOF A4 | 31-00-00 31-00-00 | 2 X 6 | 2 X 6 | 00-10-08 | | Joint 2 1499.6 lbs. -70.9 lbs. | Joint 8 1677.6 lbs. -262.7 lbs. | Joint 14 1593.6 lbs. -131.9 lbs. | | |
| | 1 | 2 Ply | 9.00 | 0.00 | ROOF A4A | 31-00-00 31-00-00 | 2 X 6 | 2 X 6 | 00-10-08 | | Joint 2 2998.9 lbs. -141.7 lbs. | Joint 8 2896.4 lbs. -116.4 lbs. | | | |
| | 1 | | 9.00 | 0.00 | GABLE A4GE | 31-00-00 31-00-00 | 2 X 6 | 2 X 6 | 00-10-08 | | Joint 2 264.0 lbs. -134.4 lbs. | Joint 18 239.8 lbs. -85.8 lbs. | Joint 19 188.6 lbs. -147.3 lbs. | Joint 20 181.6 lbs. -100.5 lbs. | Joint 21 180.5 lbs. -99.4 lbs. |
| | 9 | | 12.00 | 0.00 | ATTIC B1 | 21-00-08 21-00-08 | 2 X | 2 X 10 | 00-10-08 | 00-10-08 | Joint 2 1305.2 lbs. 130.9 lbs. | Joint 10 1305.2 lbs. 130.9 lbs. | | | |

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

| | | | |
|-----------------|----------------|-----------------|--------------|
| REQ. QUOTE DATE | / / | ORDER # | J0822-4267 |
| ORDER DATE | 08/22/22 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT # | 0000006558 |
| DATE OF INVOICE | / / | CUSTOMER PO # | |
| ORDERED BY | Jason Wellons | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | Jason Wellons | SALES REP | Lenny Norris |
| JOBSITE PHONE # | (910) 263-0276 | SALES AREA | Curtis Quick |

| | | | |
|----------|---|---|--|
| SOLD TO | Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131 | JOB NAME: Lot 147 Hidden Lakes MODEL: Roof TAG: Plan 9 | LOT # 147 SUBDIV: Hidden Lakes JOB CATEGORY: B & S - Build and Ship |
| | Wellco Contractors Lot 147 Hidden Lakes Spring Lake, NC | DELIVERY INSTRUCTIONS: | |
| SHIPP TO | | SPECIAL INSTRUCTIONS: | |
| | | | PLAN SEAL DATE: BY DATE |

| | | | | | | | |
|---------------------|----------------|-------------|-----------|--------------|------------------|---------|-------------|
| BUILDING DEPARTMENT | OVERHANG INFO | HEEL HEIGHT | 00-04-05 | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE | / / |
| Roof Order | END CUT RETURN | | | | | LAYOUT | CQ 09/09/22 |
| | PLUMB NO | GABLE STUDS | 16 IN. OC | JOBSITE 1 | JOBSITE 1 | CUTTING | CQ 09/09/22 |

ROOF TRUSSES

LOADING INFORMATION

| | |
|---------------------|--------------|
| TCLL-TCDL-BCLL-BCDL | STRESS INCR. |
| 20.0,10.0,0.0,10.0 | 1.15 |

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

| PROFILE | QTY | PITCH | | TYPE ID | BASE O/A | LUMBER | | OVERHANG | | REACTIONS | | | | | |
|---------|-----|-------|-------|---------|--------------|----------|-------|----------|----------|-----------|-------------|-------------|-------------|-----------|-------------|
| | | PLY | TOP | | | BOT | TOP | BOT | LEFT | RIGHT | | | | | |
| | 1 | | 12.00 | 0.00 | GABLE B1GE | 21-00-08 | 2 X | 2 X 10 | 00-10-08 | 00-10-08 | Joint 2 | Joint 10 | | | |
| | | | | | | | | | | | 1300.4 lbs. | 1300.4 lbs. | | | |
| | | | | | | | | | | | 14.0 lbs. | 14.0 lbs. | | | |
| | 1 | | 12.00 | 0.00 | ATTIC B2 | 21-00-08 | 2 X | 2 X 10 | | 00-10-08 | Joint 1 | Joint 8 | | | |
| | | | | | | | | | | | 1257.8 lbs. | 1305.9 lbs. | | | |
| | | | | | | | | | | | 141.0 lbs. | 130.8 lbs. | | | |
| | 1 | 2 Ply | 12.00 | 0.00 | ATTIC B3 | 21-00-08 | 2 X | 2 X 10 | | 00-10-08 | Joint 1 | Joint 8 | | | |
| | | | | | | | | | | | 2515.5 lbs. | 2611.8 lbs. | | | |
| | | | | | | | | | | | 282.0 lbs. | 261.6 lbs. | | | |
| | 4 | | 6.00 | 0.00 | COMMON C1 | 10-07-00 | 2 X 4 | 2 X 6 | 00-10-08 | 00-10-08 | Joint 2 | Joint 4 | | | |
| | | | | | | | | | | | 472.9 lbs. | 472.9 lbs. | | | |
| | | | | | | | | | | | -39.0 lbs. | -39.0 lbs. | | | |
| | 1 | | 6.00 | 0.00 | GABLE C1GE | 10-07-00 | 2 X 4 | 2 X 6 | 00-10-08 | 00-10-08 | Joint 2 | Joint 6 | Joint 8 | Joint 9 | Joint 10 |
| | | | | | | | | | | | 173.5 lbs. | 173.5 lbs. | 264.4 lbs. | 81.1 lbs. | 264.4 lbs. |
| | | | | | | | | | | | -38.8 lbs. | -48.0 lbs. | -116.4 lbs. | 28.5 lbs. | -117.4 lbs. |
| | 1 | 2 Ply | 6.00 | 0.00 | COMMON C2GDR | 10-07-00 | 2 X 4 | 2 X 8 | | | Joint 1 | Joint 3 | | | |
| | | | | | | | | | | | 3926.6 lbs. | 3662.5 lbs. | | | |
| | | | | | | | | | | | -222.4 lbs. | -205.8 lbs. | | | |
| | 1 | | 6.00 | 0.00 | VALLEY VC1 | 04-00-05 | 2 X 4 | 2 X 4 | | | Joint 1 | Joint 3 | | | |
| | | | | | | | | | | | 113.8 lbs. | 113.8 lbs. | | | |
| | | | | | | | | | | | -6.8 lbs. | -6.8 lbs. | | | |

ITEMS

| QTY | ITEM TYPE | SIZE | LENGTH FT-IN-16 | PART NUMBER | NOTES |
|-----|-------------------|---------------------------|-----------------|-------------|-----------------|
| 5 | Hangers, USP | HUS 26 | | | SIMPSON (HUS26) |
| 2 | LVL Beams (Sized) | LVL, 1-3/4" x 9-1/4" (S) | 07-00-00 | | BM1 |
| 2 | LVL Beams (Sized) | LVL, 1-3/4" x 11-7/8" (S) | 22-00-00 | | GDH |