

Mark E. Jones, PE
Structural Engineering and Design

November 15, 2022

KMB Building LLC
5609 Stewart Rd.
Fuquay-Varina, NC 27603

Ref: Site Observations and Analysis
4131 Mcdougald Rd.
Lillington, NC
Project No. 21-144

To Whom it may concern;

The above referenced site was observed on November 15, 2022 for the following items:

1. The first pier on each row appears not to be in the center 1/3 of the footing. Right side.

Based on analysis, the conclusions regarding the condition(s) are:

1. The footings for the referenced piers were over excavated to approximately 42"-46" wide. The center of the girder load resting on the pier will still be located in the center third of the pier. No repair is required.

Thank you for this opportunity to assist you. If you have any questions or need any further assistance, please do not hesitate to call.

Respectfully,



Mark E. Jones, PE