



November 16, 2022

Chuck Michno
David Weekley Homes
1901 Harrison Avenue, Suite 200
Cary, NC 27513
Email: cmichno@dwhomes.com

Reference: Engineering Services
Permit # : SFD 2210-0047
Serenity - Lot 50
57 Serendipity Dr,
Fuquay-Varina, NC 27526
TE&D Project No.: 2201-021013

To Whom It May Concern;

As requested by the client, a representative of Tyndall Engineering & Design, PA (TE&D) was on-site to observe the following items:

1. Observe the materials/conditions of the foundation bearing soils.
2. 3rd Party footing excavation observations.

The following conclusions and recommendations were noted:

1. The materials/condition of the foundation bearing soils were visually observed, qualitatively probed, and subjected to Static Cone Penetrometer (SCP) testing. Based on our observations and analysis, and providing that the footing soils have not been exposed to inclement weather after our visit, the in-situ soils were noted as being adequate to support the anticipated loading conditions (2000 PSF).
2. The existing excavated footing was visually observed with regard to compliance with the project plans and applicable provisions of the 2018 North Carolina Residential Building Code. Based on our visual observations and analysis, the existing footing was prepared in general accordance with the project plans and applicable provisions of the NC Residential Building Code.

We appreciate being able to assist you during this phase of the project. If you need further assistance or require additional information, please do not hesitate to contact us.

Sincerely,
Tyndall Engineering & Design

Tripp Amos
JMW | 2201-021013

Alan W. Lewis, P.E.



