PROJECT: Atherstone JOB NUMBER: 23-483

LOCATION: Angeir, NC REPORT DATE: 2/23/2023

CONTRACTOR: LGI COMMENTS:

STREET ADDRESS: 240 Coleshill Rd LOT NO: 80

PERMIT NO.: SFD2301-0009

Summaries of Engineering Services performed, including Field Test Data.

Location, Elevations and Depths are estimated.

SUMMARY:

Arrived on site as requested by the contractor to perform a third party check on a turn down slab at the above referenced site. The design bearing capacity is 2000 psf. The turned down slab area was probed and found to be capable of supporting an allowable soil bearing capacity of 2000 psf. Footings are free of loose dirt and cleared of any organic material. Footings were a minimum of 12" wide and 20" deep. All footing depths are well below the 12" frost line depth. Slab has been filled with suitable soil and compacted. Slab thickness measured with a minimum 4". All areas of thickened slab were installed as per the project drawings. Contractor has installed a 6 mil. vapor barrier over slab. Contractor has installed a 2" x 20" R-10 insulation board around the perimeter. Contractor has installed two #3 bars continuous. This area was approved for the placement of 3000 psi concrete.

Design Professional Inspection Form

RECORD OF THE INSPECTION OF A COMPONENT OR ELEMENT BY A NC LICENSED ARCHITECT OR ENGINEER

Project Information:

Residential Single Famil	y Project:	хΥ	N	Commercial Project:	Υ	N
Code Enforcement Proj	ect No:			Permit #:	SFD2301-	0009
Project Name:	Atherstone			Owner:		
Project Address:	240 Coleshi	ill Rd		Suite No:		
Date Inspected:	2/23/23			Contractor Name:	LGI	
Component Inspected:	3rd Party m	nono slab				

Responsible Licensed NC					
Name:	John M. Riley	John M. Riley, P.E.			
Firm Name:	ET Engineerin	ET Engineering			
Phone Numbers:	Office:	Mobile: 336-414-7011			
Email Address:	Jriley1951@a	Jriley1951@att.net			
APPLICABLE CODE:	2018 NCRC				
2018 NCBC = 2018 NC buildi	ng Code: 2018 NCRC = 2	018 NC Residential Code			
	·				
Describe Element/Compone	nt/Type of Inspection:*	3 rd Party Mono Slab			
•					

^{*(}subgrade form/letter may also be required)

Attestation/Signature:

By signing below, I certify that the component and/or element of the building as identified on this form has been inspected by me or someone under my direct supervision per subsection (b2) of NC G.S. 153A-352 and is in compliance with the Code or other proposal of the architect or engineer for the project. This inspection is in compliance with all of the requirements of the above referenced Code. Attach any additional documents if needed.

SEAL

Inspection Department Disclaimer:

Upon the receipt of a signed written document as required under subsection (a) of Article 160A-413.5., Code Enforcement shall be discharged and released from any liabilities, duties and responsibilities imposed by this article or in the common law from any claim arising out of or attributed to the component or element in the construction of the building for which the signed written document was submitted. Be aware that this inspection will be noted in all inspection records including the Certificate of Occupancy or Certificate of Compliance. This inspection does not address any local ordinances or zoning requirements.