Harnett County Department of Public Health

Improvement Permit

A building permit cannot be issued with only an Improvement Permit PROPERTY LOCATION: 1240 Spring Hill Church Rd ISSUED TO: Deziel, Juliette & Charles LOT # SUBDIVISION REPAIR EXPANSION Site Improvements required prior to Construction Authorization Issuance: Type of Structure: SFD (47'x46') Proposed Wastewater System Type: 25% Reduction System Projected Daily Flow: 240 Number of bedrooms: 2 Number of Occupants: 64 Basement Yes ⊠ No May be required based on final location and elevations of facilities Pump Required: Yes Type of Water Supply: Community Public Well Distance from well ______feet Permit valid for: X Five years No expiration Permit conditions: Date: 2/10/23 PG) (Authorized State Agent:: The issuance of this permit by the Health Department in no way guarantees the squance of other permits. The permit holder is responsible for checking with appropriate governing bodies in meeting their requirements. This site is subject to revocation if the site plan, plat, or the intended use changes. The improvement Permit shall not be affected by a change in ownership of the site. This permit is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to conditions of this permit. Construction Authorization (Required for Building Permit) The construction and installation requirements of Rules .1950, .1952, .1954, .1955, .1956, .1957, .1958, and .1959 are incorporated by references into this permit and shall be met. Systems shall be installed in accordance with the attached system layout. ISSUED TO: Deziel, Juliette & Charles PROPERTY LOCATION: 1240 SPring Hill Churhc Rd LOT # Facility Type: SFD (47'x46') Expansion Basement? Yes No Basement Fixtures? Yes No Type of Wastewater System** 25% Reduction System (Initial) Wastewater Flow: 240 GPD (See note below, if applicable) 25% Reduction Sys. Number of trenches 2 Installation Requirements/Conditions Septic Tank Size 1000 gallons Exact length of each trench 70 Trench Spacing: 9 Feet on Center Pump Tank Size _____ Trenches shall be installed on contour at a Soil Cover: 6-12 Maximum Trench Depth of: 18-24 inches (Maximum soil cover shall not exceed (Trench bottoms shall be level to +/-1/4" 36" above the trench bottom) in all directions) Pump Requirements: ______ ft. TDH vs. ____ _____ inches below pipe Aggregate Depth: inches above pipe WATER LINES (INCLUDING IRRIGATION) MUST BE 10FT. FROM ANY PART OF SEPTIC SYSTEM OR REPAIR AREA. NO UTILITIES ALLOWED IN INITIAL OR REPAIR DRAIN FIELD AREA. **If applicable: Lunderstand the system type specified is different from the type specified on the application. Laccept the specifications of this permit. Owner/Legal Representative Signature: _ This Construction Authorization is subject to revocation if the site plan, plat, or the intended use changes. The Construction Authorization shall not be transferred when there is a change in ownership of the site. This Construction Authorization is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to the conditions of this permit. SEE ATTACHED SITE SKETCH Date: 2/10/23 Authorized State Agent: Construction Authorization Expiration Date: 2/10/28

Harnett County Department of Public Health Site Sketch

Property Location: 1240 Spring Hill Church Rd		
Issued To: Deziel, Juliette & Charles	Subdivision	Lot #
Authorized State Agent:	RENS (OLIVER TOLYSDOST) Date	re: <u>2/10/23</u>

