

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1122-5623
ORDER DATE	11/08/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOB SITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

S O L D T O	Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 125 Hidden Lakes MODEL: Roof TAG: Plan 8 DELIVERY INSTRUCTIONS:	LOT # 125 SUBDIV: Hidden Lakes JOB CATEGORY: B & S - Build and Ship
	Wellco Contractors Lot 125 Hidden Lakes Spring Lake, NC	SPECIAL INSTRUCTIONS: Like Lot 116 Hidden Lakes (J0822-4266)	PLAN SEAL DATE:

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	CQ 11/09/22
	PLUMB	NO	GABLE STUDS	16 IN. OC	JOB SITE	1	CUTTING

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT					
	6	10.00	0.00	ROOF A1	38-05-00 38-05-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1396.1 lbs. -66.1 lbs.	Joint 12 2090.3 lbs. -261.7 lbs.				
	5	10.00	0.00	ROOF A2	38-05-00 38-05-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1567.6 lbs. -65.6 lbs.	Joint 12 1911.1 lbs. -179.4 lbs.				
	4	10.00	0.00	FINK B1	29-08-08 29-08-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1453.6 lbs. -62.1 lbs.	Joint 8 1453.6 lbs. -62.1 lbs.				
	1	10.00	0.00	GABLE B1GE	29-08-08 29-08-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 402.1 lbs. -222.3 lbs.	Joint 20 340.1 lbs. -130.5 lbs.	Joint 22 160.1 lbs. -186.6 lbs.	Joint 23 191.3 lbs. -119.7 lbs.	Joint 24 181.3 lbs. -109.2 lbs.	
	8	10.00	0.00	FINK B2	29-08-08 29-08-08	2 X 6	2 X 6	00-10-08		Joint 2 1458.0 lbs. -62.2 lbs.	Joint 8 1405.3 lbs. -50.0 lbs.				
	1	10.00	0.00	GABLE B2GE	29-08-08 29-08-08	2 X 6	2 X 6	00-10-08		Joint 2 403.5 lbs. -220.9 lbs.	Joint 20 376.9 lbs. -165.6 lbs.	Joint 21 183.5 lbs. -200.8 lbs.	Joint 22 189.9 lbs. -119.2 lbs.	Joint 23 181.6 lbs. -109.2 lbs.	
	2	10.00	0.00	COMMON B3	21-09-12 21-09-12	2 X 6	2 X 6	00-10-08		Joint 2 1060.6 lbs. -21.9 lbs.	Joint 8 1128.0 lbs. -90.3 lbs.				
	6	12.00	0.00	ATTIC C1	20-05-00 20-04-00	2 X 6	2 X 10	00-11-00	00-11-00	Joint 12 1352.0 lbs. 151.8 lbs.	Joint 16 1352.0 lbs. 151.8 lbs.				
	1	12.00	0.00	ATTIC C1GE	20-05-00 20-04-00	2 X 6	2 X 10	00-11-00	00-11-00	Joint 12 1347.1 lbs. 40.3 lbs.	Joint 16 1347.1 lbs. 40.3 lbs.				
	3	12.00	0.00	ATTIC C2	20-05-00 20-04-00	2 X 6	2 X 10	00-11-00		Joint 10 1310.8 lbs. 152.2 lbs.	Joint 14 1367.4 lbs. 152.2 lbs.				

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1122-5623
ORDER DATE	11/08/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

SOLD TO	Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 125 Hidden Lakes MODEL:Roof TAG: Plan 8	LOT # 125 SUBDIV:Hidden Lakes JOB CATEGORY: B & S - Build and Ship
	Wellco Contractors Lot 125 Hidden Lakes Spring Lake, NC	DELIVERY INSTRUCTIONS:	SPECIAL INSTRUCTIONS: Like Lot 116 Hidden Lakes (J0822-4266)
PLAN SEAL DATE: _____ BY _____ DATE _____			

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 11/09/22
	PLUMB	NO	GABLE STUDS	16 IN. OC	JOBSITE 1	CUTTING	CQ 11/09/22

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING:24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		PLY	TOP			BOT	TOP	BOT	LEFT		RIGHT			
	1 2 Ply	12.00	0.00	ATTIC C3	20-05-00 20-04-00	2 X 6	2 X 10	00-11-00		Joint 10 2619.1 lbs. 303.4 lbs.	Joint 14 2734.0 lbs. 302.3 lbs.			
	1	4.00	11.50	GABLE M1GE	13-06-03 13-06-03	2 X 4	2 X 4	00-10-08		Joint 2 264.8 lbs. -100.0 lbs.	Joint 5 96.1 lbs. -31.1 lbs.	Joint 6 634.0 lbs. -276.6 lbs.	Joint 7 64.2 lbs. 20.1 lbs.	Joint 8 65.7 lbs. 13.8 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
8	Hangers, USP	HUS 26			SIMPSON (HUS26)
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	11-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	21-00-00		GDH