

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1122-5624
ORDER DATE	11/08/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

S O L D T O	Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 133 Hidden Lakes MODEL: Roof TAG: Plan 9 DELIVERY INSTRUCTIONS:	LOT # 133 SUBDIV: Hidden Lakes JOB CATEGORY: B & S - Build and Ship
	Wellco Contractors Lot 133 Hidden Lakes Spring Lake, NC	SPECIAL INSTRUCTIONS: Like Lot 147 Hidden Lakes (J0822-4267)	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 11/09/22
	PLUMB	NO	GABLE STUDS	16 IN. OC	JOBSITE 1	CUTTING	CQ 11/09/22

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING:24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT					
	14		9.00	0.00	ROOF A1	36-00-00 36-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1430.8 lbs. -72.1 lbs.	Joint 11 1724.4 lbs. -117.8 lbs.			
	1		9.00	0.00	ROOF A1A	36-00-00 36-00-00	2 X 6	2 X 6		00-10-08	Joint 1 1383.0 lbs. -60.0 lbs.	Joint 10 1728.4 lbs. -117.9 lbs.			
	1		9.00	0.00	GABLE A1GE	36-00-00 36-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 260.0 lbs. -145.8 lbs.	Joint 22 147.6 lbs. -1.0 lbs.	Joint 24 200.0 lbs. -91.3 lbs.	Joint 25 148.4 lbs. -65.0 lbs.	Joint 26 162.4 lbs. -69.7 lbs.
	3		9.00	0.00	ROOF A2	31-00-00 31-00-00	2 X 6	2 X 6			Joint 1 1406.9 lbs. -56.1 lbs.	Joint 8 1266.3 lbs. -56.6 lbs.			
	1		9.00	0.00	ROOF A3	31-00-00 31-00-00	2 X 6	2 X 6			Joint 1 1451.6 lbs. -58.8 lbs.	Joint 7 1452.6 lbs. -58.3 lbs.			
	1 2 Ply		9.00	0.00	ROOF A3A	31-00-00 31-00-00	2 X 6	2 X 6			Joint 1 2902.9 lbs. -117.6 lbs.	Joint 7 2904.9 lbs. -116.6 lbs.			
	4		9.00	0.00	ROOF A4	31-00-00 31-00-00	2 X 6	2 X 6	00-10-08		Joint 2 1499.6 lbs. -70.9 lbs.	Joint 8 1448.3 lbs. -58.2 lbs.			
	1 2 Ply		9.00	0.00	ROOF A4A	31-00-00 31-00-00	2 X 6	2 X 6	00-10-08		Joint 2 2998.9 lbs. -141.7 lbs.	Joint 8 2896.4 lbs. -116.4 lbs.			
	1		9.00	0.00	GABLE A4GE	31-00-00 31-00-00	2 X 6	2 X 6	00-10-08		Joint 2 264.0 lbs. -134.4 lbs.	Joint 18 239.8 lbs. -85.8 lbs.	Joint 19 188.6 lbs. -147.3 lbs.	Joint 20 181.6 lbs. -100.5 lbs.	Joint 21 180.5 lbs. -99.4 lbs.
	9		12.00	0.00	ATTIC B1	21-00-08 21-00-08	2 X	2 X 10	00-10-08	00-10-08	Joint 2 1305.2 lbs. 130.9 lbs.	Joint 10 1305.2 lbs. 130.9 lbs.			

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1122-5624
ORDER DATE	11/08/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

S O L D T O	Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 133 Hidden Lakes MODEL: Roof TAG: Plan 9 DELIVERY INSTRUCTIONS:	LOT # 133 SUBDIV: Hidden Lakes JOB CATEGORY: B & S - Build and Ship
	Wellco Contractors Lot 133 Hidden Lakes Spring Lake, NC	SPECIAL INSTRUCTIONS: Like Lot 147 Hidden Lakes (J0822-4267)	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT RETURN PLUMB NO	GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	LAYOUT	CQ 11/09/22
						CUTTING	CQ 11/09/22

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS							
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT							
	1		12.00	0.00	GABLE B1GE	21-00-08	2 X	2 X 10	00-10-08	00-10-08	Joint 2	Joint 10					
											1300.4 lbs.	1300.4 lbs.					
											14.0 lbs.	14.0 lbs.					
	1		12.00	0.00	ATTIC B2	21-00-08	2 X	2 X 10		00-10-08	Joint 1	Joint 8					
											1257.8 lbs.	1305.9 lbs.					
											141.0 lbs.	130.8 lbs.					
	1	2 Ply	12.00	0.00	ATTIC B3	21-00-08	2 X	2 X 10		00-10-08	Joint 1	Joint 8					
											2515.5 lbs.	2611.8 lbs.					
											282.0 lbs.	261.6 lbs.					
	4		6.00	0.00	COMMON C1	10-07-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2	Joint 4					
											472.9 lbs.	472.9 lbs.					
											-39.0 lbs.	-39.0 lbs.					
	1		6.00	0.00	GABLE C1GE	10-07-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2	Joint 6	Joint 8	Joint 9	Joint 10		
											173.5 lbs.	173.5 lbs.	264.4 lbs.	81.1 lbs.	264.4 lbs.		
											-38.8 lbs.	-48.0 lbs.	-116.4 lbs.	28.5 lbs.	-117.4 lbs.		
	1	2 Ply	6.00	0.00	COMMON C2GDR	10-07-00	2 X 4	2 X 8			Joint 1	Joint 3					
											3800.3 lbs.	3579.8 lbs.					
											-205.5 lbs.	-190.4 lbs.					
	1		6.00	0.00	VALLEY VC1	04-00-05	2 X 4	2 X 4			Joint 1	Joint 3					
											113.8 lbs.	113.8 lbs.					
											-6.8 lbs.	-6.8 lbs.					

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
5	Hangers, USP	HUS 26			SIMPSON (HUS26)
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	22-00-00		GDH