

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1122-5626
ORDER DATE	11/08/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

SCHEDULE	Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 136 Hidden Lakes MODEL: TAG: Plan 1 DELIVERY INSTRUCTIONS:	LOT # 136 SUBDIV: Hidden Lakes JOB CATEGORY: WCall - Will Call
	Wellco Contractors 94 Sugarberry Place Spring Lake, NC	SPECIAL INSTRUCTIONS: Like Lot 149 Hidden Lakes (J0822-4435)	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 11/09/22
	PLUMB		GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING CQ 11/09/22

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS							
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT							
	11	10.00	0.00	PIGGYBACK A1	38-06-00 38-06-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1297.5 lbs. -56.2 lbs.	Joint 10 1877.3 lbs. -154.6 lbs.						
	4	10.00	0.00	PIGGYBACK B1	32-06-00 32-06-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1342.4 lbs. -54.7 lbs.	Joint 9 1342.4 lbs. -54.7 lbs.						
	1	10.00	0.00	GABLE B1GE	32-06-00 32-06-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 448.6 lbs. -48.1 lbs.	Joint 9 398.4 lbs. -60.7 lbs.	Joint 11 105.9 lbs. 2.5 lbs.	Joint 12 73.1 lbs. 21.1 lbs.	Joint 13 78.7 lbs. 21.2 lbs.			
	4	10.00	0.00	GIRDER C1	28-08-00 28-08-00	2 X 6	2 X 6	00-10-08		Joint 2 1467.1 lbs. 106.3 lbs.	Joint 11 1608.3 lbs. 213.2 lbs.						
	1	10.00	0.00	GABLE C1GE	28-08-00 28-08-00	2 X 6	2 X 6	00-10-08		Joint 2 1449.0 lbs. -51.3 lbs.	Joint 11 1608.3 lbs. 84.7 lbs.						
	1 2 Ply	10.00	0.00	GIRDER C2	28-08-00 28-08-00	2 X 6	2 X 6	00-10-08		Joint 2 2933.7 lbs. 212.7 lbs.	Joint 11 3286.2 lbs. 421.8 lbs.						
	2 2 Ply	10.00	0.00	PIGGYBACK C3	28-08-00 28-08-00	2 X 6	2 X 6	00-10-08		Joint 2 2343.6 lbs. -109.8 lbs.	Joint 9 2070.3 lbs. -167.2 lbs.	Joint 10 450.9 lbs. 116.4 lbs.					
	3	10.00	0.00	PIGGYBACK C4	28-08-00 28-08-00	2 X 6	2 X 6	00-10-08		Joint 2 1181.5 lbs. -49.2 lbs.	Joint 9 1132.9 lbs. -15.3 lbs.						
	5	12.00	0.00	ATTIC D1	22-00-00 21-11-00	2 X	2 X 10	00-11-00	00-11-00	Joint 12 1584.6 lbs. 185.6 lbs.	Joint 16 1584.6 lbs. 185.6 lbs.						
	1	12.00	0.00	ATTIC D1GE	22-00-00 21-11-00	2 X	2 X 10	00-11-00	00-11-00	Joint 12 1581.1 lbs. 64.1 lbs.	Joint 16 1581.1 lbs. 64.1 lbs.						

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1122-5626
ORDER DATE	11/08/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

SOLD TO	Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 136 Hidden Lakes	LOT # 136	SUBDIV: Hidden Lakes
	Wellco Contractors 94 Sugarberry Place Spring Lake, NC	MODEL: TAG: Plan 1	JOB CATEGORY: WCall - Will Call	
SHIPP TO	DELIVERY INSTRUCTIONS:			
	SPECIAL INSTRUCTIONS: Like Lot 149 Hidden Lakes (J0822-4435)			
PLAN SEAL DATE:				
BY DATE				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 11/09/22
	PLUMB		GABLE STUDS	16 IN. OC	JOBSITE 1	CUTTING	CQ 11/09/22

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	2	12.00	0.00	ATTIC D2	22-00-00 21-11-00	2 X	2 X 10		00-11-00	Joint 11 1574.1 lbs. 185.6 lbs.	Joint 15 1551.2 lbs. 189.1 lbs.			
	3	12.00	0.00	ATTIC D3	22-00-00 21-11-00	2 X	2 X 10			Joint 11 1544.1 lbs. 192.5 lbs.	Joint 15 1544.1 lbs. 192.5 lbs.			
	1	4.00	10.00	MONOPITCH M1GE	10-02-00 10-02-00	2 X 4	2 X 4	00-10-08		Joint 2 184.9 lbs. -67.4 lbs.	Joint 4 110.6 lbs. -47.9 lbs.	Joint 5 440.0 lbs. -174.1 lbs.	Joint 6 59.4 lbs. 8.9 lbs.	Joint 7 133.2 lbs. -32.5 lbs.
	22	10.00	0.00	PIGGYBACK PB1	06-08-09 06-08-09	2 X 4	2 X 4			Joint 2 182.0 lbs. -30.3 lbs.	Joint 4 182.0 lbs. -37.1 lbs.	Joint 6 222.9 lbs. 25.6 lbs.		
	2	10.00	0.00	GABLE PB1GE	06-08-09 06-08-09	2 X 4	2 X 4			Joint 2 85.3 lbs. -21.0 lbs.	Joint 6 78.2 lbs. -4.0 lbs.	Joint 8 185.5 lbs. -120.3 lbs.	Joint 9 114.0 lbs. 27.3 lbs.	Joint 10 186.4 lbs. -121.1 lbs.
	3 2 Ply	10.00	0.00	PIGGYBACK PB2	06-02-05 06-02-05	2 X 6	2 X 4			Joint 2 372.6 lbs. -65.5 lbs.	Joint 4 372.6 lbs. -81.2 lbs.	Joint 6 383.6 lbs. 59.5 lbs.		

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
4	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM1 & BM2
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	22-00-00		GDH