

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0223-0629
ORDER DATE	02/09/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Hampton Horrocks

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 85 South Creek	LOT # 85	SUBDIV: South Creek
	Signature Home Builders Lot 85 South Creek Lillington, NC	MODEL: Roof	TAG: 1718 GL	JOB CATEGORY: B & S - Build and Ship
SHIPP TO	DELIVERY INSTRUCTIONS:			
	SPECIAL INSTRUCTIONS: Like Lot 3 KR (J0422-2090)			
PLAN SEAL DATE:				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	HH	02/09/23		
Roof Order	END CUT	RETURN				LAYOUT		/ /		
	GABLE STUDS	24 IN. OC		JOBSITE	1	JOBSITE	1	CUTTING	HH	02/09/23

<b>ROOF TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		TOP	BOT			TOP	BOT	LEFT	RIGHT						
	9	7.00	0.00	ATTIC A1	44-05-00 44-05-00	2 X 6	2 X 10		00-11-00	Joint 1 2210.0 lbs. 30.1 lbs.	Joint 11 2056.0 lbs. 61.5 lbs.	Joint 16 1384.7 lbs. 169.2 lbs.			
	2	7.00	0.00	GABLE A1GE	44-05-00 44-05-00	2 X 6	2 X 10		00-11-00	Joint 1 314.3 lbs. -52.0 lbs.	Joint 25 301.5 lbs. -6.5 lbs.	Joint 27 280.6 lbs. -94.0 lbs.	Joint 28 176.6 lbs. -72.3 lbs.	Joint 29 225.6 lbs. -75.1 lbs.	
	1 2 Ply	7.00	0.00	ATTIC A1GRD	44-05-00 44-05-00	2 X 6	2 X 10		00-11-00	Joint 1 3315.0 lbs. 45.1 lbs.	Joint 11 3084.0 lbs. 92.2 lbs.	Joint 16 2077.1 lbs. 253.8 lbs.			
	1	7.00	0.00	ATTIC A2	44-05-00 44-05-00	2 X 6	2 X 10		00-11-00	Joint 1 2260.3 lbs. 140.4 lbs.	Joint 2 1066.1 lbs. -38.7 lbs.	Joint 8 1066.1 lbs. -38.7 lbs.	Joint 13 2712.2 lbs. 166.0 lbs.		
	1 2 Ply	7.00	0.00	ATTIC A2GRD	44-05-00 44-05-00	2 X 6	2 X 10		00-11-00	Joint 1 2697.2 lbs. 59.7 lbs.	Joint 13 3115.9 lbs. 70.2 lbs.	Joint 17 1834.6 lbs. 309.0 lbs.			
	7	7.00	0.00	ATTIC A3	44-05-00 44-05-00	2 X 6	2 X 10		00-11-00	Joint 1 2042.9 lbs. 30.9 lbs.	Joint 11 1835.6 lbs. 82.5 lbs.	Joint 16 1312.0 lbs. 63.7 lbs.			
	6	7.00	0.00	COMMON B1	39-11-00 39-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 10 1159.7 lbs. -97.0 lbs.	Joint 16 2648.7 lbs. -146.3 lbs.				
	1	7.00	0.00	GABLE B1GE	39-11-00 39-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 22 170.2 lbs. -389.3 lbs.	Joint 24 212.4 lbs. -92.9 lbs.	Joint 25 173.0 lbs. -77.3 lbs.	Joint 26 176.1 lbs. -78.7 lbs.	Joint 27 172.7 lbs. -77.1 lbs.	
	1	12.00	0.00	GABLE VA1GE	20-08-06 20-08-06	2 X 4	2 X 4			Joint 1 330.9 lbs. -86.3 lbs.	Joint 11 323.5 lbs. -75.2 lbs.	Joint 12 277.0 lbs. -176.7 lbs.	Joint 13 210.1 lbs. -123.7 lbs.	Joint 14 201.1 lbs. -166.8 lbs.	
	1	12.00	0.00	VALLEY VA2	18-04-06 18-04-06	2 X 4	2 X 4			Joint 1 207.1 lbs. -175.8 lbs.	Joint 7 189.8 lbs. -141.3 lbs.	Joint 8 361.6 lbs. -142.5 lbs.	Joint 10 520.2 lbs. -183.9 lbs.	Joint 11 421.4 lbs. 67.0 lbs.	
	1	12.00	0.00	VALLEY VA3	16-00-06 16-00-06	2 X 4	2 X 4			Joint 1 202.6 lbs. -27.8 lbs.	Joint 5 179.9 lbs. 2.4 lbs.	Joint 6 538.4 lbs. -191.6 lbs.	Joint 8 407.2 lbs. 61.2 lbs.	Joint 9 538.7 lbs. -191.8 lbs.	

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0223-0629
ORDER DATE	02/09/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Hampton Horrocks

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 85 South Creek	LOT # 85	SUBDIV: South Creek
	SHIPP TO	Signature Home Builders Lot 85 South Creek Lillington, NC	MODEL: Roof	TAG: 1718 GL
DELIVERY INSTRUCTIONS:				
SPECIAL INSTRUCTIONS: Like Lot 3 KR (J0422-2090)				
PLAN SEAL DATE:				
BY DATE				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	HH	02/09/23		
Roof Order	END CUT	RETURN				LAYOUT		/ /		
	GABLE STUDS	24 IN. OC		JOBSITE	1	JOBSITE	1	CUTTING	HH	02/09/23

**ROOF TRUSSES**      **LOADING INFORMATION**      **ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)**

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 1	Joint 5	Joint 6	Joint 7	Joint 8
	1	12.00	0.00	VALLEY VA4	13-08-06 13-08-06	2 X 4	2 X 4			Joint 1 151.0 lbs. -37.2 lbs.	Joint 5 131.8 lbs. -11.5 lbs.	Joint 6 435.7 lbs. -167.0 lbs.	Joint 7 399.3 lbs. 58.1 lbs.	Joint 8 435.9 lbs. -167.1 lbs.
	1	12.00	0.00	VALLEY VA5	11-04-06 11-04-06	2 X 4	2 X 4			Joint 1 115.2 lbs. -84.3 lbs.	Joint 5 97.1 lbs. -63.1 lbs.	Joint 6 341.6 lbs. -163.0 lbs.	Joint 7 222.3 lbs. 53.6 lbs.	Joint 8 341.9 lbs. -163.1 lbs.
	1	12.00	0.00	VALLEY VA6	09-00-06 09-00-06	2 X 4	2 X 4			Joint 1 188.9 lbs. -24.8 lbs.	Joint 3 188.9 lbs. -24.8 lbs.	Joint 4 288.6 lbs. 11.6 lbs.		
	1	12.00	0.00	VALLEY VA7	06-08-06 06-08-06	2 X 4	2 X 4			Joint 1 146.1 lbs. -26.0 lbs.	Joint 3 146.1 lbs. -26.0 lbs.	Joint 4 187.6 lbs. 24.7 lbs.		
	1	12.00	0.00	VALLEY VA8	04-04-06 04-04-06	2 X 4	2 X 4			Joint 1 89.2 lbs. -15.9 lbs.	Joint 3 89.2 lbs. -15.9 lbs.	Joint 4 114.6 lbs. 15.1 lbs.		
	1	7.00	0.00	VALLEY VB1	38-09-04 38-09-04	2 X 4	2 X 4			Joint 1 164.4 lbs. -49.1 lbs.	Joint 13 126.0 lbs. 2.2 lbs.	Joint 14 369.5 lbs. -74.6 lbs.	Joint 15 465.8 lbs. -80.2 lbs.	Joint 16 520.8 lbs. -77.0 lbs.
	1	7.00	0.00	VALLEY VB2	34-09-04 34-09-04	2 X 4	2 X 4			Joint 1 225.0 lbs. -17.0 lbs.	Joint 11 190.6 lbs. 25.8 lbs.	Joint 12 531.1 lbs. -102.3 lbs.	Joint 13 474.0 lbs. -69.9 lbs.	Joint 14 547.8 lbs. -88.6 lbs.
	1	7.00	0.00	VALLEY VB3	30-09-04 30-09-04	2 X 4	2 X 4			Joint 1 149.2 lbs. -33.5 lbs.	Joint 11 118.9 lbs. 6.8 lbs.	Joint 12 371.1 lbs. -75.2 lbs.	Joint 13 459.8 lbs. -77.9 lbs.	Joint 14 544.4 lbs. -87.0 lbs.
	1	7.00	0.00	VALLEY VB4	26-09-04 26-09-04	2 X 4	2 X 4			Joint 1 210.7 lbs. -1.2 lbs.	Joint 7 184.6 lbs. 16.3 lbs.	Joint 8 526.1 lbs. -100.1 lbs.	Joint 9 496.2 lbs. -80.6 lbs.	Joint 11 452.4 lbs. 63.0 lbs.
	1	7.00	0.00	VALLEY VB5	22-09-04 22-09-04	2 X 4	2 X 4			Joint 1 134.3 lbs. -17.1 lbs.	Joint 7 112.2 lbs. 12.3 lbs.	Joint 8 365.2 lbs. -72.3 lbs.	Joint 10 481.7 lbs. -89.0 lbs.	Joint 11 447.8 lbs. 57.6 lbs.
	1	7.00	0.00	VALLEY VB6	18-09-04 18-09-04	2 X 4	2 X 4			Joint 1 191.2 lbs. -3.9 lbs.	Joint 5 183.1 lbs. 1.5 lbs.	Joint 6 550.0 lbs. -109.3 lbs.	Joint 8 372.8 lbs. 47.5 lbs.	Joint 9 550.1 lbs. -109.4 lbs.

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0223-0629
ORDER DATE	02/09/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Hampton Horrocks

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 85 South Creek	LOT # 85	SUBDIV: South Creek
	Signature Home Builders Lot 85 South Creek Lillington, NC	MODEL: Roof	TAG: 1718 GL	JOB CATEGORY: B & S - Build and Ship
SHIP TO	DELIVERY INSTRUCTIONS:			
	SPECIAL INSTRUCTIONS: Like Lot 3 KR (J0422-2090)			
PLAN SEAL DATE:				
BY DATE				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	HH	02/09/23		
Roof Order	END CUT	RETURN				LAYOUT		/ /		
	GABLE STUDS	24 IN. OC		JOBSITE	1	JOBSITE	1	CUTTING	HH	02/09/23

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL		STRESS INCR.		ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)						
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 1	Joint 5	Joint 6	Joint 7	Joint 8
	1	7.00	0.00	VALLEY VB7	14-09-04 14-09-04	2 X 4	2 X 4			Joint 1 100.8 lbs. -4.0 lbs.	Joint 5 94.3 lbs. 5.8 lbs.	Joint 6 341.8 lbs. -85.4 lbs.	Joint 7 268.5 lbs. 39.7 lbs.	Joint 8 342.0 lbs. -85.5 lbs.
	1	7.00	0.00	VALLEY VB8	10-09-04 10-09-04	2 X 4	2 X 4			Joint 1 184.7 lbs. -24.0 lbs.	Joint 3 184.7 lbs. -30.5 lbs.	Joint 4 406.1 lbs. 3.6 lbs.		
	1	7.00	0.00	VALLEY VB9	06-09-04 06-09-04	2 X 4	2 X 4			Joint 1 119.6 lbs. -19.1 lbs.	Joint 3 119.6 lbs. -22.9 lbs.	Joint 4 216.2 lbs. 12.1 lbs.		
	1	12.00	0.00	GABLE VC1GE	13-04-06 13-04-06	2 X 4	2 X 4			Joint 1 146.2 lbs. -41.4 lbs.	Joint 7 130.2 lbs. -10.0 lbs.	Joint 8 237.9 lbs. -175.4 lbs.	Joint 9 185.3 lbs. -133.0 lbs.	Joint 10 159.6 lbs. 30.3 lbs.
	1	12.00	0.00	VALLEY VC2	11-00-06 11-00-06	2 X 4	2 X 4			Joint 1 118.2 lbs. -98.4 lbs.	Joint 5 104.2 lbs. -77.8 lbs.	Joint 6 348.8 lbs. -167.0 lbs.	Joint 7 221.4 lbs. 52.8 lbs.	Joint 8 349.1 lbs. -167.1 lbs.
	1	12.00	0.00	VALLEY VC3	08-08-06 08-08-06	2 X 4	2 X 4			Joint 1 194.8 lbs. -34.7 lbs.	Joint 3 194.8 lbs. -34.7 lbs.	Joint 4 250.2 lbs. 33.0 lbs.		
	1	12.00	0.00	VALLEY VC4	06-04-06 06-04-06	2 X 4	2 X 4			Joint 1 137.9 lbs. -24.6 lbs.	Joint 3 137.9 lbs. -24.6 lbs.	Joint 4 177.2 lbs. 23.4 lbs.		
	1	12.00	0.00	VALLEY VC5	04-00-06 04-00-06	2 X 4	2 X 4			Joint 1 81.1 lbs. -14.5 lbs.	Joint 2 173.6 lbs. -7.3 lbs.	Joint 3 74.9 lbs. -37.1 lbs.	Joint 4 83.3 lbs. 11.2 lbs.	

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM2
3	LVL Beams (Sized)	LVL, 1-3/4" x 18" (S)	20-00-00		GDH