

Job Estimate


**ROOF & FLOOR
TRUSSES & BEAMS**

 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1123-6164
ORDER DATE	11/03/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006802
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Dustin Blackwell	INVOICE #	
SUPERINTENDANT	Ashley Cummings	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 353--1257		
DESIGNER	JL	TRACKING	Jonathan Landry

SOLD TO	Weaver Homes Co. Inc. 350 Wagoner Drive Fayetteville, NC 28303 (919) 606-4696	JOB NAME: Lot 2 Holly Place MODEL: Roof TAG: Allie DELIVERY INSTRUCTIONS:	LOT # 2 SUBDIV: Holly Place JOB CATEGORY: B & S - Build and Ship
	Weaver Homes 4071 Barbecue Church Road Sanford, NC 27332	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: N/A

ROOF TRUSSES

PROFILE	QTY	PITCH		ID	SPAN	LUMBER		OVERHANG		CANTILEVER		NOTES
		PLY	TOP			BOT	FT-IN-16	TOP	BOT	LEFT	RIGHT	
	4	6.00	0.00	A1	43-11-00	2 X 6	2 X 8	00-11-00	00-11-00	04-01-12		
	2	6.00	0.00	A1GE	43-11-00	2 X 6	2 X 6	00-11-00	00-11-00			
	6	6.00	0.00	A2	48-11-00	2 X 6	2 X 8	00-11-00	00-11-00	06-01-12		
	2	6.00	0.00	A3	43-11-00	2 X 6	2 X 8	00-11-00	00-11-00	06-01-12		
	2	6.00	0.00	B1	05-11-00	2 X 6	2 X 6	00-11-00	00-11-00			
	2	3.50	0.00	M1GE	05-03-08	2 X 4	2 X 6	00-11-00	06-00-08			
	1	8.00	0.00	V1GE	26-02-11	2 X 4	2 X 4					
	1	8.00	0.00	V2	23-02-11	2 X 4	2 X 4					
	1	8.00	0.00	V3	20-02-11	2 X 4	2 X 4					
	1	8.00	0.00	V4	17-02-11	2 X 4	2 X 4					
	1	8.00	0.00	V5	14-02-11	2 X 4	2 X 4					
	1	8.00	0.00	V6	11-02-11	2 X 4	2 X 4					
	1	8.00	0.00	V7	08-02-11	2 X 4	2 X 4					
	1	8.00	0.00	V8	05-02-11	2 X 4	2 X 4					
	1	Truss Drawings With B-1 and B-3 Bracing And Handling Instructions (Included in truss price)										

ROOF SUB-TOTAL: \$ 4,966.80

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH	PART NUMBER	NOTES
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM1

ITEMS SUB-TOTAL: \$ 86.10

Please examine this quote, as we agree to furnish at the price herein specified only the articles named and described herein. Prices quoted are valid for jobs released for production within thirty days of date of estimate unless otherwise specified. Additional design time made necessary by incorrect foundation installation or plan changes may require additional charges. This estimate includes sealed engineering of individual truss drawings only. Any requirement for additional engineering services will be billed in quarter hour increments as costs are incurred.

SUB-TOTAL	\$5,052.90
SALES TAX 7.00%	\$353.70
GRAND TOTAL	\$5406.60

ACCEPTED BY SELLER

BY: _____
 TITLE: _____
 DATE OF ACCEPTANCE: _____

ACCEPTED BY BUYER

PURCHASER: _____
 BY: _____ TITLE: _____
 ADDRESS: _____

 PHONE: _____ DATE: _____

WARNING: As part of this proposal, we warn that trusses can be dangerous and cause property damage or personal injury if improperly installed and / or braced. Customer acceptance hereof shall constitute his affirmative representation to us that he is trained in the proper and safe methods of truss installation and bracing, and will use such methods. Customer acknowledges receipt of instructional pamphlet entitle: 'Bracing Wood Trusses: Commentary and recommendations', HIB-91, as published by the Truss Plate Institute, Inc., and also the engineering drawings showing the required lateral bracing. By his acceptance, Customer agrees, for himself, his agents and employees, to hold Comtech Inc. harmless from any and all actions for property damage, personal injury, or wrongful death resulting from improper installation and / or bracing during erection of the trusses comprehended hereby.