

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0922-4864
ORDER DATE	09/23/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 24 Liberty Meadow <b>MODEL:</b> Floor <b>TAG:</b> Taggart <b>DELIVERY INSTRUCTIONS:</b> 52 MILES ROUND TRIP	<b>LOT #</b> 24 <b>SUBDIV:</b> Liberty Meadow <b>JOB CATEGORY:</b> B & S - Build and Ship
	SHIPP TO	<b>Precision Custom Homes and</b> Lot 24 Liberty Meadow Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Modified from 17 Vista Point

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 03/06/23
Floor Order	PLUMB	GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	NB 03/06/23

<b>FLOOR TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	
	1	01-02-00 ET1	26-08-08	26-08-08					Joint 21: 2296.5 lbs. Joint 26: 769.0 lbs. Joint 27: 76.8 lbs. Joint 28: 164.1 lbs. Joint 30: 144.3 lbs. 1848.0 lbs.      227.1 lbs.      -103.7 lbs.      53.7 lbs.      36.5 lbs.
	1	01-02-00 ET2	12-11-00	12-11-00					Joint 12: 32.0 lbs. Joint 13: 117.6 lbs. Joint 14: 152.4 lbs. Joint 15: 145.2 lbs. Joint 16: 147.1 lbs.
	1	01-02-00 ET3	12-07-08	12-07-08					Joint 12: 13.0 lbs. Joint 13: 103.9 lbs. Joint 14: 153.1 lbs. Joint 15: 145.0 lbs. Joint 16: 147.1 lbs.
	2	01-02-00 F1	30-09-00	30-09-00					Joint 21: 738.7 lbs. Joint 29: 1988.8 lbs. Joint 37: 728.2 lbs. 131.8 lbs.      1259.1 lbs.      125.0 lbs.
	5	01-02-00 F2	26-08-08	26-08-08					Joint 18: 2340.2 lbs. Joint 23: 1723.8 lbs. Joint 31: 741.4 lbs. 1855.4 lbs.      992.6 lbs.      164.7 lbs.
	1	01-02-00 F3	26-08-08	26-08-08					Joint 21: 16.7 lbs. Joint 22: 123.7 lbs. Joint 23: 151.6 lbs. Joint 24: 145.5 lbs. Joint 25: 146.9 lbs. 4.5 lbs.      33.8 lbs.      41.3 lbs.      39.8 lbs.      39.6 lbs.
	3	01-02-00 F4	15-04-00	15-04-00					Joint 11: 823.3 lbs. Joint 18: 829.6 lbs. 417.5 lbs.      418.8 lbs.
	3	01-02-00 F5	15-01-08	15-01-08					Joint 11: 818.1 lbs. Joint 18: 811.9 lbs. 418.4 lbs.      407.7 lbs.
	9	01-02-00 F6	12-09-00	12-09-00					Joint 9: 681.3 lbs. Joint 14: 681.3 lbs. 357.4 lbs.      357.4 lbs.

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0922-4864
ORDER DATE	09/23/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 24 Liberty Meadow <b>MODEL:</b> Floor <b>TAG:</b> Taggart <b>DELIVERY INSTRUCTIONS:</b> 52 MILES ROUND TRIP	<b>LOT # 24</b> <b>SUBDIV:</b> Liberty Meadow <b>JOB CATEGORY:</b> B & S - Build and Ship
	SHIPP TO	<b>Precision Custom Homes and</b> Lot 24 Liberty Meadow Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Modified from 17 Vista Point

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 03/06/23
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 03/06/23

<b>FLOOR TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS				
					LEFT	RIGHT	SIZE	LOCATION					
	3	01-02-00 F6A	12-11-00	12-11-00					Joint 9 690.4 lbs. 365.4 lbs.	Joint 14 690.4 lbs. 365.4 lbs.			
	8	01-02-00 F7	12-07-08	12-07-08					Joint 9 680.6 lbs. 420.3 lbs.	Joint 15 674.4 lbs. 293.6 lbs.			
	1	01-02-00 F8	04-03-00	04-03-00					Joint 5 213.8 lbs. 152.5 lbs.	Joint 8 220.0 lbs. 153.7 lbs.			
	1	01-02-00 FG-1	15-04-00	15-04-00					Joint 14 591.8 lbs. 269.5 lbs.	Joint 19 710.0 lbs. 318.8 lbs.	Joint 20 61.8 lbs. -80.9 lbs.	Joint 21 160.8 lbs. 49.9 lbs.	Joint 22 142.2 lbs. 36.9 lbs.
	1	01-02-00 FG-2	04-03-08	04-03-08					Joint 4 692.3 lbs.	Joint 6 921.9 lbs.			
	1	01-02-00 FG-3	04-00-00	04-00-00					Joint 4 266.2 lbs.	Joint 6 260.0 lbs.			

<b>ITEMS</b>						
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES	
12	Hangers, USP	HUS 410			SIMPSON (HUS410)	
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	09-00-00		BM2	
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	22-00-00		GDH	
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	06-00-00		BM1	

# Reaction Summary of Order



**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0922-4864
ORDER DATE	09/23/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 24 Liberty Meadow <b>MODEL:</b> Floor <b>TAG:</b> Taggart <b>DELIVERY INSTRUCTIONS:</b> 52 MILES ROUND TRIP	<b>LOT # 24</b> <b>SUBDIV:</b> Liberty Meadow <b>JOB CATEGORY:</b> B & S - Build and Ship
	SHIPP TO	<b>Precision Custom Homes and</b> <b>Lot 24 Liberty Meadow</b> Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Modified from 17 Vista Point

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Floor Order	END CUT	RETURN				LAYOUT	NB 03/06/23
	PLUMB		<b>GABLE STUDS</b>	24 IN. OC	JOBSITE 1	JOBSITE 1	<b>CUTTING</b> NB 03/06/23

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
4	Hangers, USP	MSH422			SIMPSON (THA422)

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0922-4863
ORDER DATE	09/23/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 24 Liberty Meadow <b>MODEL:</b> Roof <b>TAG:</b> Taggart <b>DELIVERY INSTRUCTIONS:</b> 52 miles round trip	<b>LOT #</b> 24 <b>SUBDIV:</b> Liberty Meadow <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>Precision Custom Homes and</b> <b>Lot 24 Liberty Meadow</b> Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Modified from 17 Vista Point	<b>PLAN SEAL DATE:</b> BY      DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	NB 03/06/23
	PLUMB					CUTTING	NB 03/06/23
	<b>GABLE STUDS</b>	24 IN. OC		JOBSITE	1	JOBSITE	1

**ROOF TRUSSES**      **LOADING INFORMATION**      **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 10	Joint 16	Joint 18	Joint 19
	1	8.00	0.00	GABLE A1-SG	27-07-08	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 547.3 lbs. -36.6 lbs.	Joint 16 121.9 lbs. -5.5 lbs.	Joint 18 160.2 lbs. -44.6 lbs.	Joint 19 175.1 lbs. -47.7 lbs.	Joint 20 170.9 lbs. -45.7 lbs.
	1	8.00	0.00	COMMON A2	27-07-08	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1442.1 lbs. -74.9 lbs.	Joint 10 1442.1 lbs. -74.9 lbs.			
	2	8.00	0.00	COMMON A3	27-07-08	2 X 6	2 X 6			Joint 1 1373.1 lbs. -57.5 lbs.	Joint 9 1373.1 lbs. -57.5 lbs.			
	1 2 Ply	8.00	0.00	COMMON A4	27-07-08	2 X 6	2 X 6			Joint 1 7614.4 lbs. -360.5 lbs.	Joint 5 7778.8 lbs. -368.0 lbs.			
	1	8.50	0.00	GABLE B1-GE	26-09-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 211.1 lbs. -61.1 lbs.	Joint 16 180.0 lbs. -14.5 lbs.	Joint 18 193.9 lbs. -109.0 lbs.	Joint 19 175.0 lbs. -92.3 lbs.	Joint 20 177.9 lbs. -91.9 lbs.
	6	8.50	0.00	COMMON B2	26-09-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1404.3 lbs. -70.5 lbs.	Joint 10 1404.3 lbs. -70.5 lbs.			
	8	8.50	0.00	COMMON B3	26-09-00	2 X 6	2 X 6	01-02-08		Joint 2 1159.6 lbs. -61.1 lbs.	Joint 11 1086.1 lbs. -35.2 lbs.			
	5	8.50	0.00	COMMON B4	26-09-00	2 X 6	2 X 6	01-02-08		Joint 2 1159.6 lbs. -61.1 lbs.	Joint 11 1086.1 lbs. -35.2 lbs.			
	1	8.50	0.00	GABLE B5-GE	26-09-00	2 X 6	2 X 6	01-02-08		Joint 2 209.2 lbs. -60.2 lbs.	Joint 15 240.4 lbs. -90.0 lbs.	Joint 16 239.8 lbs. -290.4 lbs.	Joint 17 181.0 lbs. -99.8 lbs.	Joint 18 184.0 lbs. -108.5 lbs.
	1	7.00	0.00	GABLE C1-GE	21-10-00	2 X 6	2 X 6	01-02-08		Joint 2 189.8 lbs. -30.3 lbs.	Joint 12 110.7 lbs. 11.0 lbs.	Joint 13 262.1 lbs. -127.1 lbs.	Joint 14 146.4 lbs. -64.7 lbs.	Joint 15 181.6 lbs. -87.3 lbs.
	3	7.00	0.00	COMMON C2	21-10-00	2 X 6	2 X 6	01-02-08		Joint 2 1061.6 lbs. -65.5 lbs.	Joint 8 990.7 lbs. -48.0 lbs.			

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0922-4863
ORDER DATE	09/23/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 24 Liberty Meadow <b>MODEL:</b> Roof <b>TAG:</b> Taggart <b>DELIVERY INSTRUCTIONS:</b> 52 miles round trip	<b>LOT #</b> 24 <b>SUBDIV:</b> Liberty Meadow <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>Precision Custom Homes and</b> Lot 24 Liberty Meadow Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Modified from 17 Vista Point	<b>PLAN SEAL DATE:</b> BY      DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 03/06/23
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING

<b>ROOF TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	7.00	0.00	COMMON C3	21-10-00 21-10-00	2 X 6	2 X 6	01-02-08		Joint 2 1057.9 lbs. -65.4 lbs.	Joint 10 966.4 lbs. -40.3 lbs.			
	1 3 Ply	7.00	0.00	COMMON C4	21-06-08 21-06-08	2 X 6	2 X 10	01-02-08	00-03-08	Joint 2 5311.4 lbs. -344.2 lbs.	Joint 6 10526.8 lbs. -238.7 lbs.			
	1	8.00	0.00	GABLE D1-GE	13-00-00 13-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 585.7 lbs. -136.0 lbs.	Joint 4 591.8 lbs. -137.9 lbs.			
	3	8.00	0.00	COMMON D2	13-00-00 13-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 585.7 lbs. -45.7 lbs.	Joint 4 591.8 lbs. -46.5 lbs.			
	1	7.00	0.00	GABLE M1-GE	08-09-00 08-09-00	2 X 6	2 X 6	01-02-08	01-03-00	Joint 2 169.9 lbs. 14.0 lbs.	Joint 8 204.8 lbs. -129.6 lbs.	Joint 9 117.8 lbs. -35.3 lbs.	Joint 10 165.2 lbs. -77.3 lbs.	Joint 11 231.3 lbs. -120.5 lbs.
	5	7.00	0.00	JACK-CLOSED M2	08-09-00 08-09-00	2 X 6	2 X 6	01-02-08	01-03-00	Joint 2 398.5 lbs. 16.7 lbs.	Joint 6 455.7 lbs. -122.3 lbs.			
	1 2 Ply	0.00	0.00	FLAT M3	11-07-00 11-07-00	2 X 6	2 X 6			Joint 4 2138.5 lbs. -456.7 lbs.	Joint 6 2281.9 lbs. -564.7 lbs.			
	7	3.50	0.00	MONOPITCH P1	06-02-00 06-02-00	2 X 4	2 X 4	00-10-08		Joint 2 297.7 lbs. -120.4 lbs.	Joint 4 227.3 lbs. -95.2 lbs.			
	1	8.00	0.00	VALLEY VA1	14-05-14 14-05-14	2 X 4	2 X 4			Joint 1 110.2 lbs. -10.7 lbs.	Joint 5 97.7 lbs. 8.1 lbs.	Joint 6 344.5 lbs. -99.0 lbs.	Joint 7 258.2 lbs. 49.4 lbs.	Joint 8 344.8 lbs. -99.1 lbs.
	1	8.00	0.00	VALLEY VA2	10-02-14 10-02-14	2 X 4	2 X 4			Joint 1 185.6 lbs. -23.1 lbs.	Joint 3 185.5 lbs. -30.4 lbs.	Joint 4 376.6 lbs. 6.4 lbs.		
	1	8.00	0.00	VALLEY VA3	05-11-14 05-11-14	2 X 4	2 X 4			Joint 1 110.9 lbs. -17.5 lbs.	Joint 3 110.8 lbs. -21.5 lbs.	Joint 4 186.0 lbs. 13.3 lbs.		

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
-----	-----------	------	--------------------	-------------	-------

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0922-4863
ORDER DATE	09/23/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 24 Liberty Meadow <b>MODEL:</b> Roof <b>TAG:</b> Taggart <b>DELIVERY INSTRUCTIONS:</b> 52 miles round trip	<b>LOT # 24</b> <b>SUBDIV:</b> Liberty Meadow <b>JOB CATEGORY:</b> B & S - Build and Ship
	SHIP TO	<b>Precision Custom Homes and</b> Lot 24 Liberty Meadow Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Modified from 17 Vista Point

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /																	
Roof Order	<table border="1"> <tr> <td>END CUT</td> <td>RETURN</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>PLUMB</td> <td></td> <td><b>GABLE STUDS</b></td> <td>24 IN. OC</td> <td></td> <td>JOBSITE</td> <td>1</td> <td></td> </tr> </table>	END CUT	RETURN							PLUMB		<b>GABLE STUDS</b>	24 IN. OC		JOBSITE	1						<b>LAYOUT</b>	NB	03/06/23
END CUT	RETURN																							
PLUMB		<b>GABLE STUDS</b>	24 IN. OC		JOBSITE	1																		
											<b>CUTTING</b>	NB	03/06/23											

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
13	Hangers, USP	HUS 26			SIMPSON (HUS26)
5	Hangers, USP	JUS24			SIMPSON (LUS24)
1	Hangers, USP	THD26-2			SIMPSON (HHUS26-2)