

Reaction Summary of Order



REQ. QUOTE DATE	05/15/19	ORDER #	J0323-1298
ORDER DATE	03/22/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Josh Thompson	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 988-3421	SALES AREA	David Landry

SPECIAL TO	Watermark Homes, Inc. 196 Annette Drive Benson, NC 27504 (919) 938-8194	JOB NAME: Lot 83 South Creek MODEL: Roof TAG: Blue Ash DELIVERY INSTRUCTIONS:	LOT # 83 SUBDIV: South Creek JOB CATEGORY: _
	Watermark Homes Lot 83 South Creek Lillington, NC 27504	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE:

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	03/22/23
Roof Order	END CUT	RETURN						
	PLUMB	NO	GABLE STUDS	16 IN. OC	JOBSITE	1	JOBSITE	1
							CUTTING	DTL
								03/22/23

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)
 20.0,10.0,0.0,10.0 1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS			
		PLY	TOP			BOT	TOP	BOT	LEFT		RIGHT		
	1	2 Ply	0.00	FLAT GIRDER A01-GR	24-01-08	2 X 6	2 X 6			Joint 10	Joint 15		
	24-01-08				2088.2 lbs.					1867.6 lbs.			
	1	5.00	0.00	HALF HIP A02	24-01-08	2 X 6	2 X 6			Joint 9	Joint 13		
					24-01-08					965.2 lbs.	943.7 lbs.		
										-243.6 lbs.	-200.1 lbs.		
	1	5.00	0.00	HALF HIP A03	24-01-08	2 X 6	2 X 6			Joint 8	Joint 12		
					24-01-08					965.2 lbs.	943.7 lbs.		
										-246.1 lbs.	-170.9 lbs.		
	1	5.00	0.00	HIP A04	24-01-08	2 X 6	2 X 6			Joint 7	Joint 11		
					24-01-08					943.8 lbs.	943.8 lbs.		
										-195.7 lbs.	-148.1 lbs.		
	1	5.00	0.00	HIP A05	26-01-08	2 X 6	2 X 6			Joint 6	Joint 10		
					26-01-08					1131.2 lbs.	1087.4 lbs.		
										-161.5 lbs.	-144.2 lbs.		
	1	5.00	0.00	HIP A06	33-02-00	2 X 6	2 X 6			Joint 1	Joint 7	Joint 12	
					33-02-00					229.5 lbs.	1011.5 lbs.	1388.0 lbs.	
										-23.4 lbs.	-159.8 lbs.	-286.4 lbs.	
	7	5.00	0.00	COMMON A07	42-05-00	2 X 6	2 X 6			Joint 1	Joint 9	Joint 11	Joint 17
					42-05-00					214.6 lbs.	287.4 lbs.	1497.6 lbs.	1390.9 lbs.
										-31.7 lbs.	-60.0 lbs.	-300.2 lbs.	-311.4 lbs.
	7	5.00	0.00	COMMON A08	30-09-08	2 X 6	2 X 6			Joint 6	Joint 7	Joint 8	Joint 11
					30-09-08					1216.7 lbs.	251.7 lbs.	328.9 lbs.	1236.7 lbs.
										-239.5 lbs.	-90.5 lbs.	-55.3 lbs.	-201.0 lbs.
	1	5.00	0.00	COMMON A08A	30-09-08	2 X 6	2 X 6			Joint 6	Joint 7	Joint 11	
					30-09-08					273.6 lbs.	1352.3 lbs.	845.5 lbs.	
										-49.7 lbs.	-272.1 lbs.	-145.0 lbs.	
	1	-5.00	0.00	ROOF A09	30-09-08	2 X 6	2 X 6			Joint 6	Joint 10		
					30-09-08					1216.7 lbs.	1269.5 lbs.		
										-214.8 lbs.	-263.4 lbs.		
	1	-5.00	0.00	ROOF A10	30-09-08	2 X 6	2 X 6			Joint 6	Joint 11		
					30-09-08					1216.7 lbs.	1279.7 lbs.		
										-209.6 lbs.	-270.4 lbs.		

Reaction Summary of Order



REQ. QUOTE DATE	05/15/19	ORDER #	J0323-1298
ORDER DATE	03/22/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Josh Thompson	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 988-3421	SALES AREA	David Landry

SOLD TO	Watermark Homes, Inc. 196 Annette Drive Benson, NC 27504 (919) 938-8194	JOB NAME: Lot 83 South Creek MODEL: Roof TAG: Blue Ash DELIVERY INSTRUCTIONS:	LOT # 83 SUBDIV: South Creek JOB CATEGORY: _
	Watermark Homes Lot 83 South Creek Lillington, NC 27504	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE:

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	03/22/23		
	END CUT	RETURN				LAYOUT	DTL	03/22/23		
	PLUMB	NO	GABLE STUDS	16 IN. OC	JOBSITE	1	JOBSITE	1	CUTTING	DTL

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS		
		TOP	BOT			TOP	BOT	LEFT	RIGHT			
	1	-5.00	0.00	ROOF A11	30-09-08 30-09-08	2 X 6	2 X 6			Joint 6 1216.7 lbs. -199.2 lbs.	Joint 11 1239.8 lbs. -277.0 lbs.	
	1	-5.00	0.00	ROOF A12	30-09-08 30-09-08	2 X 6	2 X 6			Joint 6 1216.7 lbs. -184.4 lbs.	Joint 10 1216.7 lbs. -282.6 lbs.	
	1	-5.00	0.00	ROOF A13	30-09-08 30-09-08	2 X 6	2 X 6			Joint 6 1216.7 lbs. -201.6 lbs.	Joint 11 1216.7 lbs. -287.2 lbs.	
	1 2 Ply	-5.00	0.00	ROOF A14-GR	30-09-08 30-09-08	2 X 6	2 X 6			Joint 6 2182.0 lbs. -631.6 lbs.	Joint 11 2369.4 lbs. -834.8 lbs.	
	1 2 Ply	6.00	0.00	ROOF B1-GR	33-02-00 33-02-00	2 X 6	2 X 6	01-03-00		Joint 2 2081.9 lbs. -415.3 lbs.	Joint 7 2765.5 lbs. -703.6 lbs.	
	1	6.00	0.00	ROOF B2	33-02-00 33-02-00	2 X 6	2 X 6	01-03-00		Joint 2 1388.1 lbs. -210.9 lbs.	Joint 7 1313.7 lbs. -289.0 lbs.	
	1	6.00	0.00	ROOF B3	33-02-00 33-02-00	2 X 6	2 X 6	01-03-00		Joint 2 1388.1 lbs. -210.9 lbs.	Joint 7 1313.7 lbs. -289.0 lbs.	
	1	6.00	0.00	HIP B4	33-02-00 33-02-00	2 X 6	2 X 6			Joint 1 1315.0 lbs. -184.4 lbs.	Joint 5 1315.0 lbs. -183.4 lbs.	
	1	6.00	0.00	HIP B5	33-02-00 33-02-00	2 X 6	2 X 6			Joint 1 1315.0 lbs. -200.1 lbs.	Joint 2 1216.3 lbs. -84.7 lbs.	Joint 6 1315.0 lbs. -199.1 lbs.
	1	6.00	0.00	HIP B6	33-02-00 33-02-00	2 X 6	2 X 6			Joint 1 1315.0 lbs. -214.2 lbs.	Joint 9 1315.0 lbs. -213.3 lbs.	
	1	6.00	0.00	HIP B7	33-02-00 33-02-00	2 X 6	2 X 6			Joint 1 1381.6 lbs. -226.5 lbs.	Joint 13 1382.8 lbs. -225.7 lbs.	

Reaction Summary of Order









ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	05/15/19	ORDER #	J0323-1298
ORDER DATE	03/22/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Josh Thompson	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 988-3421	SALES AREA	David Landry

SOLD TO	Watermark Homes, Inc. 196 Annette Drive Benson, NC 27504 (919) 938-8194	JOB NAME: Lot 83 South Creek MODEL: Roof TAG: Blue Ash DELIVERY INSTRUCTIONS:	LOT # 83 SUBDIV: South Creek JOB CATEGORY: _
	Watermark Homes Lot 83 South Creek Lillington, NC 27504	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE:

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	03/22/23
	END CUT	RETURN				LAYOUT	DTL	03/22/23
	PLUMB	NO	GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	DTL

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		PLY	TOP			BOT	TOP	BOT	LEFT		RIGHT			
	2	6.00	0.00	COMMON B8	33-02-00 33-02-00	2 X 6	2 X 6			Joint 1 1381.6 lbs. -236.5 lbs.	Joint 11 1382.8 lbs. -235.8 lbs.			
	3	6.00	0.00	COMMON C1	19-11-00 19-11-00	2 X 6	2 X 6	01-03-00		Joint 2 862.3 lbs. -169.0 lbs.	Joint 4 786.2 lbs. -141.5 lbs.			
	1	6.00	0.00	COMMON C1GE	19-11-00 19-11-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 155.2 lbs. -52.8 lbs.	Joint 12 155.2 lbs. -43.3 lbs.	Joint 14 152.1 lbs. -101.4 lbs.	Joint 15 161.6 lbs. -109.0 lbs.	Joint 16 160.3 lbs. -114.6 lbs.
	2	6.00	0.00	COMMON D1	15-05-00 15-05-00	2 X 6	2 X 6			Joint 1 605.0 lbs. -108.2 lbs.	Joint 3 605.0 lbs. -108.2 lbs.			
	1	6.00	0.00	COMMON D1GE	15-05-00 15-05-00	2 X 6	2 X 6			Joint 10 232.3 lbs. -79.8 lbs.	Joint 11 137.6 lbs. -134.7 lbs.	Joint 12 180.3 lbs. -98.6 lbs.	Joint 13 188.6 lbs. 45.1 lbs.	Joint 14 180.3 lbs. -97.4 lbs.
	3	6.00	0.00	COMMON D2	14-02-00 14-02-00	2 X 6	2 X 6			Joint 1 560.8 lbs. -103.3 lbs.	Joint 4 560.8 lbs. -94.5 lbs.			
	2	6.00	0.00	COMMON G1	17-05-00 17-05-00	2 X 6	2 X 6			Joint 1 685.0 lbs. -122.6 lbs.	Joint 3 685.0 lbs. -122.6 lbs.			
	1	6.00	0.00	COMMON G1GE	17-05-00 17-05-00	2 X 6	2 X 6			Joint 10 326.8 lbs. -128.2 lbs.	Joint 11 96.7 lbs. -120.8 lbs.	Joint 12 196.5 lbs. -100.1 lbs.	Joint 14 256.5 lbs. 54.5 lbs.	Joint 15 196.5 lbs. -99.1 lbs.
	5	6.00	0.00	COMMON G2	16-02-00 16-02-00	2 X 6	2 X 6			Joint 1 640.8 lbs. -117.7 lbs.	Joint 4 640.8 lbs. -108.9 lbs.			
	19	6.00	0.00	JACK-OPEN X1	05-08-00 05-08-00	2 X 6	2 X 6			Joint 1 218.3 lbs. -19.4 lbs.	Joint 2 163.8 lbs. -119.2 lbs.	Joint 3 109.2 lbs. 32.8 lbs.		
	6	4.00	0.00	JACK-OPEN X1A	07-02-00 07-02-00	2 X 6	2 X 6			Joint 1 278.3 lbs. -41.1 lbs.	Joint 3 81.9 lbs. -57.5 lbs.	Joint 4 196.5 lbs. -36.3 lbs.		

Reaction Summary of Order



REQ. QUOTE DATE	05/15/19	ORDER #	J0323-1298
ORDER DATE	03/22/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Josh Thompson	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 988-3421	SALES AREA	David Landry

SPECIAL TO	Watermark Homes, Inc. 196 Annette Drive Benson, NC 27504 (919) 938-8194	JOB NAME: Lot 83 South Creek MODEL: Roof TAG: Blue Ash DELIVERY INSTRUCTIONS:	LOT # 83 SUBDIV: South Creek JOB CATEGORY: _
	Watermark Homes Lot 83 South Creek Lillington, NC 27504	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE:

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	03/22/23
Roof Order	END CUT	RETURN						
	PLUMB	NO	GABLE STUDS	16 IN. OC	JOBSITE	1	JOBSITE	1
							CUTTING	DTL
								03/22/23

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15 **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	6.00	0.00	JACK-OPEN X2	05-08-00 05-08-00	2 X 6	2 X 6			Joint 1 Joint 3 Joint 4 218.3 lbs. 148.6 lbs. 103.5 lbs. -33.1 lbs. -66.4 lbs. 14.9 lbs.
	1	6.00	0.00	JACK-OPEN X3	05-08-00 05-08-00	2 X 6	2 X 6			Joint 1 Joint 3 Joint 4 238.6 lbs. 169.6 lbs. 117.4 lbs. -54.8 lbs. -95.5 lbs. 17.8 lbs.
	4	5.00	0.00	JACK-OPEN XB1	05-11-08 05-11-08	2 X 6	2 X 6			Joint 1 Joint 2 Joint 3 230.0 lbs. 172.5 lbs. 115.0 lbs. -31.1 lbs. -114.9 lbs. 34.5 lbs.
	1 2 Ply	5.00	0.00	JACK-CLOSED XB1-GR	05-11-08 05-11-08	2 X 6	2 X 6			Joint 1 Joint 6 610.5 lbs. 1379.5 lbs. -105.7 lbs. -309.4 lbs.
	1	5.00	0.00	JACK-OPEN XB2	05-11-08 05-11-08	2 X 6	2 X 6			Joint 1 Joint 3 Joint 4 258.9 lbs. 178.2 lbs. 124.2 lbs. -50.5 lbs. -96.1 lbs. 18.7 lbs.
	2	5.00	0.00	JACK-OPEN Y1	02-10-00 02-10-00	2 X 6	2 X 6			Joint 1 Joint 2 Joint 3 105.0 lbs. 78.8 lbs. 52.5 lbs. -12.4 lbs. -54.2 lbs. 15.8 lbs.
	1	6.00	0.00	JACK-OPEN YB1	03-00-00 03-00-00	2 X 6	2 X 6			Joint 1 Joint 2 Joint 3 111.7 lbs. 83.8 lbs. 55.8 lbs. -7.9 lbs. -63.0 lbs. 16.8 lbs.
	1	6.00	0.00	JACK-OPEN YB2	03-00-00 03-00-00	2 X 6	2 X 6			Joint 1 Joint 3 Joint 4 111.7 lbs. 75.9 lbs. 53.1 lbs. -14.8 lbs. -35.4 lbs. 7.2 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
2	Hangers, USP	HUS 26			SIMPSON (HUS26)
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	09-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	20-00-00		GDH

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	05/15/19	ORDER #	J0323-1298
ORDER DATE	03/22/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Josh Thompson	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 988-3421	SALES AREA	David Landry

SOLD TO	Watermark Homes, Inc. 196 Annettte Drive Benson, NC 27504 (919) 938-8194	JOB NAME: Lot 83 South Creek MODEL: Roof TAG: Blue Ash DELIVERY INSTRUCTIONS:	LOT # 83 SUBDIV: South Creek JOB CATEGORY: _
	Watermark Homes Lot 83 South Creek Lillington, NC 27504	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE:

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	03/22/23
Roof Order	END CUT	RETURN						
	PLUMB	NO	GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	DTL
								03/22/23

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
1	Hangers, USP	THD26-2			SIMPSON (HHUS26-2)